MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

Montana State Library
3 0864 1006 8679 2

MONTHLY CONSTRUCTION REPORT
Month Ending - January 31, 1969

Project Number & Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51) 48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	Suspended 12/4/68		40
I 90-2 (43) 95 W. Missoula to Bonner	16.972	Nelson Bros. Const. $86,655.56	Landscape, Sprinkling System & Seeding	2/28/68	10/31/68	5/7/68	Winter Shutdown 11/23/68		87
I 90-2 (44) 103 & I 90-3 (25) 153 Orange & VanBuren Inters. & Drummond Area	--	Frank Gurney, Inc. $46,336.93	Replace & New Signs, Lighting & Related Items	7/31/68	120 Cal. Days	10/29/68	--	--	6
I 90-3(13)143 U-1 Bearmouth-East	7.580	F&S Contracting Co. $4,848,777.53	G,GS,PMB, one 312' x 14' C Structure	6/14/68	425 Cal. Days	7/15/68	Winter Shutdown 12/9/68		17
I 90-3(13)143 U-2 Bearmouth-East	--	Mahnomen Pile D. & E. $354,324.04	1-118' PC and 1-254.5' PC Girder Brdg.	5/29/68	250 Cal. Days	7/3/68	Fair	4	55
I 90-3(13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const.Co. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	--	--	12
I 90-3(14)135 U-1 Bearmouth-West	7.605	Washington Const.Co. & Crick Company $4,202,924.57	G,GS,PMB, dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Winter Shutdown 12/6/68		27
I 90-3(14)135 U-2 Bearmouth-West	--	Mahnomen Pile D. & E. $276,873.44	Dual 118', 1-168' PC Girder Brdgs.; 1-14' Reinf,Conc.Veh.Underpass, 1-20' Timber Brdg.	5/29/68	250 Cal. Days	7/16/68	--	--	42
I 90-3(14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const.Co. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	20
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const.Co. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	--	--	99
F 215 (17) Jcts. of Hwys. 93 & 12 & County Road	--	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	32
UF 219 (27) Missoula-Broadway St. & Northwest	2.236	M&S Construction $714,446.28	G,GS & PMS	8/24/67	180 Cal. Days	10/2/67	--	--	99

Division 12-30 - Kalispell

F 194 (7) Ravalli-St.Ignatius	0.306	N.L. Garrick Const. Co. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	Winter Shutdown		71 10/30/68
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	3/4/68	--	--	99
SMP 2499-68 Various	--	Holland Const. Co. $64,410.00	Crush & Stockpile	10/29/68	90 Cal. Days	1/10/69	--	--	17

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-2(22)123 U-1, I 115-2(5)126 U-1, I 90-4(15)216 U-1 & U 70 (16) Butte-W., Butte-Spur, Butte-W. via Iron St.-Butte	5.607	Peter Kiewit Sons' $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	--	--	82
I 15-2(22)123 U-2, I 115-2(5)126 U-2, U I 90-4(15)216 U-2 Butte-W. & Butte-Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	--	--	61
I 15-2(22)123 U-3, I 115-2(5)126 U-3, I 90-4(15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte-Spur Butte West via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	--	--	46
I-IG 15-3(8)177 U-1 & S 412 (6) Montana City-N. & S., Montana City-E. Helena, L&C Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const.Co. $2,907,061.20	G,GS,PMS,Dr.,Sign & Dual 133.0',Dual 233.5', a 294.5' & a 284.5' Strs.	6/26/67	300 Cal. Days	7/25/67	--	--	87
I-IG 15-3(8)177 U-2 Montana City-N. & W.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	78
I 15-3(15)173 U-1 Clancy-N. & S.	3.569	Zook Bros. Const. Co. $1,789,207.81	G,GS,PMS,Sign & Structures	11/30/67	330 Cal. Days	1/22/68	--	--	70
I 15-3(15)173 U-2 Clancy-N. & S.	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	--	--	5
I 15-3 (23) 177 Montana City-N. & S.	5.552	Nelson Landscape Serv. $23,714.72	Seeding	8/28/68	4/30/69	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 1/31/69
Division 21-30 - Butte (Cont'd)

S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	--	--	17
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co.,Inc. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	NOT STARTED			
I 90-4 (19) 228 Butte-East	0.814	Nilson-Smith Const.Co. $577,416.92	G,GS,PMB,Sign, Fencing & 1-295.25' PCB Underpass	5/29/68	180 Cal. Days	7/10/68	--	--	55
I 90-4 (22) 209 Ramsay-E. & W.	6.953	Nelson Bros.Const.Co. $19,886.86	Seeding	8/28/68	4/30/69	NOT STARTED			
I 90-5(16)272 U-1, & I-IG 90-6(21)275 U-1 Three Forks-West	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMS,CP, Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' S&C Str.	6/26/67	400 Cal. Days	7/17/67	--	--	64
I 90-5(16)272 U-2 & I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.06	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	58
I 90-5(18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. Co. $1,592,658.57	G, Related Items & Structure	8/27/68	210 Cal. Days	9/30/68	--	--	10
I 90-5(18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	--	--	18
I 90-5(19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros. Const. Co. $2,622,528.50	G, Related Items, Dual 78.0' CSG Structure	7/31/68	275 Cal. Days	9/3/68	--	--	41
I 90-5(19)255 U-2 Cardwell-Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	--	--	16
ROW F 248 (14), F 248(15) & F 248(17) Whitehall-Three Forks	1.015	Maronick Const. Co. $282,386.59	G,GS,RMB, Fence & one 101.5' PCB	4/26/68	180 Cal. Days	6/3/68	--	--	99
ROW S 294 (3) Opportunity	2.282	Clair Boulet Const. $3,009.00	Fencing	4/23/68	60 Cal. Days	8/26/68	Completed 12/12/68		
S 294 (5) & S 440 (3) Opportunity & Opportunity-South	2.948	Nilson-Smith Const. $404,950.13	G,GS,PMB,Top Surf., & 1-75' PC Girder Brdg.	5/28/68	150 Cal. Days	8/7/68	Winter Shutdown 11/27/68		55
SMP 0199-68 Various	--	Zook Bros. Const. Co. $38,925.00	Crush & Stockpile	10/29/68	60 Cal. Days	12/3/68	--	--	--

Division 22-30 - Bozeman

F 45 (10), F 45(11) & F 9999(20) Big Timber-Harlowton	39.124	Hilde Const. Company $283,181.34	G,GS,RMB & Sign	5/29/68	100 Cal. Days	7/8/68	Winter Shutdown 9/25/68		78

MONTHLY CONSTRUCTION REPORT - 1/31/69

Division 22-30 - Bozeman

I 90-5(21)272, I 90-6(20)287 & I 90-6(25)275 Three Forks-E. & W., & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Landscape & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	37
I-IG 90-6(22)305 U-1 Bozeman-Northside	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	--	--	83
I-IG 90-6(22)305 U-3 Bozeman-Northside	--	U. S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	12/4/68	--	--	28
ROW F 244 (13) Raynolds Pass-Ennis	4.976	Fred Strandberg $11,092.60	Fencing	7/30/68	90 Cal. Days	9/30/68	--	--	76
F 244 (14) Raynolds Pass-Ennis	4.976	S. Birch, Inc. $659,690.57	G,GS & PMB Surf.	7/31/68	210 Cal. Days	8/20/68	Winter Shutdown 11/14/68		49

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4(28)228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,4-Lane & 2-Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	--	--	99
I 15-4(28)228 U-3 Stickney Creek-No.	--	Watters Const.Co.,Inc. $58,719.18	Channel Clearing	12/2/68	4/30/69	NOT STARTED			
I 15-5(30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const.Co.,Inc. $592,483.40	G, Related Items	9/26/68	180 Cal. Days	10/14/68	Winter Shutdown 12/12/68		55
I 15-5(30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Construction $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	8
I 15-5 (46) 271, I 315-5 (6) 272 & F 388 (10) Gore Hill-Emerson Jct., Great Falls Spur & Sun River-10th Avenue South	5.797	Roberts & Anderson $217,056.53	Seed & Landscape	2/28/68	10/31/68	4/8/68	Poor	3	49
I 15-5 (47) 269 Gore Hill-Sun River	1.771	Utility Builders $214,758.75	Drainage	7/31/68	120 Cal. Days	9/5/68	--	--	70
I 15-5 (49) 234 Hardy Creek-So.	4.502	Utility Builders $21,166.20	Seed & Slope Prot.	8/28/68	4/30/69	10/29/68	--	--	40
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	3/4/68	--	--	75
F 73 (5) U-1 Riceville-Armington	11.121	F&S Contracting Co. $1,626,464.47	G,GS & PMS	9/28/67	280 Cal. Days	10/16/67	--	--	64

Division 31-30 - Great Falls (Cont'd)

S 339 (16) Ft. Benton-Chester	12.900	Nilson-Smith Const.Co. $721,848.25	G,GS,PMB Base	7/30/68	180 Cal. Days	9/3/68	Winter Shutdown	12/3/68	44
F 388 (17) Fox Farm Rd., U.S. #89 & 6th St. W. & U.S. #89-Great Falls	--	Western Sign Corp. $19,948.95	Traffic Signals	8/28/68	60 Cal. Days	NOT STARTED			

Division 32-30 - Havre

S 12 (13) Harlem-Turner Canadian Line	11.893	Richardson Const. Co. $370,734.33	Reshaping, GS	7/30/68	140 Cal. Days	9/4/68	Winter Shutdown	11/19/68	31
F 196 (7) S.E. Browning Jct. of U.S. #2 & #89	--	Rainbow Electric $17,150.35	Sign & Lighting	5/29/68	45 Cal. Days	NOT STARTED			
SMP 5199-68 Various	--	Nilson-Smith Const.Co. $52,405.00	Crush & Stockpile	10/29/68	60 Cal. Days	NOT STARTED			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9) 174 Terry-Fallon	--	N.A. Nelson Const. $893,764.07	Dual 469.75' & 333.5' Steel Girders & a dual 274.0' PCG Bridge	6/26/68	270 Cal. Days	7/22/68	Poor	13	30
I-IG 94-6(14)209 U-1 & U 199 (8) Glendive-E. & W. & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS,Sign & a dual 219.0' Str.	10/27/67	400 Cal. Days	11/10/67	Winter Shutdown	12/23/68	51
I-IG 94-6(14)209 U-2 Glendive-E. & W.	--	Northern Improvement $757,378.13	2-188.0',1-279.5' 2-142.0',1-289.5' & 2-255.0' S&C Strs.	9/28/67	330 Cal. Days	11/16/67	--	--	88
I-IG 94-6(14)209 U-3 Glendive-E. & W.	--	Northern Improvement $728,681.64	2-780.6' S&C Str.	9/28/67	300 Cal. Days	11/7/67	--	--	86
I-IG 94-6(14)209 U-4 Glendive-E. & W.	--	Sletten Const. Co. $518,765.77	1-352.5',1-dual 228' & 1-213.0' Str.	10/27/67	270 Cal. Days	12/4/67	--	--	97
I-IG 94-6(14)209 U-5 Glendive-E. & W.	6.697	U. S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	--	--	13
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont, Inc. $799,660.31	G,GS & PMS	4/25/68	180 Cal. Days	6/12/68	Winter Shutdown	11/9/68	80
F 245 (20) U-2 Glendive-Sidney	--	The Milton Rue Co. $127,085.45	1-332.0' Steel Structure	4/25/68	150 Cal. Days	7/29/68	--	--	97

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrep1969mont_0

Division 42-30 - Wolf Point

S 000S (5) Secondary Rte. Nos. 204, 364, 242 & 243	36.5	Western Sign Corp. $11,927.75	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
F 240 (12) W. of Wolf Point-No. Dakota Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB Base & PMB Surfacing	7/31/68	250 Cal. Days	9/17/68	--	--	22
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont, Inc. $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Winter Shutdown 11/8/68		0
S 429 (3) SE to Wolf Point to Hungry Creek	7.107	Hilde Const.Co.,Inc. $481,814.45	G,GS & PMS	12/28/67	200 Cal. Days	4/26/68	--	--	73
S 439 (3) Hinsdale-North	--	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Poor	4	16
SMP 2899-68 Various	--	Schriock Const.,Inc. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	NOT STARTED			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8(3)443, I 90-8(41)444 & LSF 2-228 (2) Billings Inter. to Highway U.S. #87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seed	4/4/67	120 Cal. Days	5/18/67	--	--	88
I 90-8 (40) 425 Park City-Laurel	7.876	Papp Landscaping $70,172.55	Landscape & Seed	8/28/68	6/1/69	10/4/68	--	--	48
I 90-8(48)416 U-1 Park City-West	9.195	Schultz & Lindsay Const. $3,996,439.13	G,Related Items & Structures	9/26/68	300 Cal. Days	10/17/68	Winter Shutdown 12/18/68		18
I 90-8(48)416 U-2 Park City-West	9.195	Fred Strandberg Const. $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	--	--	15
I 90-8(55)455 U-1 Pinehill-Pryor Creek	6.012	Peter Kiewit Sons' Co. $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	--	--	86
I 90-8(55)455 U-2 Pinehill-Pryor Creek	--	W. P. Roscoe Co. $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	--	--	59
I 90-8(55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	--	--	66
I 90-8 (56) 451, I 94-1 (24) 0 & I 94-1 (26) 7 Lockwood-Pinehill, Pinehill-Huntley & Huntley-Ballantine	16.943	Roberts & Anderson Const. Co., Inc. $73,024.60	Seeding & Slope Protection	8/28/68	4/30/69	9/19/68	--	--	85

Division 51-30 - Billings (Cont'd)

I 90-9(17)483 U-1 Toluca-East	6.234	Wm. Clairmont, Inc. $736,950.05	G, Related Items	9/26/68	180 Cal. Days	10/14/68	--	--	26
I 90-9(17)483 U-2 Toluca-East	6.234	Fred Strandberg Const. $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	--	--	0
I-IG 90-9(18)489 U-1 & I 90-9(23)498 Hardin-E. & W. & the Dunmore-West	10.390	Joe Mayo & Sons' Wm. Collins & Son, Inc.; & Tennefos Const. Co. $3,150,157.55	G, Related Items, and Structures	10/29/68	240 Cal. Days	11/22/68	--	--	4
I-IG 90-9(18)489 U-3 Hardin-E. & W.	7.972	Fred Strandberg Const. $58,885.90	Fencing	9/26/68	30 Cal. Days	11/27/68	--	--	0
I-IG 94-1(17)13 U-1 & I 94-1 (19) 1 Pinehill-Ballantine & Ballantine-Pompey's Pillar	23.152	S. Birch, Inc. $2,971,294.12	G,GS,PMS,Sign & 2-111.5' S&C Strs.	9/28/67	300 Cal. Days	11/16/67	--	--	99
I-IG 94-1(17)13 U-2 Ballantine-Pompey's Pillar	--	Riklin Const. Co. $563,877.08	2-128.0',1-60.0' & 1-461.7' S&C Strs.	9/28/67	270 Cal. Days	10/18/67	--	--	97
I-IG 94-1(17)13 U-3 Ballantine-Pompey's Pillar	--	Riklin Const. Co. $466,314.41	2-153.5',123.0', 1-276.0',1-259.0' & 1-75.0' S&C Strs.	9/28/67	270 Cal. Days	11/7/67	--	--	96
I-IG 94-1(17)13 U-4 Ballantine-Pompey's Pillar	10.469	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	10/19/67	--	--	93
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.60	G,GS,PMB, Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Completed 1/22/69		
SMP 0599-68 Various Roads	--	Empire Sand & Gravel $38,538.00	Crush & Stockpile	11/26/68	90 Cal. Days	12/10/68	--	--	48

Division 52-30 - Miles City

S 000S (7) Secondary Rte. Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
I-IG 94-5(7)174 U-1 Terry-Fallon	6.540	Wickens Bros. $978,010.65	G & Minor Items	2/28/68	300 Cal. Days	3/26/68	Winter Shutdown 12/4/68		81
I-IG 94-5(7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	34
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.20	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Winter Shutdown 11/18/68		16
S 259 (4) Rosebud-Cartersville & East	--	Chas. M. Smith, Contr. $496,430.93	682.03' S&C Str.	11/21/67	350 Cal. Days	2/13/68	Good	13	52

S 259 (5) Rosebud-Cartersville & East	9.722	Cop Construction Co. $222,066.80	G,GS,RMB & one 203.0' PC Girder Brdg.	4/23/68	260 Cal. Days	5/16/68	Winter Shutdown	11/1/68	57

DISTRICT SIX - LEWISTOWN
Division 61-30 - Lewistown

S 000S (8) Secondary Rte. Nos. 230 & 239	28.0	Western Sign Corp. $11,232.66	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G,GS,PMB Base & Seal, 75.0' Steel	7/30/68	200 Cal. Days	9/9/68	--	--	33
S 174 (4) Judith Gap-East	7.193	Schultz & Lindsay $207,733.60	Reshaping, GS, PMB Base & Seal	7/30/68	120 Cal. Days	10/1/68	Winter Shutdown	11/3/68	20
S 309 (8) Arrow Creek-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Timber Girder Brdgs. & 40.0' Steel Girder Bridge	7/30/68	190 Cal. Days	9/16/68	--	--	36

BUREAU OF PUBLIC ROADS

MONTHLY PROGRESS REPORT - DIRECT FEDERAL CONSTRUCTION

FEBRUARY 1, 1969

MONTHLY PROGRESS _PORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

February 1 , 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction withUS 10A	13.600 0.298	Base and Bit. Plant Mix Grading	33 Partial Oct/69 Suspension	36	L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, Begins about 34 miles south of Livingston extending S 10.915 miles to a location 5 miles NW of Gardiner	5.149	Grading and Base Bit. Plant mix	34 Partial Aug/69 Suspension	28	Maronick Construction Company, Inc. $891,524.70
FHP 51-2(2)	Begins approximately 8 miles north of Otter northerly 6.7 miles	6.705	Grade, Base, Seeding	65 Partial Aug/69 Suspension	65	R. J. Studer and Sons $478,418.00
FHP 59-2(4) 59(4)	US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly	4.227	Grade, Base, Bit. Plant mix	73 Winter Oct/69 Suspension	62	R. J. Studer and Sons $670,006.60
ERFO 44(3)	US 2 Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	96 Aug/69	88	E. F. Matelich Construction Company $555,876.00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Grade, Base, Bit. Plant mix	68 Winter July/69 Suspension	72	N. L. Garrick Construction Company Huson Logging Company (Joint Venture) $571,505.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast West Glacier southwesterly 8.3 miles on the Going-to-the Sun Road	8.332 (Intermittent)	Retaining wall, parapet walls and drainage structures	42 Winter July/69 Suspension	70	Intra-Jet Engineering Company $117,845.00(schedule A)
RAD 9(7) Defense Access Missile Roads	Intermittent Repair and Reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface Reconditioning	Awarded 1-6-69		Hilde Construction Co., Inc. $485,754.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - February 28, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51) 48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	Suspended 12/4/68		40
I 90-2 (43) 95 W. Missoula to Bonner	16.972	Nelson Bros. Const. $86,655.56	Landscape, Sprinkling System & Seed	2/28/68	10/31/68	5/7/68	Winter Shutdown 11/23/68		87
I 90-2 (44) 103 & I 90-3 (25) 153 Orange & VanBuren Inters. & Drummond Area	---	Frank Gurney, Inc. $46,336.93	Replace & New Signs, Lighting & Related Items	7/31/68	120 Cal. Days	10/29/68	--	--	6
I 90-3(13)143 U-1 Bearmouth-East	7.580	F&S Contracting Company $4,848,777.53	G,GS,PMB, one 312' x 14' C Structure	6/14/68	425 Cal. Days	7/15/68	Winter Shutdown 12/9/68		17
I 90-3(13)143 U-2 Bearmouth-East	---	Mahnomen Pile D. & E. $354,324.04	1-118' PC and 1-254.5' PC Girder Brdg.	5/29/68	250 Cal. Days	7/3/68	--	--	62
I 90-3(13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const.Co. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	--	--	12
I 90-3(14)135 U-1 Bearmouth-West	7.605	Washington Const.Co. & Crick Company $4,202,924.57	G,GS,PMB, dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Winter Shutdown 12/6/68		29
I 90-3(14)135 U-2 Bearmouth-West	---	Mahnomen Pile D. & E. $276,873.44	Dual 118', 1-168' PC Girder Brdgs.; 1-14' Reinf,Conc.Veh.Underpass, 1-20' Timber Brdg.	5/29/68	250 Cal. Days	7/16/68	--	--	42
I 90-3(14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const.Co. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	20
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const.Co. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	--	--	99
F 215 (17) Jcts. of Hwys. 93 & 12 & County Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	32
UF 219 (27) Missoula-Broadway St. & Northwest	2.236	M&S Construction $714,446.28	G,GS & PMS	8/24/67	180 Cal. Days	10/2/67	--	--	99
F 9999 (5) U-2 Brooks St.,Russell St. & So. Avenue-Missoula	---	M&S Construction $50,857.74	Signing, Traffic Signals & Widening of Intersection	2/26/69	8/31/69	NOT STARTED			

Division 12-30 - Kalispell

ROW F 63 (10) Ignatius-Pablo	7.198	Pipestone Construction $2,514.65	Fencing	2/25/69	60 Cal. Days	NOT STARTED			
F 63 (12), S 306(9) & S 432(3) St.Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	SUBJECT TO FURTHER STUDY			
F 88(6), F 186(7), & F 186(8) Paradise-Ravalli & Paradise-East	4.731	Crick Construction $1,136,622.25	G,GS, PMS & one 30.0' CSB	SUBJ. TO BPR CONC.	200 Cal. Days	NOT STARTED			
F 194 (7) Ravalli-St.Ignatius	0.306	N.L. Garrick Const.Co. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	Winter Shutdown	10/30/68	71
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	3/4/68	--	--	99
SMP 2499-68 Various	---	Holland Const. Co. $64,410.00	Crush & Stockpile	10/29/68	90 Cal. Days	1/10/69	Fair	8	40

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-2(22)123 U-1, I 115-2(5)126 U-1, I 90-4(15)216 U-1 & U 70 (16) Butte-W., Butte-Spur, Butte-W. via Iron St.-Butte	5.607	Peter Kiewit Sons' Co. $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	--	--	82
I 15-2(22)123 U-2, I 115-2(5)126 U-2, & I 90-4(15)216 U-2 Butte-W. & Butte-Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	--	--	61
I 15-2(22)123 U-3, I 115-2(5)126 U-3, I 90-4(15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte-Spur Butte West via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	--	--	46
I-IG 15-3(8)177 U-1 & S 412 (6) Montana City-N. & S., Montana City-E. Helena, L&C Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const.Co. $2,907,061.20	G,GS,PMS,Dr.,Sign & Dual 133.0',Dual 233.5', a 294.5' & a 284.5' Strs.	6/26/67	300 Cal. Days	7/25/67	--	--	87

MONTHLY CONSTRUCTION REPORT - 2/28/69
Division 21-30 - Butte (Cont'd)

I-IG 15-3(8)177 U-2 Montana City-N. & W.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	78
I 15-3(15)173 U-1 Clancy-N. & S.	3.569	Zook Bros. Const. Co. $1,789,207.81	G,GS,PMS,Sign & Structures	11/30/67	330 Cal. Days	1/22/68	--	--	70
I 15-3(15)173 U-2 Clancy-N. & S.	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	--	--	5
I 15-3 (23) 177 Montana City-N. & S.	5.552	Nelson Landscape Serv.	Seeding	8/28/68	4/30/69	NOT STARTED			
I 15-3 (24) 173 & & I 90-5 (20) 250 Clancy-N. & S. & Cardwell-W.	3.569	Nelson Landscape Serv. $24,538.80	Seeding	2/26/69	4/30/69	NOT STARTED			
S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	--	--	17
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co., Inc. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	NOT STARTED			
I 90-4 (19) 228 Butte-East	0.814	Nilson-Smith Const. Co. $577,416.92	G,GS,PMB,Sign, Fencing & 1-295.25' PCB Underpass	5/29/68	180 Cal. Days	7/10/68	--	--	55
I 90-4 (22) 209 Ramsay-E. & W.	6.953	Nelson Bros. Const.Co. $19,886.86	Seeding	8/28/68	4/30/69	NOT STARTED			
I 90-5(16)272 U-1, & I-IG 90-6(21)275 U-1 Three Forks-West	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMS,CP, Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' S&C Str.	6/26/67	400 Cal. Days	7/17/67	--	--	64
I 90-5(16)272 U-2 & I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.06	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	59
I 90-5(18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. Co. $1,592,658.57	G, Related Items & Structure	8/27/68	210 Cal. Days	9/30/68	--	--	13
I 90-5(18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	--	--	59
I 90-5(19)255 U-1 Cardwell- Milligan Canyon	10.401	Zook Bros. Const. Co. $2,622,528.50	G, Related Items, Dual 78.0' CSG Structure	7/31/68	275 Cal. Days	9/3/68	--	63	46
I 90-5(19)255 U-2 Cardwell- Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	--	--	16
ROW F 248 (14), F 248(15) & F 248(17) Whitehall-Three Forks	1.015	Maronick Const. Co. $282,386.59	G,GS,RMB, Fence & one 101.5' PCB	4/26/68	180 Cal. Days	6/3/68	--	--	99

MONTHLY CONSTRUCTION REPORT - 2/28/69

Division 21-30 - Butte (Cont'd)

S 294 (5) & S 440 (3) Opportunity & Opportunity-South	2.948	Nilson-Smith Const. $404,950.13	G,GS,PMB, Top Surf., & 1-75' PC Girder Brdg.	5/28/68	150 Cal. Days	8/7/68	Winter Shutdown	11/27/68	55
U 9999 (19) U-1 Dewey St.,Harrison Ave. & Amherst St.-Butte	---	Skinner Enterprises $23,294.62	Traffic Signals	2/27/69	8/30/69	NOT STARTED			
SMP 0199-68 Various	---	Zook Bros. Const. Co. $38,925.00	Crush & Stockpile	10/29/68	60 Cal. Days	12/3/68	--	--	--

Division 22-30 - Bozeman

F 45 (10), F 45(11) & F 9999(20) Big Timber-Harlowton	39.124	Hilde Const. Company $283,181.34	G,GS,RMB & Sign	5/29/68	100 Cal. Days	7/8/68	Winter Shutdown	9/25/68	78
I 90-5(21)272, I 90-6(20)287 & I 90-6(25)275 Three Forks-E. & W. & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Landscape & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	37
I-IG 90-6(22)305 U-1 Bozeman-Northside	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	--	--	83
I-IG 90-6(22)305 U-3 Bozeman-Northside	---	U. S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	12/4/68	--	--	28
ROW F 244 (13) Raynolds Pass-Ennis	4.976	Fred Strandberg $11,092.60	Fencing	7/30/68	90 Cal. Days	9/30/68	--	--	76
F 244 (14) Raynolds Pass-Ennis	4.976	S. Birch, Inc. $659,690.57	G,GS & PMS Surf.	7/31/68	210 Cal. Days	8/20/68	Winter Shutdown	11/14/68	49

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4(28)228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,4-Lane & 2-Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	--	--	99
I 15-4(28)228 U-3 Stickney Creek-No.	---	Watters Const.Co.,Inc. $58,719.18	Channel Clearing	12/2/68	4/30/69	2/24/69	--	--	0
I 15-4(41)228 Stickney Creek-No.	2.626	Nelson Landscape Serv. $7,758.45	Seeding	2/26/69	4/30/69	NOT STARTED			
I 15-5(30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const. Co.,Inc. $592,483.40	G, Related Items	9/26/68	180 Cal. Days	10/14/68	Winter Shutdown	12/12/68	55

Division 31-30 - Great Falls (Cont'd)

I 15-5(30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Construction $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	8
I 15-5 (46) 271, I 315-5 (6) 272 & F 388 (10) Gore Hill-Emerson Jct., Great Falls Spur & Sun River-10th Avenue South	5.797	Roberts & Anderson $217,056.53	Seed & Landscape	2/28/68	10/31/68	4/8/68	Poor	8	50
I 15-5 (47) 269 Gore Hill-Sun River	1.771	Utility Builders $214,758.75	Drainage	7/31/68	120 Cal. Days	9/5/68	--	--	70
I 15-5 (49) 234 Hardy Creek-So.	4.502	Utility Builders $21,166.20	Seed & Slope Prot.	8/28/68	4/30/69	10/29/68	--	--	40
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	3/4/68	--	--	75
F 73 (5) U-1 Riceville-Armington	11.121	F&S Contracting Co. $1,626,464.47	G,GS & PMS	9/28/67	280 Cal. Days	10/16/67	--	--	64
S 339 (16) Ft. Benton-Chester	12.900	Nilson-Smith Const. Co. $721,848.25	G,GS,PMB Base	7/30/68	180 Cal. Days	9/3/68	Winter Shutdown		44 12/3/68
F 388 (17) Fox Farm Rd., U.S. #89 & 6th St. W. & U.S. #89-Great Falls	---	Western Sign Corp. $19,948.95	Traffic Signals	8/28/68	60 Cal. Days	NOT STARTED			

Division 32-30 - Havre

S 12 (13) Harlem-Turner Canadian Line	11.893	Richardson Const. Co. $370,734.33	Reshaping, GS	7/30/68	140 Cal. Days	9/4/68	Winter Shutdown		31 11/19/68
F 196 (7) S.E. Browning Jct. of U.S. #2 & #89	---	Rainbow Electric $17,150.35	Sign & Lighting	5/29/68	45 Cal. Days	NOT STARTED			
SMP 5199-68 Various	---	Nilson-Smith Const. Co. $52,405.00	Crush & Stockpile	10/29/68	60 Cal. Days	NOT STARTED			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9) 174 Terry-Fallon	---	N. A. Nelson Const. $893,764.07	Dual 469.75' & 333.5' Steel Girders & a dual 274.0' PCG Bridge	6/26/68	270 Cal. Days	7/22/68	Fair	17	33
I-IG 94-6(14)209 U-1 & U 199 (8) Glendive-E. & W. & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS,Sign & a dual 219.0' Str.	10/27/67	400 Cal. Days	11/10/67	Winter Shutdown		51 12/23/68

Division 41-30 - Glendive (Cont'd)

I-IG 94-6(14)209 U-2 --- Glendive-E. & W.		Northern Improvement $757,378.13	2-188.0',1-279.5' 2-142.0',1-289.5' & 2-255.0' S&C Strs.	9/28/67	330 Cal. Days	11/16/67	--	--	88
I-IG 94-6(14)209 U-3 --- Glendive-E. & W.		Northern Improvement $728,681.64	2-780.6' S&C Str.	9/28/67	300 Cal. Days	11/7/67	--	--	86
I-IG 94-6(14)209 U-4 --- Glendive-E. & W.		Sletten Const. Co. $518,765.77	1-352.5',1-dual 228' & 1-213.0' Str.	10/27/67	270 Cal. Days	12/4/67	--	3	97
I-IG 94-6(14)209 U-5 Glendive-E. & W.	6.697	U. S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	--	--	13
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont, Inc. $799,660.31	G,GS & PMS	4/25/68	180 Cal. Days	6/12/68	Winter Shutdown		80 11/9/68
F 245 (20) U-2 Glendive-Sidney	---	The Milton Rue Co. $127,085.45	1-332.0' Steel Structure	4/25/68	150 Cal. Days	7/29/68	--	--	97

Division 42-30 - Wolf Point

S 000S (5) Secondary Rte. Nos. 204, 364, 242 & 243	36.5	Western Sign Corp. $11,927.75	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
F 240 (12) W. of Wolf Point-No. Dakota Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB Base & PMB Surfacing	7/31/68	250 Cal. Days	9/17/68	--	--	22
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont, Inc. $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Winter Shutdown		0 11/8/68
S 429 (3) SE to Wolf Point to Hungry Creek	7.107	Hilde Const. Co.,Inc. $481,814.45	G,GS & PMS	12/28/67	200 Cal. Days	4/26/68	--	--	73
S 439 (3) Hinsdale-North	---	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Good	6	34
SMP 2899-68 Various	---	Schriock Const.,Inc. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	NOT STARTED			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8(3)443, I 90-8(41)444 & LSF 2-228 (2) Billings Inter. to Highway U.S. #87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	--	--	88
I 90-8 (40) 425 Park City-Laurel	7.876	Papp Landscaping $70,172.55	Landscape & Seed	8/28/68	6/1/69	10/4/68	--	--	48

MONTHLY CONSTRUCTION REPORT - 2/28/69
Division 51-30 - Billings (Cont'd)

I 90-8(48)416 U-1 Park City-West	9.195	Schultz & Lindsay Const. $3,996,439.13	G, Related Items & Structures	9/26/68	300 Cal. Days	10/17/68	Winter Shutdown		22 12/18/68
I 90-8(48)416 U-2 Park City-West	9.195	Fred Strandberg Const. $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	--	--	15
I 90-8(55)455 U-1 Pinehill-Pryor Creek	6.012	Peter Kiewit Sons' Co. $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	--	--	86
I 90-8(55)455 U-2 Pinehill-Pryor Creek	---	W. P. Roscoe Company $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	Fair	10	63
I 90-8(55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	--	--	66
I 90-8(56)451, I 94-1 (24) 0 & I 94-1 (26) 7 Lockwood-Pinehill, Pinehill-Huntley & Huntley-Ballantine	16.943	Roberts & Anderson Const. Co.,Inc. $73,024.60	Seeding & Slope Protection	8/28/ 8	4/30/69	9/19/68	--	--	85
I 90-9(17)483 U-1 Toluca-East	6.234	Wm. Clairmont, Inc. $736,950.05	G, Related Items	9/26/68	180 Cal. Days	10/14/68	--	--	26
I 90-9(17)483 U-2 Toluca-East	6.234	Fred Strandberg Const. $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	--	--	0
I-IG 90-9(18)489 U-1 & I 90-9(23)498 Hardin-E. & W. & the Dunmore-West	10.390	Joe Mayo & Sons', Wm. Collins & Son,Inc.; & $3,150,157.55	G, Related Items, and Structures	10/29/68	240 Cal. Days	11/22/68	--	--	4
I-IG 90-9(18)489 U-2 Hardin-E. & W.	---	Sletten Construction Co. $955,182.19	Dual 593.58' Steel Girder Bridge	2/26/69	350 Cal. Days	NOT STARTED			
I-IG 90-9(18)489 U-3 Hardin-E. & W.	7.972	Fred Strandberg Const. $58,885.90	Fencing	9/26/68	30 Cal. Days	11/27/68	--	--	0
I-IG 94-1(17)k3 U-1 & I 94-1 (19) 1 Pinehill-Ballantine & Ballantine-Pompey's Pillar	23.152	S. Birch, Inc. $2,971,294.12	G,GS,PMS,Sign & 2-111.5' S&C Strs.	9/28/67	300 Cal. Days	11/16/67	Completed 2/26/69		
I-IG 94-1(17)13 U-2 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $563,877.08	2-128.0',1-60.0' & 1- 461.7' S&C Strs.	9/28/67	270 Cal. Days	10/18/67	--	--	97
I-IG 94-1(17)13 U-3 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $466,314.41	2-153.5',123.0', 1-276.0',1-259.0' & 1-75.0' S&C Strs.	9/28/67	270 Cal. Days	11/7/67	--	--	96
I-IG 94-1(17)13 U-4 Ballantine-Pompey's Pillar	10.469	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	10/19/67	--	--	93
S 367 (5) U-2 Custer-Myers Bridge-Hysham	---	Stephen J. Kenney $8,715.00	Modification of Irr. Ditch & Const. of a Dike	2/25/69	90 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 2/28/69

Division 51-30 - Billings (Cont'd)

SMP 0599-68 Various Roads	---	Empire Sand & Gravel $38,538.00	Crush & Stockpile	11/26/68	90 Cal. Days	12/10/68	--	--	66

Division 52-30 - Miles City

S 000S (7) Secondary Rte. Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
I-IG 94-5(7)174 U-1 Terry-Fallon	6.540	Wickens Bros. $978,010.65	G & Minor Items	2/28/68	300 Cal. Days	3/26/68	Winter Shutdown		84 12/4/68
I-IG 94-5(7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	34
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.20	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Winter Shutdown		16 11/18/68
S 259 (4) Rosebud-Cartersville & East	---	Chas. M. Smith,Contr. $496,430.93	682.03' S&C Str.	11/21/67	350 Cal. Days	2/13/68	--	--	52
S 259 (5) Rosebud-Cartersville & East	9.722	Cop Construction Co. $222,066.80	G,GS,RMB & one 203.0' PC Girder Brdg.	4/23/68	260 Cal. Days	5/16/68	Winter Shutdown		59 11/1/68

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

S 000S (8) Secondary Rte. Nos. 230 & 239	28.0	Western Sign Corp. $11,232.66	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G,GS,PMB Base & Seal, 75.0' Steel	7/30/68	200 Cal. Days	9/9/68	--	--	34
S 174 (4) Judith Gap-East	7.193	Schultz & Lindsay $207,733.60	Reshaping, GS, PMB Base & Seal	7/30/68	120 Cal. Days	10/1/68	Winter Shutdown		20 11/3/68
S 309 (8) Arrow Creek-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Timber Girder Brdgs. & 40.0' Steel Girder Bridge	7/30/68	190 Cal. Days	9/16/68	--	--	36

Monthly Progress Report
Direct Federal Construction
Montana

March 1, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date		Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction with US 10A	13.600 0.298	Base and Bit. Plant Mix Grading	33 Oct/69	Winter Suspension	36	L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, Begins about 34 miles south of Livingston extending S 10.915 miles to a location 5 miles NW of Gardiner	5.149	Grading and Base Bit. Plant mix	40 Aug/69	Winter Suspension	32	Maronick Construction Company, Inc. $891,524.70
FHP 51-2(2)	Begins approximately 8 miles north of Otter northerly 6.7 miles	6.705	Grade, Base, Seeding	65 Aug/69	Partial Suspension	65	R. J. Studer and Sons $478,418.00
FHP 59-2(4) 59(4)	US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly	4.227	Grade, Base, Bit. Plant mix	73 Oct/69	Winter Suspension	62	R. J. Studer and Sons $670,006.60
ERFO 44(3)	US 2 Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	96 Aug/69		88	E. F. Matelich Construction Company $555,876,00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Grade, Base, Bit. Plant mix	68 July/69	Winter Suspension	72	N. L. Garrick Construction Company Huson Logging Company (Joint Venture) $571,505.50
GNP 1-C10	Begins near Logan Pass Approximately 33 miles northeast West Glacier southwesterly 8.3 miles on the Going-to-the Sun Road	8.332 (Intermittent)	Retaining wall,	42 July/69	Winter Suspension	70	Intra-Jet Engineering Company $117,845.00(Schedule A)
RAD 9(7) Defense Access Missile Roads	Intermittent Repair and Reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface Reconditioning	Awarded 1-6-69			Hilde Construction Co., Inc. $485,754.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTLY CONSTRUCTION REPORT
Month Ending - March 31, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Progress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	Suspended 12/4/68		40
I 90-2 (43)95 W. Missoula to Bonner	16.972	Nelson Bros. Const. $86,655.56	Landscape, Sprinkling System & Seed	2/28/68	10/31/68	5/7/68	Winter Shutdown 11/23/68		87
I 90-2 (44) 103 & I 90-3(25)153 Orange & VanBuren Inters & Drummond Area	---	Frank Gurney, Inc. $46,336.93	Replace & New Signs, Lighting & Related Items	7/31/68	120 Cal. Days	10/29/68	--	--	6
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F&S Contracting Company $4,848,777.53	G,GS,PMB, one 312' x 14' C Structure	6/14/68	425 Cal. Days	7/15/68	Winter Shutdown 12/9/68	16	17
I 90-3(13)143 U-2 Bearmouth-East	---	Mahnomen Pile D. & E. $354,324.04	1-118' PC and 1-254.5' PC Girder Brdg.	5/29/68	250 Cal. Days	7/3/68	Good	9	62
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const.Co. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	--	--	12
I 90-3(14)135 U-1 Bearmouth-West	7.605	Washington Const.Co. & Crick Company $4,202,924.57	G,GS,PMB, dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Winter Shutdown 12/6/68		33
I 90-3 (14)135 U-2 Bearmouth-West	---	Mahnomen Pile D. & E. $276,873.44	Dual 118', 1-168' PC Girder Brdgs.; 1-14' Reinf.,Conc.Veh. Underpass, 1-20' Timber Brdge.	5/29/68	250 Cal. Days	7/16/68	Poor	9	42
I 90-3(14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const.Co. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	20
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros.Const.Co. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	--	--	99
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & surf. of ramps	3/27/69	7/31/69	NOT STARTED			
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	32
UF 219 (27) Missoula-Broadway St. & Northwest	2.236	M&S Construction $714,446.28	G,GS & PMS	8/24/67	180 Cal. Days	10/2/67	--	--	99
F 9999 (5) U-2 Brooks St., Russel St. & So. Avenue-Missoula	---	M & S Const. $50,857.74	Signing, Traffic Signals & Widening of Intersection	2/26/69	8/31/69	NOT STARTED			

MONTLY CONSTRUCTION REPORT - 3/31/69
District Missoula (cont'd)

Division 12-30 - Kalispell

SOOOS (10) & SOOOS (11) Sec.Rte.Nos. 202, 482 & 382	53.8	Western Sign Corp. $24,331.60	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
SOOOS (16) Sec.Rte.Nos. 206, 209, 424, 487 & 503	35.0	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
F 58 (24) Manicke-Kalispell	0.165	Zekay Const.,Inc. $32,610.05	G,Agg.Surf. & RMBS	SUBJ. TO BPR CONC.	120 Cal. Days.	NOT STARTED			
ROW F 63 (10) St.Ignatius-Pablo	7.198	Pipestone Const. $2,514.65	Fencing	2/25/69	60 Cal. Days	NOT STARTED			
F 63 (12), S 306 (9) & S 432(3) St.Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	NOT STARTED			
F 88 (6), F 186(7) & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & one 30.0' CSB	3/12/69	200 Cal. Days	3/26/69	--	--	0
F 194 (7) Ravalli-St.Ignatius	0.306	N.L. Garrick Const. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	Winter Shutdown 10/30/68		
LSF 1-257 (2) Kalispell-W. Glacier		Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	3/4/68	--	--	99
SMP 2499-68 Various	--- $64,410.00	Holland Const. Co.	Crush & Stockpile	10/29/68	90 Cal. Days	1/10/69	Fair	--	72

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-2(22)123 U-1, I 115-2(5)126 U-1, I 90-4(15)216 U-1 & U 70 (16) Butte-W., Butte-Spur, Butte-W. via Iron St.-Butte	5.607	Peter Kiewit Sons' Co. $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	--	--	82
I 15-2(22)123 U-2, I 115-2(5)126 U-2, & I 90-4(15)216 U-2 Butte-W. & Butte-Spur	5.282	Bohleen Const.Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	--	--	61

MONTLY CONDUCTION REPORT - 3/31/69
Division 21-30 - Butte (cont'd)

I 15-2(22)123 U-3, 5.607 I 115-2(5)126 U-3, I 90-4 (15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte-Spur, Butte-W. via Iron St.-Butte	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	--	--	46
I-IG 15-3(8)177 U-1 6.083 S 412 (6) Montana City-N & S, Montana City-E. Helena, L&C Co.Line & Permanente Cement Plant	Zook Bros. Const.Co. $2,907,061.20	G,GS,PMS,Dr.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' Strs.	6/26/67	300 Cal. Days	7/25/67	--	--	87
I-IG 15-3(8)177 U-2 5.552 Montana City-N & W	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	78
I 15-3(15)173 U-1 3.569 Clancy-N & S	Zook Bros. Const. Co. $1,789,207.81	G,GS,PMS, Sign & Structures	11/30/67	330 Cal. Days	1/22/68	--	--	70
I 15-3(15)173 U-2 3.569 Clancy-N & S	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	--	--	5
I 15-3(23)177 5.552 Montana City-N & S	Nelson Landscape Serv. $23,714.72	Seeding	8/28/68	4/30/69	NOT STARTED			
I 15-3(24)173 & 3.569 I 90-5 (20)250 Clancy-N & S & Cardwell-W.	Nelson Landscape Serv. $24,538.80	Seeding	2/26/69	4/30/69	NOT STARTED			
S 35 (18) 4.877 Jackson-Dillon	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	--	--	17
F 77 (16) 4.323 Townsend-Helena	Hilde Const.Co.,Inc. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	NOT STARTED			
I 90-4 (19)228 0.814 Butte-East	Nilson-Smith Const. $577,416.92	G,GS,PMB, Sign, Fencing & 1-295.25' PCB Underpass	5/29/68	180 Cal. Days	7/10/68	--	--	55
I 90-4 (22)209 6.953 Ramsay-E & W	Nelson Bros.Const.Co. $19,886.86	Seeding	8/28/68	4/30/69	NOT STARTED			
I 90-5(16)272 U-1 4.359 & I-IG 90-6(21)275 U-1 Three Forks-West	Peter Kiewit Sons' Co. $2,497.405.98	G,GS,CSS,PMS,CP, Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' S&C Str.	6/26/67	400 Cal. Days	7/17/67	--	--	64
I 90-5(16)272 U-2 4.359 & I-IG 90-6(21)275 U-2 Three Forks-West	Fred Strandberg Const. $27,612.06	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	59
I 90-5(18)265 U-1 7.007 Milligan Canyon to Jct. 287	Zook Bros. Const.Co. $1,592,658.57	G, Related Items & Structure	8/27/68	210 Cal. Days	9/30/68	--	--	12

MONTHLY CONSTRUCTION REPORT - 3/31/69

Division 21-30 - Butte (cont'd)

I 90-5 (18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	--	--	68
I 90-5(19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros.Const.Co. $2,622,528.50	G, Related Items, Dual 78.0' CSG Structure	7/31/68	275 Cal. Days	9/3/68	Fair	68	51
I 90-5(19)255 U-2 Cardwell-Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	--	--	22
ROW F 248 (14), F 248 (15) & F 248 (17) Whitehall-Three Forks	1.015	Maronick Const. Co. $282,386.59	G,GS,RMB, Fence & one 101.5' PCB	4/26/68	180 Cal. Days	6/3/68	--	--	99
S 294 (5) & S 440 (3) Opportunity & Opportunity-South	2.948	Nilson-Smith Const. $404,950.13	G,GS,PMB, Top Surf., & 1-75' PC Girder Brdg.	5/28/68	150 Cal. Days	8/7/68	Winter Shutdown	11/27/68	55
U 9999 (19) U-1 Dewey St., Harrison Ave. & Amherst St.-Butte	---	Skinner Enterprises $23,294.62	Traffic Signals	2/27/69	8/30/69	NOT STARTED			
SMP 0199-68 Various	---	Zook Bros. Const. Co. $38,925.00	Crush & Stockpile	10/29/68	60 Cal. Days	12/3/68	--	--	--

Division 22-30 - Bozeman

F 45 (10), F 45 (11) & F 9999(20) Big Timber-Harlowton	39.124	Hilde Const. Co. $283,181.34	G,GS,RMB & Sign	5/29/68	100 Cal. Days	7/8/68	Winter Shutdown	9/25/68	78
I 90-5 (21)272, I 90-6 (20)287 & I 90-6(25)275 Three Forks-E & W & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Landscape & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	37
I-IG 90-6(22)305 U-1 Bozeman-Northside	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	--	--	83
I-IG 90-6(22)305 U-3 Bozeman-Northside	---	U.S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	12/4/68	--	--	28
I-IG 90-6(23)304 U-1 F 44(1) & F 222(18) Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	4.574	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf., PMBS & Rel. Items, 1-182.7' steel girder underpass, 1-12'x 187' C.veh. underpass & install culvert	3/28/69	325 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 3/31/69

Division 22-30 - Bozeman

I-IG 90-6 (23)304 U-2 Bozeman-Northside-E.	4.716	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	NOT STARTED			
I-IG 90-6(24)306 Bozeman-Northside-E.	---	Haggerty-Messmer $672,471.75	Dual 297.5' S. girder overpass, dual 204.5' PC girder overpass & dual 78.0' Conc. slab overpass	3/28/69	320 Cal. Days	NOT STARTED			
ROW F 244 (13) Raynolds Pass-Ennis	4.976	Fred Strandberg $11,092.60	Fencing	7/30/68	90 Cal. Days.	9/30/68	--	--	76
F 244 (14) Raynolds Pass-Ennis	4.976	S. Birch, Inc. $659,690.57	G,GS & PMS Surf.	7/31/68	210 Cal. Days	8/20/68	Winter Shutdown 11/14/68		49

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4(28)228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,4-Lane & 2-Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	Comp. 3/20/69		
I 15-4(28)228 U-3 Stickney Creek-No.	---	Watters Const.Co.,Inc. $58,719.18	Channel Clearing	12/2/68	4/30/69	2/24/69	Fair	6	0
I 15-4(41)228 Stickney Creek-No.	2.626	Nelson Landscape Serv. $7,758.45	Seeding	2/26/69	4/30/69	NOT STARTED			
I 15-5(30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const.Co.,Inc. $592,483.40	G, Related Items	9/26/68	180 Cal. Days	10/14/68	Winter Shutdown 12/12/68		55
I 15-5(30)260 U-2 I 15-5 (45)255 U-2 Ulm-Gore Hill & Ulm-South	---	Waddell Const. Co. $142,822.00	dual 78.0' conc.slab overpass, 1-130.0' C. girder overpass	3/28/69	150 Cal. Days	NOT STARTED			
I 15-5(30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	8
I 15-5(46)271, I 315-5 (6)272 & F 388 (10) Gore Hill-Emerson Jct., Gt. Falls Spur & Sun River - 10th Ave.So.	5.797	Roberts & Anderson $217,056.53	Seed & Landscape	2/28/68	10/31/68	4/8/68	Poor	9	50
I 15-5(47)269 Gore Hill-Sun River	1.771	Utility Builders $214,758.75	Drainage	7/31/68	120 Cal. Days	9/5/68	Fair	10	71
I 15-5 (49)234 Hardy Creek-So.	4.502	Utility Builders $21,166.20	Seed & Slope Prot.	8/28/68	4/30/69	10/29/68	--	--	40
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	3/4/68	--	--	75
F 73 (5) U-1 Riceville-Armington	11.121	F&S Contracting Co. $1,626,464.47	G,GS & PMS	9/28/67	280 Cal. Days	10/16/67	--	--	64
S 339 (16) Ft. Benton-Chester	12.900	Nilson-Smith Const. $721,848.25	G,GS,PMB Base	7/30/68	180 Cal. Days	9/3/68	Winter Shutdown 12/3/68		44

MONTHLY CONSTRUCTION REPORT - 3/31/69

Division 31-30 - Great Falls (cont'd)

F 388 (17) Fox Farm Rd., U.S. #89 & 6th St. W. & U.S. #89-Great Falls	---	Western Sign Corp. $19,948.95	Traffic Signals	8/28/68	60 Cal. Days	NOT STARTED			

Division 32-30 - Havre

S 12 (13) Harlem-Turner Canadian Line	11.893	Richardson Const.Co. $370,734.33	Reshaping, GS	7/30/68	140 Cal. Days	9/4/68	Winter Shutdown 11/19/68		31
F 67 (13) Conrad-Shelby	0.168	Francis Tindall $28,873.00	G, Agg.Surf., RMBS	SUBJ. TO BPR CONC.	90 Cal. Days	NOT STARTED			
F 196 (7) S.E. Browning Jct. of U.S. #2 & #89	---	Rainbow Electric $17,150.35	Sign & Lighting	5/29/68	45 Cal. Days	NOT STARTED			
SMP 5199-68 Various	---	Nilson-Smith Const.Co. $52,405.00	Crush & Stockpile	10/29/68	60 Cal. Days	NOT STARTED			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9)174 Terry-Fallon	---	N.A. Nelson Const. $893,764.07	Dual 469.75' & 333.5' Steel Girders & dual 274.0' PCG Bridge	6/26/68	270 Cal. Days	7/22/68	Good	19	49
I-IG 94-5(10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf.,PMBS, Seeding & Signing	3/28/69	275 Cal. Days	NOT STARTED			
I-IG 94-6(14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS, Sign & a dual 219.0' str.	10/27/67	400 Cal. Days	11/10/67	Winter Shutdown 12/23/68		51
I-IG 94-6(14)209 U-2 Glendive-E & W	---	Northern Improvement $757,378.13	2-188.0', 1-279.5' 2-142.0', 1-289.5' & 2-55.0' S&C Strs.	9/28/67	330 Cal. Days	11/16/67	--	--	88
I-IG 94-6(14)209 U-3 Glendive-E & W	---	Northern Improvement $728,681.64	2-780.6' S&C Strs.	9/28/67	300 Cal. Days	11/7/67	--	--	86
I-IG 94-6(14)209 U-4 Glendive-E & W	---	Sletten Const. Co. $518,765.77	1-352.5', 1-dual 228' & 1-213.0' Str.	10/27/67	270 Cal. Days	12/4/67	--	--	97
I-IG 94-6(14)209 U-5 Glendive-E & W	6.697	U. S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	--	--	13
I 94-6(17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Landscaping & Seed	3/28/69	5/15/70	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 3/31/69

Division 41-30 - Glendive (cont'd)

F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont, Inc. $799,660.31	G,GS & PMS	4/25/68	180 Cal. Days	6/12/68	Winter Shutdown 11/9/68		80
F 245 (20) U-2 Glendive-Sidney	---	The Milton Rue Co. $127,085.45	1-332.0' Steel Structure	4/25/68	150 Cal. Days	7/29/68	--	--	97

Division 42-30 - Wolf Point

SOOOS (5) Sec. Rte. Nos. 204,364, 242 & 243	36.5	Western Sign Corp. $11,927.75	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB Base & PMB Surfacing	7/31/68	250 Cal. Days	9/17/68	--	--	22
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont, Inc. $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days.	11/1/68	Winter Shutdown 11/8/68		0
S 429 (3) SE to Wolf Point to Hungry Creek	7.107	Hilde Const.Co., Inc. $481,814.45	G,GS & PMS	12/28/67	200 Cal. Days	4/26/68	--	--	73
S 439 (3) Hinsdale-North	---	Huckaba Const.Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Fair	4	41
SMP 2899-68 Various	---	Schriock Const.Co.,Inc. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	NOT STARTED			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8 (3)443, I 90-8 (41)444 & LSF 2-228 (2) Billings Inter. to Highway U.S. #87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	--	--	88
I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Bros. $2,676,650.22	G & 1-306' steel underpass & 1-dual 234.5' PCB Bridge	3/28/69	275 Cal. Days	NOT STARTED			
I 90-8 (36)407 U-2 Columbus-East	7.326	Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	NOT STARTED			
I 90-8 (40)425 Park City-Laurel	7.876	Papp Landscaping $70,172.55	Landscape & Seed	8/28/68	6/1/69	10/4/68	--	--	48
I 90-8(48)416 U-1 Park City-West	9.195	Schultz & Lindsay Const. $3,996,439.13	G, Related Items & Structures	9/26/68	300 Cal. Days	10/17/68	Fair	24	27
I 90-8 (48)416 U-2 Park City-West	9.195	Fred Strandberg Const. $68,445.00	Fencing	9/26/68	30 Cal.	10/17/68	--	--	15

MONTHLY CONSTRUCTION REPORT - 3/31/69
Division 51-30 - Billings (cont'd)

I 90-8(55)455 U-1 6.012 Pinehill-Pryor Creek	Peter Kiewit Sons' Co. $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	--	--	86
I 90-8(55)455 U-2 --- Pinehill-Pryor Creek	W.P. Roscoe Company $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	Fair	8	65
I 90-8(55)455 U-3 6.012 Pinehill-Pryor Creek	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	Fair	3	66
I 90-8 (56)451, 16,943 I 94-1 (24)0 & I 94-1 (26)7 Lockwood-Pinehill, Pinehill-Huntley & Huntley-Ballantine	Roberts & Anderson Const. Co. Inc. $73,024.60	Seeding & Slope Protection	8/28/68	4/30/69	9/19/68	--	--	85
I 90-9(17)483 U-1 6.234 Toluca-East	Wm.Clairmont, Inc. $736,950.05	G, Related Items	9/26/68	180 Cal. Days	10/14/68	--	--	26
I 90-9(17)483 U-2 6.234 Toluca-East	Fred Standberg Const. $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	--	--	0
I-IG 90-9(18)489 U-1 & I 90-9 (23)498 10.390 Hardin-E & W & the Dunmore-West	Joe Mayo & Sons', Wm. Collins & Son,Inc. & $3,150,157.55	G, Related Items, and Structures	10/29/68	240 Cal. Days	11/22/68	--	--	4
I-IG 90-9(18)489 U-2 --- Hardin-E & W	Sletten Const.Co. $955,182.19	Dual 593.58' steel Girder Bridge	2/26/69	350 Cal. Days	3/19/69	Fair	5	1
I-IG 90-9(18)489 U-3 Hardin-E & W 7.972	Fred Strandberg Const. $58,885.90	Fencing	9/26/68	30 Cal. Days	11/27/68	--	--	0
I-IG 94-1(17)13 U-2 --- Ballantine- Pompey's Pillar	Riklin Const. Co. $563,877.08	2-128.0', 1-60.0' & 1-461.7' S&C Strs.	9/28/67	270 Cal. Days	10/18/67	--	--	97
I-IG 94-1(17)13 U-3 --- Ballantine- Pompey's Pillar	Riklin Const. Co. $466,314.41 & 1-75.0' S&C Strs.	2-153.5', 123.0', 1-276.0', 1-259.0'	9/28/67	270 Cal. Days	11/7/67	Fair	5	96
I-IG 94-1(17)13 U-4 Ballantine- 10.469 Pompey's Pillar	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	10/19/67	Fair	3	93
I 94-1 (29)13 10.469 Ballantine- Pompey's Pillar	Papp Landscaping $21,887.68	Seeding	3/28/69	5/15/69	NOT STARTED			
S 207 (7) --- Squirrel Cr. & Busby-Wyoming Line	Empire Sand & Gravel $32,364.00	Drainage & Surf. Repair	3/27/69	90 Cal. Days	NOT STARTED			
S 367 (5) U-2 --- Custer-Myers Bridge-Hysham	Stephen J. Kenney $8,715.00	Mod. of Irr. Ditch & Const. of a dike	2/25/69	90 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 3/31/69

Division 51-30 - Billings (cont'd)

SMP 0599-68 Various Roads	---	Empire Sand & Gravel $38,538.00	Crush & Stockpile	11/26/68	90 Cal. Days	12/10/68	--	--	66

Division 52-30 - Miles City

SOOOS (7) Sec. Rte. Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
I-IG 94-5(7)174 U-1 Terry-Fallon	6.540	Wickens Bros. $978,010.65	G & Minor Items	2/28/68	300 Cal. Days	3/26/68	Winter Shutdown		85 12/4/68
I-IG 94-5(7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	34
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.20	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Winter Shutdown		16 11/18/68
S 259 (4) Rosebud-Cartersville & East	---	Chas. M.Smith,Contr. $496,430.93	682.03 S & C Str.	11/21/67	350 Cal. Days	2/13/68	Fiar	8	52
S 259 (5) Rosebud-Cartersville & East	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & one 203.0' PC Girder Bridge	4/23/68	260 Cal. Days	5/16/68	Winter Shutdown		59 11/1/68

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

SOOOS (8) Sec. Rte. Nos. 230 & 239	28.0	Western Sign Corp. $11,232.66	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G, GS,PMB Base & Seal, 75.0' Steel Structure	7/30/68	200 Cal. Days	9/9/68	--	--	36
S 174 (4) Judith Gap-East	7.193	Schultz & Lindsay $207,733.60	Reshaping, GS, PMB Base & Seal	7/30/68	120 Cal. Days	10/1/68	Winter Shutdown		20 11/3/68
S 309 (9) Arrow Creek-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Timber Girder Brdgs. & 40.0' Steel Girder Bridge	7/30/68	190 Cal. Days	9/16/68	Fair	4	37
S 399 (9) Melstone-Mosby	7.824	Nilson-Smith $214,281.63	Agg.Surf.,PMB & minor items	3/27/69	180 Cal. Days	NOT STARTED			

Monthly Progre[illegible] Report
Direct Federal Conatruction
Montana

April 1, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 milea eaaterly of St. Regis and extenda easterly 13.6 miles to a junction with US 10A	13.600 0.298	Base and Bit. Plant Mix Grading	33 Oct/69	Winter Suspension 36	L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, Begins about 34 miles south of Livingston extending S 10.915 miles to a location 5 milea NW of Gardiner	5.149	Grading and Base Bit. Plant mix	40 Aug/69	Partial Suspension 32	Maronick Construction Company, Inc. $891,524.70
FHP 51-2(2)	Begins approximately 8 miles north of Otter northerly 6.7 miles	6.705	Grade, Base, Seeding	65 Aug/69	Partial Suspension 65	R. J. Studer and Sons $478,418.00
FHP 59-2(4) 59(4)	US 212, 5.5 milea aouthwest of Red Lodge, Montana southwesterly	4.227	Grade, Base, Bit. Plant mix	73 Oct/69	Winter Suspension 62	R. J. Studer and Sons $670,006.60
ERFO 44(3)	US 2 Essex - Summit, 29 miles east and aouth of West Glacier	0.141	Bridge	96 Aug/69	88	E. F. Matelich Construction Company $555,876,00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Grade, Base, Bit. Plant mix	68 July/69	Winter Suspension 72	N. L. Garrick Construction Company Huson Logging Company (Joint Venture) $571,505.50
GNP 1-C10	Begins near Logan Pass Approximately 33 miles northeast West Glacier south-westerly 8.3 miles on the Going-to-the Sun Road	8.332 (Inter-mittent)	Retaining wall,	42 July/69	Winter Suspension 70	Intra-Jet Engineering Company $117,845.00(Schedule A)
RAD 9(7) Defense Access Mis-sile Roads	Intermittent Repair and Reconstruction in 8 counties	Inter-mittent	Grading, Bridges, Surface Recondition-ing	Awarded 1-6-69		Hilde Construction Co., Inc. $485,754.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - April 30, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Pro-gress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	Good	12	55
I 90-2 (43)95 W. Missoula to Bonner	16.972	Nelson Bros. Const. $86,655.56	Landscape, Sprinkling System & Seed	2/28/68	10/31/68	5/7/68	Completed 4/18/69		
I 90-2 (44)103 & I 90-3 (25)153 Orange & Van Buren Inters & Drummond Area	---	Frank Gurney, Inc. $46,336.93	Replace & New Signs, Lighting & Related Items	7/31/68	120 Cal. Days	10/29/68	Fair	2	25
I 90-3 (13)143 U1 Bearmouth-East	7.580	F & S Contr. Co. $4,848,777.53	G,GS,PMB, 1-312' x 14' C Structure	6/14/68	425 Cal. Days	7/15/68	Good	79	22
I 90-3 (13)143 U2 Bearmouth-East	---	Mahnomen Pile D. & E. $354,324.04	1-118' PC & 1-254.5' PC Girder Brdg.	5/29/68	250 Cal. Days	7/3/68	Good	25	68
I 90-3 (13)143 U3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	Poor	3	13
I 90-3 (14)135 U1 Bearmouth-West	7.605	Washington Const. Co. & Crick Co. $4,202,924.57	G,GS,PMB, dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	74	39
I 90-3 (14)135 U2 Bearmouth-West	---	Mahnomen Pile D. & E. $276,873.44	Dual 118', 1-168' PC Girder Brdgs.; 1-14' Reinf.Conc.Veh. Underpass, 1-20' Timber Brdg.	5/29/68	250 Cal. Days	7/16/68	Fair	20	48
I 90-3 (14)134 U3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	20
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. Co. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	--	--	99
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & Surf. of ramps	3/27/69	7/31/69	4/14/69	Fair	4	11
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal.	8/14/67	--	--	32
US 219 (27) Missoula-Broadway St. & Northwest	2.236	M & S Construction $714,446.28	G,GS & PMS	8/24/67	180 Cal. Days	10/2/67	--	--	99
F 9999 (5) U-2 Brooks St., Russell St. & So. Ave.-Missoula	---	M & S Construction $50,857.74	Signing, Traffic Signals & Widening of Intersection	2/26/69	8/31/69	4/8/69	--	--	10

MONTHLY C--STRUCTION REPORT - 4/30/69
Division Missoula (cont'd)

SMP 4599-69 Various	---	M & S Construction $40,400.00	Crush & Stockpile	4/22/69	60 Cal.	NOT STARTED			

Division 12-30 - Kalispell

SOOOS (10) & SOOOS (11) Sec. Rte.Nos. 202, 482, & 382	53.8	Western Sign Corp. $24,331.60	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
SOOOS (16) Sec.Rte.Nos. 206, 209, 424,487 & 503	35.0	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
F 58 (24) Manicke-Kalispell	0.165	Zekay Const., Inc. $32,610.05	G,Agg.Surf. & RMBS	4/9/69	120 Cal. Days	NOT STARTED			
ROW F 63 (10) St. Ignatius-Pablo	7.198	Pipestone Const. $2,514.65	Fencing	2/25/69	60 Cal. Days.	4/10/69	Completed 4/24/69		
F 63 (12) S 306 (9) & S 432 (3) St. Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	17	0
F 88 (6), F 186(7) & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30.0' CSB	3/12/69	200 Cal. Days	3/26/69	Fair	36	12
F 194 (7) Ravalli-St. Igantius	0.306	N.L. Garrick Const. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	Winter Shutdown 10/30/68		71
LSF 1-257 (2) Kalispell-W. Glacier	---	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	3/4/68	--	--	99
SMP 2499-68 Various	---	Holland Const. Co. $64,410.00	Crush & Stockpile	10/29/68	90 Cal. Days	1/10/69	Good	0	97

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-2(22)123 U1, I 115-2(5)126 U1, I 90-4(15)216 U1 & U 70 (16) Butte-W., Butte Spur, Butte-W. via Iron St.-Butte	5.607	Peter Kiewit Sons' $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	Poor	13	4

MONTHLY C_STRUCTION REPORT - 4/30/69
Division 21-30 - Butte (cont'd)

I 15-2(22)123 U2 I 115-2(5)126 U2, & I 90-4(15)216 U2 Butte-W. & Butte Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	--	--	61
I 15-2(22)123 U3, I 115-2(5)126 U3, I 90-4 (15)216 U3 & U 70 (16) U2 Butte-W. & Butte Spur, Butte-W. via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal.	7/22/68	Poor	4	48
I-IG 15-3(8)177 U1 & S 412 (6) Montana City-N & S, Mont. City-E. Helena, L&C Co. Line Permanente Cement Plant	6.083	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' Strs.	6/26/67	300 Cal. Days	7/25/67	--	--	87
I-IG 15-3(8)177 U2 Mont. City-N & S	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	78
I 15-3(15)173 U-1 Clancy-N & S	3.569	Zook Bros. Const. $1,789,207.81	G,GS,PMS, Sign & Structures	11/30/67	330 Cal. Days	1/22/68	Fair	17	70
I 15-3(15)173 U-2 Clancy-N & S	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	--	--	5
I 15-3(23)177 Mont. City-N & S	5.552	Nelson Landscape Serv. $23,714.72	Seeding	8/28/68	4/30/69	4/23/69	Good	7	26
I 15-3(24)173 & I 90-5 (20)250 Clancy-N & S & Cardwell-W.	3.569	Nelson Landscape Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	--	--	--
S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	Poor	7	17
S 72 (5) Helena-York	4.345	Maronick Const. Co. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	NOT STARTED			
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	NOT STARTED			
I 90-4 (19)228 Butte-E.	0.814	Nilson-Smith Const. $577,416.92	G,GS,PMB, Sign, Fencing & 1-295.25' PCB Underpass	5/29/68	180 Cal. Days	7/10/68	Fair	6	55
I 90-4(22)209 Ramsay-E & W	6.953	Nelson Bros. Const. $19,886.86	Seeding	8/28/69	4/30/69	4/21/69	Good	8	33
I 90-5(16)272 U1 & I-IG 90-6(21)275 U1 Three Forks-W.	4.359	Peter Kiewit Sons' $2,497,405.98	G,GS,CSS,PMS,CP, Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' S&C Str.	6/26/67	400 Cal. Days	7/17/67	Fair	17	64

MONTHLY CONSTRUCTION REPORT - 4/30/69

Division 22-30 - Bozeman (cont'd)

I-IG 90-6(23)304 U-1, F 44(1) & F 222(18) 4.574 Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel. Items, 1-182.7' SG underpass, 1-12' x 187' C.Veh. underpass & install culvert	3/28/69	325 Cal. Days	NOT STARTED		11	--
I-IG 90-6(23)304 U-2 4.716 Bozeman-N.Side-E.	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	NOT STARTED			
I-IG 90-6(24)306 --- Bozeman-N.Side-E.	Haggerty-Messmer $672,471.75	Dual 297.5' SG overpass, dual 204.5' PCG overpass & dual 78.0' conc. slab overpass	3/28/69	320 Cal. Days	4/21/69	--	--	0
ROW F 244 (13) 4.976 Raynolds Pass-Ennis	Fred Strandberg $11,092.60	Fencing	7/30/68	90 Cal. Days	9/30/68	--	--	76
F 244 (14) 4.976 Raynolds Pass-Ennis	S. Birch, Inc. $659,690.57	G,GS & PMS Surf.	7/31/68	210 Cal. Days	8/20/68	Good	43	53

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4(28)228 U-3 --- Stickney Creek-No.	Watters Const. Co. $58,719.18	Channel Clearing	12/2/68	4/30/69	2/24/69	Completed 4/26/69		
I 15-4(41)228 2.626 Stickney Creek-No.	Nelson Landscape Serv. $7,758.45	Seeding	2/26/69	4/30/69	4/10/69	Good	--	63
I 15-5(30)260 U-1 7.016 Ulm-Gore Hill	Hilde Const. Co. $592,483.40	G, Rel. Items	9/26/68	180 Cal. Days	10/14/68	Fair	24	63
I 15-5(30)260 U-2 --- & I 15-5(45)255 U-2 Ulm-Gore Hill & Ulm-So.	Waddell Const. Co. $142,822.00	Dual 78.0' conc. slab overpass, 1-130.0' C. girder overpass	3/28/69	150 Cal. Days	4/22/69	Poor	6	1
I 15-5(30)260 U-3 7.016 Ulm-Gore Hill	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	Fair	2	13
I 15-5(35)230 U-2 --- Cascade Co.Line-No.	Mahnomen Pile Dr. & E. $899,481.54	Dual 531.0' SG Brdg.	4/24/69	325 Cal. Days	NOT STARTED			
I 15-5(35)230 U-3 --- Cascade Co.Line-No.	Sletten Const. $1,436,120.16	Dual 790.51' Comp.Stl. & conc. girder brdg.	4/24/69	360 Cal. Days	NOT STARTED			
I 15-5(46)271, I 315-5(6)272 & F 388 (10) Gore Hill-Emerson Jct., Gt. Falls Spur & Sun River-10th Ave. So. 5.797	Roberts & Anderson $217,056.53	Seed & Landscape	2/28/68	10/31/68	4/8/68	Fair	19	63
I 15-5(47)269 1.771 Gore Hill-Sun River	Utility Builders $214,758.75	Drainage	7/31/68	120 Cal. Days	9/5/68	Good	9	88
I 15-5 (49)234 4.502 Hardy Creek-So.	Utility Builders $21,166.20	Seed & Slope Prot.	8/28/68	4/30/69	10/29/68	Fair	3	45

MONTHLY C[illegible]TRUCTION REPORT - 4/30/69

Division 41-30 - Glendive (cont'd)

I-IG 94-6(14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS,Sign & dual 219.0' str.	10/27/67	400 Cal. Days	11/10/67	Fair	85	55
I-IG 94-6(14)209 U-2 Glendive-E & W	---	Northern Improvement $757,378.13	2-188.0', 1-279.5' 2-142.0', 1-289.5' & 2-55.0' S&C Strs.	9/28/67	330 Cal. Days	11/16/67	Fair	10	89
I-IG 94-6(14)209 U-3 Glendive-E & W	---	Northern Improvement $728,681.64	2-780.6' S&C Strs.	9/28/67	300 Cal. Days	11/7/67	Good	24	90
I-IG 94-6(14)209 U-4 Glendive-E & W	---	Sletten Const. Co. $518,765.77	1-352.5', 1-dual 228' & 1-213.0' Str.	10/27/67	270 Cal. Days	12/4/67	Fair	3	99
I-IG 94-6(14)209 U-5 Glendive-E & W	---	U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	--	--	13
I 94-6(17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Landscaping & Seed	3/28/69	5/15/70	NOT STARTED			
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont, Inc. $799,660.31	G,GS & PMS	4/25/68	180 Cal. Days	6/12/68	Fair	18	83
F 245 (20) U-2 Glendive-Sidney	---	The Milton Rue Co. $127,085.45	1-332.0' Stl. Str.	4/25/68	150 Cal. Days	7/29/68	--	--	97
S 347 (14) Alzada-Ekalaka	9.085	Northern Improv. Co. $587,623.09	G,Agg. Surf.,PMB, Seal & Cover	4/22/69	180 Cal. Days	NOT STARTED			

Division 42-30 - Wolf Point

SOOOS (5) Sec.Rte.Nos. 204, 364, 242 & 243	36.5	Western Sign Corp. $11,927.75	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB & PMB Surf.	7/31/68	250 Cal. Days	9/17/68	Good	30	30
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont, Inc. $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	--	--	0
S 429 (3) SE to Wolf Point to Hungry Creek	7.107	Hilde Const.Co. $481,814.45	G,GS & PMS	12/28/67	200 Cal. Days	4/26/68	Poor	29	74
S 439 (3) Hinsdale-North	---	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Poor	3	43
SMP 2899-68 Various	---	Schriock Const. Co. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	NOT STARTED			

MONTHLY C STRUCTION REPORT - 4/30/69

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8 (3)443, I 90-8 (41)444 & LSF 2-228 (2) Billings Inter. to Highway U.S. #87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	--	--	88
I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1-306' stl. underpass & 1-dual 234.5' PCB Bridge	3/28/69	275 Cal. Days	4/23/69	--	3	0
I 90-8 (36)407 U-2 Columbus-E.	7.326	Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	Poor	3	2
I 90-8 (40)425 Park City-Laurel	7.876	Papp Landscaping $70,172.55	Landscape & Seed	8/28/68	6/1/69	10/4/68	Fair	9	72
I 90-8 (48)416 U-1 Park City-W.	9.195	Schultz & Lindsay $3,996,439.13	G, Rel. Items & Strs.	9/26/68	300 Cal. Days	10/17/68	Good	125	47
I 90-8(48)416 U-2 Park City-W.	9.195	Fred Strandberg Const. $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Good	--	21
I 90-8(55)455 U-1 Pinehill-Pryor Creek	6.012	Peter Kiewit Sons' $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	Fair	15	87
I 90-8(55)455 U-2 Pinehill-Pryor Creek	---	W.P. Roscoe Company $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	Good	15	71
I 90-8(55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	--	--	76
I 90-8 (56)451, I 94-1(24)0 & I 94-1 (26)7 Lockwood-Pinehill, Pinehill-Huntley & Huntley-Ballantine	16.943	Roberts & Anderson $73,024.60	Seeding & Slope Protection	8/28/68	4/30/69	9/19/68	Completed 4/30/69		
I 90-9(17)483 U-1 Toluca-East	6.234	Wm. Clairmont, Inc. $736,950.05	G, Rel. Items	9/26/68	180 Cal. Days	10/14/68	Fair	40	48
I 90-9 (17)483 U-2 Toluca-East	6.234	Fred Strandberg Const. $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	Fair	5	52
I-IG 90-9(18)489 U-1 & I 90-9(23)498 Hardin-E & W & The Dunmore-West	10.390	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co.	G. Rel. Items, & Structures	10/29/68	240 Cal. Days	11/22/68	Fair	74	14
I-IG 90-9(18)489 U-2 Hardin-E & W	---	Sletten Const. Co. $955,182.19	Dual 593.58' stl. girder brdg.	2/26/69	350 Cal. Days	3/19/69	Good	17	8
I-IG 90-9(18)489 U-3 Hardin-E & W	7.972	Fred Strandberg Const. $58,885.90	Fencing	9/26/68	30 Cal. Days	11/27/68	--	--	11
I-IG 94-1(17)13 U-2 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $563,877.08	2-128.0', 1-60.0' & 1-461.7' S&C Strs.	9/28/67	270 Cal. Days	10/18/67	--	--	99

MONTHLY C STRUCTION REPORT - 4/30/69

Division 51-30 - Billings (cont'd)

I-IG 94-1(17)13 U-3 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $466,314.41	2-153.5', 123.0', 1-276.0', 1-259.0' & 1-75.0' S&C Strs	9/28/67	270 Cal. Days	11/7/67	Fair	5	96
I-IG 94-1(17)13 U-4 Ballantine-Pompey's Pillar	---	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	10/19/67	Completed 4/4/69		
I 94-1 (29)13 Ballantine-Pompey's Pillar	10,469	Papp Landscaping $21,887.68	Seeding	3/28/69	5/15/69	NOT STARTED			
S 207 (7) Squirrel Cr. & Busby-Wyoming Line	---	Empire Sand & Gravel $32,364.00	Drainage & Surf. Repair	3/27/69	90 Cal. Days	NOT STARTED			
S 367 (5) U-2 Custer-Myers Bridge-Hysham	---	Stephen J Kenney $8,715.00	Mod. of Irr. Ditch & Const. of a dike	2/25/69	90 Cal. Days	4/16/69	Fair	2	3
SMP 0599-68 Various Roads	---	Empire Sand & Gravel $38,538.00	Crush & Stockpile	11/26/68	90 Cal.	12/10/68	--	--	66

Division 52-30 - Miles City

SOOOS (7) Sec.Rte. Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delin.	10/29/68	120 Cal. Days	NOT STARTED			
I 94-3 (23)105 U-1 Rosebud-E.	8.247	Barton Contracting $2,297,823.61	78.0' dual conc.slab overpass, dual 217.0' PCG Str., 123.0' PCG overpass, & G, Agg. Surf.,PMBS & Signing	4/24/69	300 Cal. Days	NOT STARTED			
I 94-3(23)105 U-2 Rosebud-E.	8.247	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	NOT STARTED			
I-IG 94-5(7)174 U-1 Terry-Fallon	6.540	Wickens Bros. $978,010.65	G & Minor Items	2/28/68	300 Cal. Days	3/26/68	Poor	30	87
I-IG 94-5(7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	Poor	4	54
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.20	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Winter Shutdown 11/18/68		
S 259 (4) Rosebud-Cartersville & East	---	Chas. M. Smith,Contr. $496,430.93	682.03'S&C Str.	11/21/67	350 Cal. Days	2/13/68	Poor	7	57
S 259 (5) Rosebud-Cartersville & East	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & 1-203.0' PC Girder Bridge	4/23/68	260 Cal. Days	5/16/68	Winter		

MONTHLY CONSTRUCTION REPORT - 4/30/69

DISTRICT SIX - LEWISTOWN
Division 61-30 - Lewistown

SOOOS (8) Sec. Rte. Nos. 230 & 239	28.0	Western Sign Corp. $11,232.66	Sign & Delineation	10/29/68	120 Cal. Days	NOT STARTED			
S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G,GS,PMB Base & Seal, 75.0' Stl Str.	7/30/68	200 Cal. Days	9/9/68	Fair	--	43
F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf. & PMBS	4/24/69	250 Cal. Days	NOT STARTED			
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	171.5' PCG & 229.5' PCG Bridges	4/24/69	200 Cal. Days	NOT STARTED			
ROW F 45 (5) Big Timber-Harlowton	6.058	Bob Clark & Son $21,700.00	Fencing	4/22/69	90 Cal. Days	NOT STARTED			
S 174 (4) Judith Gap-East	7.193	Schultz & Lindsay $207,733.60	Reshaping, GS, PMB Base & Seal	7/30/68	120 Cal. Days	10/1/68	Fair	15	25
S 309 (8) Arrow Creek-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Timb.Girder Brdgs.& 40.0' Stl. Girder Bridge	7/30/68	190 Cal. Days	9/16/68	Poor	6	44
S 399 (9) Melstone-Mosby	7.824	Nilson-Smith $214,281.63	Agg.Surf.,PMB & Minor items	3/27/69	180 Cal. Days	NOT STARTED			
SMP 1799-69 Various	---	Richardson Const. Co. $15,360.00	Crushing & Stockpiling	4/22/69	60 Cal. Days	NOT STARTED			

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

April 30, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date		Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction of US 10A	13.600 0.298	Base and Bit. Plant Mix Grading	34 Oct/69	Resume 4/24/69	38	L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, Begins about 34 miles south of Livingston extending south 10.915 miles to a location 5 miles NW of Gardiner	5.149	Grading and Base Bit. Plant Mix	46 Aug/69	Resume 4/7/69	41	Maronick Construction Company, Inc. $891,524.70
FHP 51-2(2)	Begins approximately 8 miles north of Otter northerly 6.7 miles	6.705	Grade, Base, Seeding	65 Aug/69	Partial Suspension	65	R. J. Studer and Sons $478,418.00
FHP 59-2(4)	US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly	4.227	Grade, Base, Bit. Plant Mix	77 Oct/69	Partial Resume	64	R. J. Studer and Sons $670,006.60
ERFO 44(3)	US 2 Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	96 Aug/69		88	E. F. Matelich Construction Company $555,876.00
ERFO 44(4)	US 2, Begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Grade, Base, Bit. Plant Mix	68 July/69	Winter Suspension	72	N. L. Garrick Construction Company Huson Logging Company (Joint Venture) $571,505.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast West Glacier southwesterly 8.3 miles on the Going-to-the Sun Road	8.332 (Intermittent)	Retaining wall,	42 July/69	Winter Suspension	70	Intra-Jet Engineering Company $117,845.00 (Schedule A)
R-AD 9(7) Defense Access Missile Roads	Intermittent repair and reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface Reconditioning	15 Aug/69	Work Started 4/4/69	15	Hilde Construction Company, Inc. $485,754.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - May 31, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Pro-gress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	Good	5	88
I 90-2 (44)103 & I 90-3 (25)153 Orange & Van Buren Inters & Drummond Area	--------	Frank Gurney, Inc. $46,336.93	Replace & New Signs, Lighting & Related Items	7/31/68	120 Cal Days	10/29/68	Fair	4	45
I 90-3 (13)143 U1 Bearmouth-East	7.580	F & S Contr. Co. $4,848,777.53	G,GS,PMB, 1-312' x 14' C Structure	6/14/68	425 Cal. Days	7/15/68	Fair	88	30
I 90-3 (13)143 U2 Bearmouth-East	--------	Mahnomen Pile D. & E. $354,324.04	1-118' PC & 1-254.5' PC Girder Brdg.	5/29/68	250 Cal. Days	7/3/68	Good	17	68
I 90-3 (13)143 U3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	Poor	4	16
I 90-3 (14)135 U1 Bearmouth-West	7.605	Washington Const. Co. & Crick Co. $4,202,924.57	G,GS,PMB, dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	99	41
I 90-3 (14)135 U2 Bearmouth-West	--------	Mahnomen Pile D. & E. $276,873.44	Dual 118', 1-168' PC Girder Brdgs.; 1-14' Reinf.Conc.Veh. Underpass, 1-20' Timber Brdg.	5/29/68	250 Cal. Days	7/16/68	Fair	20	60
I 90-3 (14)134 U3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	Poor	5	28
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. Co. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	----	--	99
F 215 (16) U-3 Lolo-Missoula	--------	Waddell Const. $47,000.00	Weigh Sta. & Surf. of ramps	3/27/69	7/31/69	4/14/69	Fair	2	35
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	--------	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal.	8/14/67	Fair	3	32
UF 219 (27) Missoula-Broadway St. & Northwest	2,236	M & S Construction $714,446.28	G,GS, & PMS	8/24/67	180 Cal. Days	10/2/67	----	--	99
F 9999 (5) U-2 Brooks St., Russell St. & So. Ave.-Missoula	--------	M & S Construction $50,857.74	Signing, Traffic Signals & Widening of Intersection	2/26/69	8/31/69	4/8/69	Fair	4	15

MONTHLY CONSTRUCTION REPORT - 5/31/69
Division Missoula (cont'd)

SMP 4599-69 Various	-----	M & S Construction $40,400.00	Crush & Stockpile	4/22/69	60 Cal.	5/8/69	Fair		15

Division 12-30 - Kalispell

SOOOS (10) & SOOOS (11) Sec. Rte.Nos. 202, 482, & 382	53.8	Western Sign Corp. $24,331.60	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
SOOOS (16) Sec.Rte.Nos. 206, 209,424,487 & 503	35.0	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
F 58 (24) Manicke-Kalispell	0.165	Zekay Const., Inc. $32,610.05	G,Agg.Surf. &RMBS	4/9/69	120 Cal. Days	5/7/69	Fair	6	7
F 63 (12) S 306 (9) & S 432 (3) St. Ignatius-Pablo, Round Butte-Ronan & Ronan East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	48	11
F 88 (6), F 186 (7) & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30.0' CSB	3/12/69	200 Cal. Days	3/26/69	Good	45	29
F 194 (7) Ravalli-St. Ignatius	0.306	N.L. Garrick Const. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	Winter Shutdown 10/30/68		71
LSF 1-257 (2) Kalispell-W. Glacier	-----	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	3/4/68	Comp. 5/26/69	--	
SMP 2499-68 Various	-----	Holland Const. Co. $64,410.00	Crush & Stockpile	10/29/68	90 Cal. Days	1/10/69	Comp. 5/28/69		

DISTRICT TWO - BUTTE
Division 21-30 - Butte

I 15-2(22)123 U1, I 115-2(5)126 U1, I 90-4(15)216 U1 & U 70 (16) Butte-W., Butte Spur, Butte-W. Via Iron St.-Butte	5.607	Peter Kiewit Sons' $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	Good	46	85
I 15-2(22)123 U2 I 115-2(5)126 U2, & I 90-4(15)216 U2 Butte-W. & Butte Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	--	--	61

MONTHLY CONSTRUCTION REPORT - 5/31/69
Division 21-30 - Butte (cont'd)

I 15-2(22)123 U3, I 115-2(5)126U3, I 90-4 (15)216 U3 & U 70 (16) U2 Butte-W. & Butte Spur, Butte-W. via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal.	7/22/68	Fair	8	52
I-IG 15-3(8)177 U1 & S 412 (6) Montana City-N & S, Mont. City-E. Helena, L&C Co. Line Permanente Cement Plant	6.083	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr., Sign & dual 133.0', dual 233.5', a 294,5' & a 284.5' Strs.	6/26/67	300 Cal. Days	7/25/67	Fair	12	93
I-IG 15-3(8)177 U2 Mont. City-N & S	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	----	2	78
I 15-3(15)173 U-1 Clancy-N & S	3.569	Zook Bros. Const. $1,789,207.81	G,GS,PMS, Sign & Structures	11/30/67	330 Cal. Days	1/22/68	Fair	12	80
I 15-3(15)173 U-2 Clancy-N & S	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	----	--	5
I 15-3(23)177 Mont. City-N & S	5.552	Nelson Landscape Serv. $23,714.72	Seeding	8/28/68	4/30/69	4/23/69	Comp. 5-8-69		
I 15-3(24)173 & I 90-5(20)250 Clancy-N & S & Cardwell-W.	3.569	Nelson Landscape Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	Fair	--	80
S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	Fair	21	22
S 72 (5) Helena-York	4.345	Maronick Const. Co. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	----	3	0
ROW F 77 (15) Townsend-Helena	4.323	Pipestone Const. $5,576.44	Fencing	5/27/69	45 Cal. Days	NOT STARTED			
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	NOT STARTED			
I 90-4(19)228 Butte-E.	0.814	Nilson-Smith Const. $577.416.92	G,GS,PMB, Sign, Fencing & 1-295.25' PCB Underpass	5/29/68	180 Cal. Days	7/10/68	Fair	16	76
I 90-4(22)209 Ramsay-E & W	6.953	Nelson Bros. Const. $19,886.86	Seeding	8/28/68	4/30/69	4/21/69	Comp. 5/8/69		
I 90-5(16)272 U1 & I-IG 90-6(21)275 U1 Three Forks-W.	4,359	Peter Kiewit Sons' $2,497,405.98	G,GS,CSS,PMS,CP Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' S&C Str.	6/26/67	400 Cal. Days	7/17/67	Good	35	83

MONTHLY CONSTRUCTION REPORT - 5/31/69

Division 22-30 - Bozeman (cont'd)

I-IG 90-6(23)304 U-1, F 44(1) & F 222(18) 4.574 Bozeman-N.Side-El, Belgrade-Bozeman & Bozeman-E.	Holland Constr. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel. Items, 1-182.7' SG underpass, 1-12' x 187' CVeh. underpass & install culvert	3/28/69	325 Cal. Days	5/18/69	Fair	31	1
I-IG 90-6(23)304 U-2 4.716 Bozeman-N.Side-E	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	5/7/69	Fair	2	3
I-IG 90-6(24)306 ----- Bozeman-N.Side-E.	Haggerty-Messmer $672,471.75	Dual 297.5' SG overpass, dual 204.5' PCG overpass & dual 78.0' conc. slab overpass	3/28/69	320 Cal. Days	4/21/69	Good	14	3
ROW F 244 (13) 4.976 Raynolds Pass-Ennis	Fred Strandberg $11,092.60	Fencing	7/30/68	90 Cal. Days	9/30/68	----	--	76
F 244 (14) 4.976 Raynolds Pass-Ennis	S. Birch Inc. $659,690.57	G,GS, & PMS Surf.	7/31/68	210 Cal. Days	8/20/68	Good	20	63

DISTRICT THREE - GREAT FALLS

Divison 31-30 - Great Falls

I-IG 15-4(39)229 ----- Dearborn River-North	Cop Construction $2,257,619.32	Dual 1,268.0' S&C Girder Brdg.	5/29/69	475 Cal. Days	NOT STARTED			
I 15-4(41)228 2.626 Stickney Creek-No.	Nelson Landscape Serv. $7,758.45	Seeding	2/26/69	4/30/69	4/10/69	Comp. 5-5-69		
I 15-5(30)260 U-1 7.016 Ulm-Gore Hill	Hilde Const. Co. $592,483.40	G, Rel. Items	9/26/68	180 Cal. Days	10/14/68	Good	23	73
I 15-5(30)260 U-2 ----- & I 15-5(45)255 U-2 Ulm-Gore Hill & Ulm-So.	Waddell Const. Co. $142,822.00	Dual 78.0' conc. slab overpass, 1-130.0' C. girder overpass	3/28/69	150 Cal. Days	4/22/69	Good	12	12
I 15-5(30)260 U-3 7.016 Ulm-Gore Hill	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	Fair	2	25
I 15-5(35)230 U-2 ----- Cascade Co. Line-No.	Mahnomen Pile Dr, & E. $899,481.54	Dual 531.0' SG Brdg.	4/24/69	325 Cal. Days	NOT STARTED			
I 15-5(35)230 U-3 ----- Cascade Co.Line-No.	Sletten Const. $1,436,120.16	Dual 790.51' Comp.Stl. & conc. girder brdg.	4/24/69	360 Cal. Days	5/9/69	Fair	9	0
I 15-5(45)255 U-1, 12.802 I 15-5(54)259 U-1 & I 15-5(30)260 U-4 Ulm-So., Ulm Inter-No., & Ulm-Gore Hill	Nilson-Smith Const.& S.Birch, Inc. $3,252,211.05	G,Agg.Surf., PMB,PMS, Seeding,Signing,Cem. stabilized base, P.C. conc.pave.,lighting & weigh station	5/29/69	300 Cal. Days	NOT STARTED			
I 15-5(45)255 U-3 & 5.785 I 15-5(54)259 U-2 Ulm-So. & Ulm Inter-No.	Pipestone Const. $14,695.16	Fencing	5/29/69	30 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 5/31/69

Division 31-30 - Great Falls (cont'd)

I 15-5(46)271, I 315-5(6)272 & F 388 (10) Gore Hill-Emerson Jct., Gt. Falls Spur & Sun River-10th. Ave. So.	5.797	Roberts & Anderson $217,056.53	Seed & Landscape	2/28/68	10/31/68	4/8/68	Comp. 5/26/69		
I 15-5(47)269 Gore Hill-Sun River	1.771	Utility Builders $214,758.75	Drainings	7/31/68	120 Cal. Days	9/5/68	Comp. 5/12/69		
I 15-5(49)234 Hardy Creek-So.	4.502	Utility Builders $21,166.20	Seed & Slope Prot.	8/28/68	4/30/69	10/29/68	Fair	4	73
I 15-5(52)256 Ulm So.-Gore Hill	-----	Riklin Const. Co $129,487.53	1-301.0' PC Girder Bridge	5/29/69	180 Cal. Days	NOT STARTED			
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	3/4/68	----	--	82
F 73 (5) U-1 Riceville-Armington	11.121	F & S Contracting $1,626,464.47	G,GS, & PMS	9/28/67	280 Cal. Days	10/16/67	Fair	58	73
F 149 (24), U 278(7), U 395(10) & US 382(1) Gt. Falls-Ft. Benton, W. Bank Mo.River, 15th. & Mont. & Black Eagle-Volta Dam	3.092	Schultz & Lindsay $1,661,734.33	G,Agg.Surf,PMB, PMBS,Signing,Traffic Signals & Lighting	4/24/69	7/31/70	NOT STARTED			
S 339 (16) Ft. Benton-Chester	12.900	Nilson-Smith Const. $721,848.25	G,GS,PMB	7/30/68	180 Cal. Days	9/3/68	Good	20	59
F 388 (17) Fox Farm Rd., U.S.#89 & 6th. St.W. & U.S. #89-Gt.Falls	-----	Western Sign Corp. $19,948.95	Traffic Signals	8/28/68	60 Cal. Days	4/16/69	Poor	3	74

Division 32-30 - Havre

S 12 (13) Harlem-Turner-Canadian Line	11.893	Richardson Const. $370,734.33	Reshaping, GS	7/30/68	140 Cal. Days	9/4/68	Winter Shutdown 11/19/68		31
F 67 (13) Conrad-Shelby	0.168	Francis Tindall $28.873.00	G,Agg.Surf.RMBS	4/9/69	90 Cal. Days	5/13/69	----	--	0
F 190 (10) Brich Creek-Browning	7.013	Clair Boulet Const. $22,854.80	Guardrail	4/24/69	120 Cal. Days	5/19/69	Good	3	25
F 196 (7) SE Browning-Jct. of U.S. #2 & #89	-----	Rainbow Electric $17,150.35	Sign & Lighting	5/29/68	45 Cal. Days	4/29/69	Good	3	85
F 252 (25) & F 252 (26) Ft. Benton-Havre	2.542	Baltrusch Const. Co. $380,389.59	G,Agg.Surf.,PMBS & 1-dual 70.0'PCG Brdg.	4/24/69	150 Cal. Days	5/21/69	Fair	9	0
SMP 5199-68 Various	-----	Nilson-Smith Const. $52.405.00	Crush & Stockpile	10/29/68	60 Cal.	4/8/69	Comp. 5/26/69		

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9)174 Terry-Fallon	-----	N.A. Nelson Const. $893,764.07	Dual 469.75' & 333.5' SG & dual 274.0' PCG Bridge	6/26/68	270 Cal. Days	7/22/68	Good	39	72
I-IG 94-5(10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf.,PMBS, Seeding & Signing	3/28/69	275 Cal. Days	NOT STARTED			
I-IG 94-6(14)209 U-1 & U 199(8) Glendive-E. & W & Merrill Ave. -Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS,Sign & dual 219.0' str.	10/27/67	400 Cal. Days	11/10/67	Good	101	62
I-IG 94-6(14)209 U-2 Glendive-E. & W	-----	Northern Improvement $757,378.13	2-188.0', 1-279.5' 2-142.0', 1-289.5' & 2-55.0' S&C Strs.	9/28/67	330 Cal. Days	11/16/67	Good	24	93
I-IG 94-6(14)209 U-3 Glendive-E. & W	-----	Northern Improvement $728,681.64	2-780.6' S&C Strs.	9/28/67	300 Cal. Days	11/7/67	Fair	10	91
I-IG 94-6(14)209 U-4 Glendive-E. & W	-----	Sletten Const. Co. $518,765.77	1-352.5' 1-dual 228' & 1-213.0' Str.	10/27/67	270 Cal. Days	12/4/67	Comp. 5/14/69		
I-IG 94-6(14)209 U-5 Glendive-E. & W	-----	U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	----	--	13
I 94-6(17)209 Glendive-E. & W	7.912	Papp Landscaping $23,022.00	Landscaping & Seed	3/28/69	5/15/70	5/13/69	----	--	3
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont, Inc. $799,660.31	G,GS & PMS	4/25/68	180 Cal. Days	6/12/68	Good	10	96
F 245 (20) U-2 Glendive-Sidney	-----	The Milton Rue Co. $127,085.45	1-332.0' Stl. Str.	4/25/68	150 Cal. Days	7/29/68	----	--	97
S 347 (14) Alzada-Ekalaka	9.085	Northern Improv. Co. $587.623.09	G.Agg.Surf.PMB Seal & Cover	4/22/69	180 Cal. Days	NOT STARTED			
F 9999 (31) State Hwys. #200S, 200, 16 & US 10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal. Days	NOT STARTED			

Division 42-30 - Wolf Point

3000S (5) Sec.Rte.Nos. 204, 364,242, & 243	36.5	Western Sign Corp. $11,927.75	Sign & Delineation	10/29/68	120 Cal. Days	5/27/69	----	--	30
F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB & PMB Surf.	7/31/68	250 Cal. Days	9/17/68	Good	48	35
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont, Inc. $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Fair	2	7

MONTHLY CONSTRUCTION REPORT - 5/31/69

Division 42-30 - Wolf Point (cont'd)

S 429 (3) SE to Wolf Point to Hungry Creek	7.107	Hilde Const Co. $481,814.45	G,GS &PMS	12/28/67	200 Cal. Days	4/26/68	----	2	99
S 439 (3) Hinsdale-North	-----	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Poor	1	44
SMP 2899-68 Various	-----	Schriock Const. Co. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	5/12/69	----	6	--

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8 (3)443, I 90-8 (41)444 & LSF 2-228 (2) Billings Inter. to Highway U.S. #87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	Fair	2	99
I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676.650.22	G & 1-306'stl. underpass & 1-dual 234.5' PCB Bridge	3/28/69	275 Cal. Days	4/23/69	Good	8	2
I 90-8 (36)407 U-2 Columbus-E.	7.326	Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	Good	6	19
I 90-8 (40)425 Park City-Laurel	7.876	Papp Landscaping $70,172.55	Landscape & Seed	8/28/68	6/1/69	10/4/68	Fair	4	99
I 90-8 (48)416 U-1 Park City-W.	9.195	Schultz & Lindsay $3,996,439.13	G, Rel. Items & Strs.	9/26/68	300 Cal. Days	10/17/68	Good	127	56
I 90-8 (48) 416 U-2 Park City-W.	9.195	Fred Strandberg Const. $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Fair	1	35
I 90-8 (55)455 U-1 Pinehill-Pryor Creek	6.012	Peter Kiewit Sons' $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	Fair	18	89
I 90-8 (55)455 U-2 Pinehill-Pryor Creek	-----	W.P. Roscoe Company $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	Good	17	79
I 90-8 (55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	----	--	76
I 90-9 (17)483 U-1 Toluca-East	6.234	Wm. Clairmont, Inc. $736,950.05	G, Rel. Items	9/26/68	180 Cal. Days	10/14/68	Fair	88	73
I 90-9 (17)483 U-2 Toluca-East	6.234	Fred Strandberg Const. $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	Fair	--	69
I-IG 90-9(18)489 U-1 & I 90-9(23)498 Hardin-E & W & The Dunmore-West	10.390	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co.	G. Rel. Items, & Structures	10/29/68	240 Cal. Days	11/22/68	Fair	99	26

MONTHLY CONSTRUCTION REPORT - 5/31/69

Division 51-30 - Billings (cont'd)

I-IG 90-9(18)489 U-2 Hardin-E & W	-----	Sletten Const. Co. $955,182.19	Dual 593.58' stl. girder brdg.	2/26/69	350 Cal. Days	3/19/69	Fair	14	17
I-IG 90-9(18)489 U-3 Hardin-E & W	7.972	Fred Strandberg Const. $58,885.90	Fencing	9/26/68	30 Cal. Days	11/27/68	----	--	34
I-IG 94-1(17)13 U-2 Ballantine-Pompey's Pillar	-----	Riklin Const. Co. $563,877.08	2-128.0', 1-60.0' & 1-461.7' S&C Strs.	9/28/67	270 Cal. Days	10/18/67	Comp. 5/6/69		
I-IG 94-1(17)13 U-3 Ballantine-Pompey's Pillar	-----	Riklin Const. Co. $466,314.41	2-153.5', 123.0', 1-276.0', 1-259.0' & 1-75.0' S&C Strs.	9/28/67	270 Cal. Days	11/7/67	Comp. 5/1/69		
I 94-1 (29)13 Ballantine-Pompey's Pillar	10,469	Papp Landscaping $21,887.68	Seeding	3/28/69	5/15/69	5/3/69	Good	5	96
S 207 (7) Squirrel Cr. & Busby-Wyoming Line	-----	Empire Sand & Gravel $32,364.00	Drainage & Surf. Repair	3/27/69	90 Cal. Days	5/21/69	Fair	6	3
S 367 (5) U-2 Custer-Myers Bridge Hysham	-----	Stephen J. Kenney $8,715.00	Mod. of Irr. Ditch & Const. of a dike	2/25/69	90 Cal. Days	4/16/69	Fair	3	52
SMP 0599-68 Various Roads	-----	Empire Sand & Gravel $38,538.00	Crush & Stockpile	11/26/68	90 Cal.	12/10/68	Fair	5	86

Division 52-30 - Miles City

S000S (7) Sec.Rte.Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delin.	10/29/68	120 Cal. Days	NOT STARTED			
I 94-3 (23)105 U-1 Rosebud-E.	8.247	Barton Contracting $2,297,823.61	78.0' dual conc.slab overpass, dual 217.0' PCG Str., 123.0' PCG overpass, & G,Agg.Surf.,PMBS & Signing	4/24/69	300 Cal. Days	NOT STARTED			
I 94-3(23)105 U-2 Rosebud-E.	8.247	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	NOT STARTED			
I-IG 94-5(7)174 U-1 Terry-Fallon	6.540	Wickens Bros. $978,010.65	G & Minor Items	2/28/68	300 Cal. Days	3/26/68	Poor	30	93
I-IG 94-5(7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	----	--	62
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.00	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Fair	35	20

MONTHLY CONSTRUCTION REPORT - 5/31/69

Division 51-30 - Miles City (cont'd)

S 259 (4) Rosebud-Cartersville & East	-----	Chas M. Smith, Contr. $496,430.93	682.03'S&C Str.	11/21/67	350 Cal. Days	2/13/68	Fair	12	71
S 259 (5) Rosebud-Cartersville & East	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & 1-203.0' PC Girder Bridge	4/23/68	260 Cal. Days	5/16/68	Winter Shutdown 11/1/68	1	61

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

SOOOS (8) Sec.Rte.Nos. 230 & 239	28.0	Western Sign Corp. $11,232.66	Sign & Delineation	10/29/68	120 Cal. Days	5/19/69	Comp. 5/23/69		
S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G,GS,PMB Base & Seal, 75.0' Stl. Str.	7/30/68	200 Cal. Days	9/9/68	Fair	--	55
ROW F 45 (5) Big Timber-Harlowton	6.058	Bob Clark & Son $21,700.00	Fencing	4/22/69	90 Cal. Days	5/22/69	Fair	3	3
F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G.Agg.Surf. & PMBS	4/24/69	250 Cal. Days	5/26/69	----	--	0
F 45 (12) U-2 Big Timber-Harlowton	-----	Cop Const. Co. $221,438.41	171.5; PCG & 229.5' PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Good	7	1
F 94 (5) W.S.S.-Kings Hill	9.428	Richardson Const. $241,360.35	PMBS	5/29/69	60 Cal. Days	NOT STARTED			
S 174 (4) Judith Gap-East	7.193	Schultz & Lindsay $207,733.60	Reshaping,GS,PMB Base & Seal	7/30/68	120 Cal. Days	10/1/68	Good	22	42
S 174 (5) Judith Gap-East	4.878	Nilson-Smith Const. $99,405.21	PMB	5/27/69	90 Cal. Days	NOT STARTED			
S 309 (8) Arrow Creek-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Timb.Girder Brdgs.& 40.0' Stl. Girder Bridge	7/30/68	190 Cal. Days	9/16/68	Fair	5	55
S 399 (9) Melstone-Mosby	7.824	Nilson-Smith $214,281.63	Agg.Surf.,PMB & Minor items	3/27/69	180 Cal. Days	NOT STARTED			
F 9999 (32) U.S. #89	48.3	Skinner Enterprises $17,463.80	Signing, flashing beacons & Lighting	5/29/69	120 Cal. Days	NOT STARTED			
SMP 1799-69 Various	-----	Richardson Const. Co. $15,360.00	Crushing & Stockpiling	4/22/69	60 Cal. Days	5/22/69	Fair	10	60

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

May 29, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction of US 10A	13.600 0.298	Base and Bit. Plant Mix Grading	52 Oct/69	52	L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, begins about 34 miles south of Livingston extending south 10.915 miles to a location 5 miles NW of Gardiner	5.149	Grading and Base Bit. Plant Mix	58 Sept/69	51	Maronick Construction Company, Inc. $891,524.70
FHP 51-2(2)	Begins approximately 8 miles north of Otter northerly 6.7 miles	6.705	Grade, Base, Seeding	74 July/69	70	R. J. Studer and Sons $478,418.00
FHP 59-2(4)	US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly	4.227	Grade, Base, Bit. Plant Mix	89 July/69	73	R. J. Studer and Sons $670,006.60
ERFO 44(3)	US 2 Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	96 Aug/69	88	E. F. Matelich Construction Co. $555,876.00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Grade, Base, Bit. Plant Mix	70 Aug/69	74	N. L. Garrick Construction Co. Huson Logging Company (Joint Venture) $571,505.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast of West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road	8.332 (Intermittent)	Retaining Wall	42 July/69	70	Intra-Jet Engineering Company $117,845.00
R-AD 9(7) Defense Access Missile Roads	Intermittent repair and reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface, Reconditioning	36 Aug/69	34	Hilde Construction Company, Inc. $485,754.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - June 30, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Pro-gress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	--	--	98
I 90-2 (33)129 U-1 & I 90-3 (15)132 U-1 Beavertail-E & W	6.474	Washington Const. $3,241.826.29	G, Agg. Surf., PMB, Signing & dual 123' Pre.Conc. Girder Overpass	SUBJ. TO BPR CONC.	400 Cal. Days	Not Started			
I 90-2 (33)129 U-2 & I 90-3 (15)132 U-2 Beavertail-E & W	6.474	Granite Const. $49,748.90	Fencing	SUBJ. TO BPR CONC.	30 Cal. Days	Not Started			
I 90-2 (44)103 & I 90-3 (25)153 Orange & Van Buren Inters & Drummond Area	---	Grank Gurney, Inc. $46,336.93	Replace & New Signs, Lighting & Related Items	7/31/68	120 Cal. Days	10/29/68	Completed 6/19/69		
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F & S Contr. Co. $4,848,777.53	G,GS,PMB, 1-312' x 14' C Structure	6/14/68	425 Cal. Days	7/15/68	Fair	96	39
I 90-3 (13)143 U-2 Bearmouth-East	---	Mahnomen Pile D & E $354,324.04	1-118' PC & 1-254.5' PC Girder Brdg.	5/29/68	250 Cal. Days	7/3/68	Fair	11	93
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const. $42.851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	Poor	--	18
I 90-3 (14)135 U-1 Bearmouth-West	7.605	Washington Const. Co. & Crick Co. $4,202,924.57	G,GS,PMB, dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	95	50
I 90-3 (14)135 U-2 Bearmouth-West	---	Mahnomen Pile D & E $276,873.44	Dual 118', 1-168' PC Girder Brdgs., 1-14' Reinf. Conc.Veh. Underpass, 1-20' Timber Brdg.	5/29/68	250 Cal. Days	7/16/68	Fair	34	77
I 90-3 (14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	28
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. Co. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	--	--	99
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & Surf. of ramps	3/27/69	7/31/69	4/14/69	Fair	5	47
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	32
UF 219 (27) Missoula-Broadway St. & Northwest	2.236	M & S Construction $714,446.28	G,GS & PMS	8/24/67	180 Cal. Days	10/2/67	--	--	99

MONTHLY CONSTRUCTION REPORT - 6/30/69

Division - Missoula (cont'd)

F 9999 (5) U-2 Brooks St., Russell St., & So. Ave.-Missoula	---	M & S Construction $50,857.74	Signing, Traffic Signals & Widening of Inter.	2/26/69	8/31/69	4/8/69	Poor	6	20
SMP 4599-69 Various	---	M & S Construction $40,400.00	Crush & Stockpile	4/22/69	60 Cal. Days	5/8/69	Fair	--	43

Division 12-30 - Kalispell

S000S (10) & S000S (11) Sec. Rte.Nos. 202, 482, & 382	53.8	Western Sign Corp $24,331.60	Signing & Delin.	3/27/69	9/30/69	6/19/69	Good	5	30
S000S (16) Sec.Rte.Nos. 206, 209, 424, 487 & 503	35.0	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
F 58 (24) Manicke-Kalispell	0.165	Zekay Const., Inc. $32,610.05	G,Agg.Surf. & RMBS	4/9/69	120 Cal. Days	5/7/69	Fair	4	27
F 63 (12), S 306 (19) & S 432 (3) St. Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370.121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	48	21
F 88 (6), F 186(7), & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30.0' CSB	3/12/69	200 Cal. Days	3/26/69	Good	38	53
F 194 (7) Ravalli-St. Ignatius	0.306	N.L. Garrick Const. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	Winter Shutdown 10/30/68		71

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (42)23 U-1 Dell-Redrock	15.244	S. Birch, Inc. $4,385,992.31	G,Agg.Surf, Bit.Stab. Base, PMBS, Seeding & Signing	SUBJ. TO. BPR CONC.	400 Cal. Days	NOT STARTED			
I 15-1 (42)23 U-2 Dell-Redrock	---	Haggerty-Messmer $408,916.63	1-dual & 1-single 35.0' PC Girder Brdg., 1-dual 138.0' & 1-dual 123.0' PC Girder Overpass, & 1-dual 78.0' Conc.Slab Overpass	SUBJ. TO. BPR CONC.	300 Cal. Days	NOT STARTED			
I 15-1 (42)23 U-3 Dell-Redrock	15.244	Hildreth Const. $80,668.50	Fencing	SUBJ. TO BPR CONC.	30 Cal. Days	NOT STARTED			

Monthly Construction Report - 6/30/69 (cont'd)
Division Bu Butte (cont'd)

I 15-2 (22)123 U-1, I 115-2(5)126 U-1, I 90-4 (15)216 U-1 & U 70 (16) Butte-W., Butte Spur, Butte-W via Iron St.-Butte	5.607	Peter Kiewit Sons' $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	Good	21	90
I 15-2 (22)123 U-2, I 115-2 (5)126 U-2 & I 90-4 (15)216 U-2 Butte-W. & Butte Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	--	--	62
I 15-2 (22)123 U-3, I 115-2 (5)126 U-3, I 90-4 (15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte Spur, Butte-W. via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	Fair	7	58
I-IG 15-3(8)177 U-1 & S 412 (6) Mont. City-N. & S., Mont. City-E. Helena, L&C Co. Line-Permanente Cement Plant	6.083	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr., Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' Strs.	6/26/67	300 Cal. Days	7/25/67	Fair	32	94
I-IG 15-3(8)177 U-2 Mont. City-N. & S.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	93
I 15-3 (15)173 U-1 Clancy-N & S	3.569	Zook Bros. Const. $1,789,207.81	G,GS,PMS, Sign & Structures	11/30/67	330 Cal. Days	1/22/68	Fair	25	81
I 15-3 (15)173 U-2 Clancy-N & S	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	Good	3	70
I 15-3 (22)168 U-1 Jefferson City-N & S	5.397	Maronick Const. $1,992,393.65	G,Agg.Surf.,PMBS, Signing & Structures	6/25/69	300 Cal. Days	NOT STARTED			
I 15-3 (22)168 U-2 Jefferson City-N & S	5.397	Watters Const. $43,329.86	Fencing	6/25/69	30 Cal. Days	NOT STARTED			
I 15-3 (24)173 & I 90-5 (20)250 Clancy-N & S & Cardwell-W.	3.569	Nelson Landscape Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	--	--	80
S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	Good	48	44
S 72 (5) Helena-York	4.345	Maronick Const. Co. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	Fair	8	15
ROW F 77 (15) Townsend-Helena	4.323	Pipestone Const. $5,576.44	Fencing	5/27/69	45 Cal. Days	NOT STARTED			
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	NOT STARTED			

Monthly Construction Report - 6/30/69 (cont'd)

Division - Butte (cont'd)

I 90-4 (19)228 Butte-East	0.814	Nilson-Smith Const. $577,416.92	G,GS, PMB, Sign, Fencing & 1-295.25' PCB Underpass	5/29/68	180 Cal. Days	7/10/68	Fair	9	91
I 90-5 (16)272 U-1, & I-IG 90-6(21)275 U-1 Three Forks-West	4.359	Peter Kiewit Sons' $2,497,405.98	G,GS,CSS,PMS,CP Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' S&C Str.	6/26/67	400 Cal. Days	7/17/67	Good	35	90
I 90-5(16)272 U-2 & I-IG 90-6 (21)275 U-2 Three Forks-West	4.359	Fred Strandberg $27,612.06	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	98
I 90-5 (18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. $1,592,658.57	G, Related Items & Structure	8/27/68	210 Cal. Days	9/30/68	Good	99	47
I 90-5 (18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	--	--	80
I 90-5 (19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros. Const. $2,622,528.50	G, Related Items, dual 78.0' CSG Str.	7/31/68	275 Cal. Days	9/3/68	Good	52	85
I 90-5 (19)255 U-2 Cardwell-Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	Fair	4	55
ROW F 248 (14), F 284 (15) & F 248 (17) Whitehall-Three Forks	1.015	Maronick Const. $282,386.59	G,GS,RMB, Fence & 1-101.5' PCB	4/26/68	180 Cal. Days	6/3/68	--	--	99
S 294 (5) & S 440 (3) Opportunity & Opportunity-So.	2.948	Nilson-Smith Const. $404,950.13	G,GS,PMB, Top Surf., & 1-75' PCG Brdg.	5/28/68	150 Cal. Days	8/7/68	--	--	92
U 9999 (19) U-1 Dewey St., Harrison Ave. & Amherst St.-Butte	---	Skinner Enterprises $23,294.62	Traffic Signals	2/27/69	8/30/69	6/6/69	Fair	3	7
SMP 0199-68 Various	---	Zook Bros. Const. $38,925.00	Crush & Stockpile	10/29/68	60 Cal. Days	12/3/68	--	--	--

Division 22-30 - Bozeman

F 45 (10), F 45 (11) & F 9999 (20) Big Timber-Harlowton	39.124	Hilde Const. Co. $283,181.34	G,GS,RMB & Sign	5/29/68	100 Cal. Days	7/8/68	Winter		78
I 90-5 (21)272, I 90-6 (20)287 & I 90-6(25)275 Three Forks-E & W & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Landscape & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	59

Monthly Construction Report - 6/30/69 (cont'd)
Division 4 Bozeman (cont'd)

I-IG 90-6(22)305 U-1 Bozeman-N.Side	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	Fair	--	98
I-IG 90-6(22)350 U-3 Bozeman-N.Side	---	U.S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	12/4/68	Fair	2	49
I-IG 90-6(23)304 U-1 F 44 (1) & F 222 (18) Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	4.574	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel.Items, 1-182.7' SG Underpass, 1-12' x 187' Conc. Veh. Underpass & install culvert	3/28/69	325 Cal. Days	5/18/69	Fair	--	4
I-IG 90-6(23)304 U-2 Bozeman-N.Side-E.	4.716	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	5/7/69	Fair	3	14
I-IG 90-6(24)306 Bozeman-N.Side-E.	---	Haggerty-Messmer $672,471.74	Dual 297.5' SG Overpass, dual 204.5' PCG Overpass & dual 78.0' Conc.Slab Overpass	3/28/69	320 Cal. Days	4/21/69	Fair	15	6
ROW F 244 (13) Raynolds Pass-Ennis	4.976	Fred Strandberg $11,092.60	Fencing	7/30/68	90 Cal. Days	9/30/68	Completed 6/13/69		
F 244 (14) Raynolds Pass-Ennis	4.976	S. Birch, Inc. $659,690.57	G,GS, & PMS	7/31/68	210 Cal. Days	8/20/68	Good	27	78

DISTRICT THREE - GREAT FALLS
Division 31-30 - Great Falls

SOOOS (3) Sec. Rte.Nos. 223, 230, 236, 386, 387 & 432	86.9	Western Sign $20,891.00	Signing & Delin.	SUBJ. TO STATE HWY. ENGINEER	120 Cal. Days	NOT STARTED			
I-IG 15-4 (39)229 Dearborn River-North	---	Cop Construction $2,257,619.32	Dual 1,268.0' S&C Girder Brdg.	5/29/69	475 Cal. Days	NOT STARTED			
I 15-5 (30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const. Co. $592,483.40	G, Related Items	9/26/68	180 Cal. Days	10/14/68	Good	14	79
I 15-5 (30)260 U-2 & I 15-5 (45)255 U-2 Ulm-Gore Hill & Ulm-So.	---	Waddell Const. Co. $142,822.00	Dual 78' Conc. Slab Overpass,1-130' C. Girder Overpass	3/28/69	150 Cal. Days	4/22/69	Fair	12	21
I 15-5 (30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	29
I 15-5 (35)230 U-2 Cascade Co. Line-No.	---	Mahnomen Pile D. & E. $899,481.54	Dual 531.0' SG Bridge	4/24/69	325 Cal. Days	6/4/69	--	--	0
I 15-5 (35)230 U-3 Cascade Co. Line-No.	---	Sletten Const. $1,436,120.16	Dual 790.51' S&C Girder Brdg.	4/24/69	360 Cal. Days	5/9/69	Poor	11	0
I 15-5 (45)255 U-1, I 15-5 (54)259 U-1 & I 15-5 (30)260 U-4 Ulm-So., Ulm Inter-No. & Ulm- Gore Hill	12.802	Nilson-Smith Const. & S. Birch, Inc. $3,252,211.05	G,Agg. Surf., PMB, PMS, Seed, Sign, Cem. Stab. Base, PC Conc.Pave., Lighting & Weigh Station	5/29/69	300 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 6/30/69 (cont'd)

Division - Great Falls (cont'd)

I 15-5 (45)255 U-3 & I 15-5 (54)259 U-2 Ulm-So. & Ulm Inter-No.	5.785	Pipestone Const. $14,695.16	Fencing	5/29/69	30 Cal. Days	NOT STARTED			
I 15-5 (49)234 Hardy Creek-So.	4.502	Utility Builders $21,166.20	Seed & Slope Prot.	8/28/68	4/30/69	10/29/68	Completed 5/29/69		
I 15-5 (52)256 Ulm So.-Gore Hill	---	Riklin Const. Co. $129,487.53	1-301.0' PC Girder Bridge	5/29/69	180 Cal. Days	6/18/69	Fair	4	0
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	3/4/68	Good	2	91
F 73 (5) U-1 Riceville-Armington	11.121	F & S Contracting $1,626,464.47	G,GS & PMS	9/28/67	280 Cal. Days	10/16/67	Good	51	81
F 149 (24), U 278 (7), U 395 (10) & US 382 (1) Gt.Falls-Ft.Benton, W. Bank Mo. River, 15th & Mont. & Black Eagle-Volta Dam	3.092	Schultz & Lindsay $1,661,734.33	G,Agg. Surf., PMB, PMBS, Sign, Traffic Signals & Lighting	4/24/69	7/31/70	6/5/69	Fair	41	3
S 339 (16) Ft. Benton-Chester	12.900	Nilson-Smith Const. $721,848.25	G, GS, PMB	7/30/68	180 Cal. Days	9/3/68	Good	54	75
F 388 (17) Fox Farm Rd., US #89 & 6th St. W. & US #89-Gt.Falls	---	Western Sign Corp. $19,948.95	Traffic Signals	8/28/68	60 Cal. Days	4/16/69	Poor	--	24

Division 32-30 - Havre

S 12 (13) Harlem-Turner-Canadian Line	11.893	Richardson Const. $370,734.33	Reshaping, GS	7/30/68	140 Cal. Days	9/4/68	Poor	37	55
F 67 (13) Conrad-Shelby	0.168	Francis Tindall $28,873.00	G,Agg.Surf.,RMBS	4/9/69	90 Cal. Days	5/13/69	--	--	0
F 190 (10) Birch Creek	7.013	Clair Boulet Const. $22,854.80	Guardrail	4/24/69	120 Cal. Days	5/19/69	Poor	--	30
F 196 (7) SE Browning-Jct. of US #2 & #89	---	Rainbow Electric $17,150.35	Sign & Lighting	5/29/68	45 Cal. Days	4/29/69	Completed 6/14/69		
F 252 (25) & F 252 (26) Ft. Benton-Havre	2.542	Baltrusch Const. Co. $380,389.59	G,Agg.Surf.,PMBS & 1-dual 70' PCG Brdg.	4/24/69	150 Cal. Days	5/21/69	Fair	17	10

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9)174 Terry-Fallon	---	N.A. Nelson Const. $893,764.07	Dual 469.75' & 333.5' SG & dual 274.0' PCG Bridge	6/26/68	270 Cal. Days	7/22/68	Good	40	80
I-IG 94-5 (10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf, PMBS, Seed & Signing	3/28/69	275 Cal. Days	6/10/69	Fair	26	5
I 94-5 (11)166 U-1 Terry-West	8.153	Wm. Clairmont $973,175.83	G & Related Items	SUBJ. TO BPR CONC.	200 Cal. Days	NOT STARTED			
I 94-5 (11)166 U-2 Terry-West	---	Sletten Const. $1,370,963.34	Dual 538.0', a 402.5', & a 323.5 S&C Strs.	SUBJ. TO BPR CONC.	365 Cal. Days	NOT STARTED			
I 94-5 (11)166 U-3 Terry-West	8.254	Granite Const. $60,694.00	Fencing	SUBJ. TO BPR CONC.	30 Cal. Days	NOT STARTED			
I-IG 94-6(14)209 U-1 & U 199 (8) Glendive- E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS, Sign & dual 219.0' Str.	10/27/67	400 Cal. Days	11/10/67	Good	111	68
I-IG 94-6(14)209 U-2 Glendive-E & W	---	Northern Improvement $757,378.13	2-188.0', 1-279.5' 2-142.0', 1-289.5' 2-55.0' S&C Strs.	9/28/67	330 Cal. Days	11/16/67	Good	18	99
I-IG 94-6 (14)209 U-3 Glendive-E & W	---	Northern Improvement $728,681.64	2-780.6' S&C Strs.	9/28/67	300 Cal. Days	11/7/67	Completed 6/13/69		
I-IG 94-6(14)209 U-5 Glendive-E & W	---	U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	--	--	13
I 94-6 (17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Lndscpg. & Seed	3/28/69	5/15/70	5/13/69	--	--	3
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont $799,660.31	G, GS & PMS	4/25/68	180 Cal. Days	6/12/68	Poor	--	97
F 245 (20) U-2 Glendive-Sidney	---	The Milton Rue Co. $127,085.45	1-332.0' Stl. Str.	4/25/68	150 Cal. Days	7/29/68	Poor	3	99
S 347 (14) Alzada-Ekalaka	9.085	Northern Improv. Co. $587,623.09	G,Agg.Surf., PMB Seal & Cover	4/22/69	180 Cal. Days	6/4/69	Fair	22	2
F 9999 (31) State Hwys. #200S, 200, 16 & US 10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal. Days	NOT STARTED			

Division 42-30 - Wolf Point

SOOOS (5) Sec.Rte.Nos. 204, 364, 242 & 243	36.5	Western Sign Corp. $11,927.75	Sign & Delin.	10/29/68	120 Cal. Days	5/27/69	Completed 6/5/69		

Division - Wolf Point (cont'd)

F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB & PMBS	7/31/68	250 Cal. Days	9/17/68	Good	85	51
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont $438,988.91	G,GS, PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Good	16	22
S 415 (4) Medicine Lake-E.	8.519	Harry Norgaard $137,296.74	G & Agg. Surf.	SUBJ. TO STATE HWY. ENGINEER	100 Cal. Days	NOT STARTED			
S 416 (3) & S 417 (5) Dagmar-Coalridge-McElroy & Antelope-Coalridge	5.843	Harry Norgaard $161,185.20	G & Agg. Surf.	SUBJ. TO STATE HWY. ENGINEER	120 Cal. Days	NOT STARTED			
S 429 (3) SE of Wolf Point to Hungry Creek	7.107	Hilde Const. Co. $481,814.45	G,GS & PMS	12/28/67	200 Cal. Days	4/26/68	Completed 6/6/69		
S 439 (3) Hinsdale-North	---	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Poor	--	45
SMP 2899-68 Various	---	Schriock Const. Co. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	5/12/69	Fair	8	25

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8 (3)443, I 90-8 (41)444 & LSF 2-228 (2) Billings Inter. to Hwy. US #87	6.411	Spragues, Inc. $233,818.01	Sprinkler, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	Completed		
I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1-306' Stl. Underpass & 1-dual 234.5' PCB Bridge	3/28/68	275 Cal. Days	4/23/69	Good	11	5
I 90-8 (36)407 U-2 Columbus-E.		Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	Fair	6	33
I 90-8 (40)425 Park City-Laurel	7.876	Papp Landscaping $70,172.55	Landscape & Seed	8/28/68	6/1/69	10/4/68	Completed 5/31/69		
I 90-8 (48)416 U-1 Park City-W.	9.195	Schultz & Lindsay $3,996,439.13	G, Rel. Items & Strs.	9/26/68	300 Cal. Days	10/17/68	Fair	126	63
I 90-8 (48)416 U-2 Park City-W.	9.195	Fred Strandberg $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Poor	--	35
I 90-8 (55)455 U-1 Pinehill-Pryor Creek	6.012	Peter Kiewit Sons' $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	Poor	--	91
I 90-8 (55)455 U-2 Pinehill-Pryor Creek	---	W. P. Roscoe Co. $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	Good	14	88

Division - Billings (cont'd)

I 90-8 (55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	Fair	2	80
I 90-9 (17)483 U-1 Toluca-East	6.234	Wm. Clairmont, Inc. $736,950.05	G & Related Items	9/26/68	180 Cal. Days	10/14/68	Fair	40	84
I 90-9 (17)483 U-2 Toluca-East	6.234	Fred Strandberg $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	--	--	69
I-IG 90-9 (18)489 U-1 & I 90-9 (23)498 Hardin-E & W & The Dunmore-West	10.390	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co.	G, Rel. Items & Structures	10/29/68	240 Cal. Days	11/22/68	Good	99	38
I-IG 90-9(18)489 U-2 Hardin-E & W.	---	Sletten Const. Co. $955,182.19	Dual 593.58' Stl. Girder Brdg.	2/26/69	350 Cal. Days	3/19/69	Fair	15	17
I-IG 90-9(18)489 U-3 Hardin-E & W	7.972	Fred Strandberg $58,885.90	Fencing	9/26/68	30 Cal. Days	11/27/68	Fair	3	44
I 94-1 (29)13 Ballantine-Pompey's Pillar	10.469	Papp Landscaping $21,887.68	Seeding	3/28/69	5/15/69	5/3/69	Completed 6/6/69		
S 207 (7) Squirrel Cr. & Busby-Wyoming Line	---	Empire Sand & Gravel $32,364.00	Drainage & Surf. Repair	3/27/69	90 Cal. Days	5/21/69	Fair	5	4
S 367 (5) U-2 Custer-Myers Bridge-Hysham	---	Stephen J. Kenney $8,715.00	Mod. of Irr. Ditch & Const. of a dike	2/25/69	90 Cal. Days	4/16/69	Completed 6/10/69		
SMP 0599-68 Various	---	Empire Sand & Gravel $38,538.00	Crush & Stockpile	11/26/68	90 Cal.	12/10/68	Completed 6/5/69		

Division 52-30 - Miles City

SOOOS (7) Sec.Rte.Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delin.	10/29/68	120 Cal. Days	NOT STARTED			
I 94-3 (23)105 U-1 Rosebud-E.	8.247	Barton Contracting $2,297,823.61	78.0' dual conc.slab overpass, dual 217.0' PCG Str., 123.0' PCG overpass, & G, Agg. Surf.,PMBS & Signing	4/24/69	300 Cal. Days	6/2/69	Poor	35	1
I 94-3 (23)105 U-2 Rosebud-E.	8.247	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	6/16/69	Good	4	4
I-IG 94-5 (7)174 U-1 Terry-Fallon	6.540	Wickens Bros. $978,010.65	G & Minor Items	2/28/68	300 Cal. Days	3/26/68	Poor	25	98
I-IG 94-5(7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	62

Monthly Construction Report - 6/30/69 (cont'd)

Division - Miles City (cont'd)

F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.00	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Fair	45	35
S 259 (4) Rosebud-Cartersville-E.	---	Chas. M. Smith, Contr. $496,430.93	682.03' S&C Str.	11/21/67	350 Cal. Days	2/13/68	Poor	11	78
S 259 (5) Rosebud-Cartersville-E.	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & 1-203.0' PCG Bridge	4/23/68	260 Cal. Days	5/16/68	Winter Shutdown	1	61 11/1/68

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const., & Campbell & Montgomery $510,520.06	G,GS, PMB & Seal, 75.0' Stl. Str.	7/30/68	200 Cal. Days	9/9/68	Fair	6	65
ROW F 45 (5) Big Timber-Harlowton	6.058	Bob Clark & Son $21,700.00	Fencing	4/22/69	90 Cal. Days	5/22/69	Good	5	42
F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf., & PMBS	4/24/69	250 Cal. Days	5/26/69	Good	18	3
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	171.5; PCG & 229.5' PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Good	10	10
F 94 (5) W.S.S.-Kings Hill	9.428	Richardson Const. $241,360.35	PMBS	5/29/69	60 Cal. Days	6/19/69	Fair	7	1
S 174 (4) Judith Gap-East	7.193	Schultz & Lindsay $207,733.60	Reshaping, GS,PMB & Seal	7/30/68	120 Cal. Days	10/1/68	Good	2	86
S 174 (5) Judith Gap-East	4.878	Nilson-Smith Const. $99,405.21	PMB	5/27/69	90 Cal. Days	6/11/69	Fair	9	4
S 309 (8) Arrow Cr.-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Timb.Girder Brdgs & 40.0' Stl. Girder Bridge	7/30/68	190 Cal. Days	9/16/68	Fair	9	75
S 399 (9) Melstone-Mosby	7.824	Nilson-Smith $214,281.63	Agg. Surf.,PMB & Minor Items	3/27/69	180 Cal. Days	NOT STARTED			
F 9999 (25) U.S. #87 & #191	---	Western Sign $26,524.76	Signing	SUBJ. TO BPR CONC.	150 Cal. Days	NOT STARTED			
F 9999 (32) US #89	48.3	Skinner Enterprises $17,463.80	Signs, flashing beacons & lighting	5/29/69	120 Cal. Days	NOT STARTED			
SMP 1799-69 Various	---	Richardson Const. Co. $15,360.00	Crush & Stockpile	4/22/69	60 Cal. Days	5/22/69	Completed 6/4/69		

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

June 27, 1969

Project	Location	Length	Type Work	% Work Completed And Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction of US 10A	13.600 0.298	Base and Bit. Plant Mix Grading	77 July/69	62	L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, begins about 34 miles south of Livingston extending south 10.915 miles to a location 5 miles NW of Gardiner	5.149	Grading and Base Bit. Plant Mix	70 Sept/69	61	Maronick Construction Company, Inc. $891,524.70
FHP 51-2(2)	Begins approximately 8 miles north of Otter northerly 6.7 miles	6.705	Grading, Base, Seeding	88 July/69	83	R. J. Studer and Sons $478,418.00
FHP 59-2(4)	US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly	4.227	Grade, Base, Bit. Plant Mix	99 June/69	88	R. J. Studer and Sons $670,006.60
ERFO 44(3)	US 2 Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	96 Aug/69	88	E. F. Matelich Construction Co. $555,876.00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Grade, Base, Bit. Plant Mix	73 July/69	77	N. E. Garrick Construction Company Huson Logging Company (Joint Venture) $571,505.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast of West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road	8.332 (Intermittent)	Retaining Wall	59 July/69	90	Intra-Jet Engineering Company $117,845.00
R-AD 9(7) Defense Access Missile Roads	Intermittent repair and reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface, Reconditioning	80 Aug/69	52	Hilde Construction Company, Inc. $485,754.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - July 31, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Pro-gress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	--	--	98
I 90-1 (55)61 Idaho Line-Missoula Co. Line	---	Curran Const. $8,595.00	2 median covers	7/23/69	90 Cal. Days	Not Started			
I 90-2 (33)129 U-1 & I 90-3 (15)132 U-1 Beavertail-E & W	6.474	Washington Const. $3,241,826.29	G, Agg. Surf., PMB, Signing & dual 123' Pre.Conc. Girder Overpass	7/1/69	400 Cal. Days	Not Started			
I 90-2 (33)129 U-2 & I 90-3 (15)132 U-2 Beavertail-E & W	6.474	Granite Const. $49,748.90	Fencing	7/1/69	30 Cal. Days	Not Started			
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F & S Contracting $4,848,777.53	G,GS,PMB, 1-312' x 14' C Struct.	6/14/68	425 Cal. Days	7/15/68	Fair	92	44
I 90-3 (13)143 U-2 Bearmouth-East	---	Mahnomen Pile D & E $354,324.04	1-118' PC & 1-254.5' PC Girder Brdg.	5/29/68	250 Cal. Days	7/3/68	Completed 7/11/69		
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	--	--	18
I 90-3 (14)135 U-1 Bearmouth-West	7.605	Washington Const. & Crick Co. $4,202,924.57	G,GS,PMB, Dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	85	55
I 90-3 (14)135 U-2 Bearmouth-West	---	Mahnomen Pile D & E $276,873.44	Dual 118', 1-168' PC Girder Brdgs, 1-14' Ref.Conc.Veh. Underpass, 1-20' Timb.Brdg.	5/29/68	250 Cal. Days	7/16/68	Poor	19	98
I 90-3 (14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	Poor	3	29
I 90-3 (28)157 Bearmouth-Deer Lodge	---	Curran Const. $24,720.00	5 median covers	7/23/69	90 Cal. Days	Not Started			
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	Completed 7/16/69		
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & Surf. of ramps	3/27/69	7/31/69	4/14/69	Good	4	95
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	32

MONTHLY CONSTRUCTION REPORT - 7/31/69

Division - Missoula (cont'd)

UF 219 (27) Missoula-Broadway St. & Northwest	2.236	M & S Construction $714,446.28	G,GS & PMS	8/24/67	180 Cal.	10/2/67	--	--	99
S 343 (11) Avon-Helmville	2.966	Ureco, Inc. $468,477.00	G,Agg.Surf. & PMB Base	7/22/69	200 Cal. Days	Not Started			
F 9999 (5) U-2 Brooks St., Russell St., & So. Ave.-Missoula	---	M & S Construction $50,857.74	Signing, Traffic Signals & Widening of Inter.	2/26/69	8/31/69	4/8/69	Poor	2	20
SMP 4599-69 Various	---	M & S Construction $40,400.00	Crush & Stockpile	4/22/69	60 Cal. Days	5/8/69	Completed 7/18/69		

Division 12-30 - Kalispell

S 000S (10) & S 000S (11) Sec. Rte.Nos. 202, 482, & 382	53.8	Western Sign Corp. $24,331.60	Signing & Delin.	3/27/69	9/30/69	6/19/69	Completed 7/15/69		
S 000S (16) Sec.Rte.Nos. 206, 209, 424, 487 & 503	35.0	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	Not Started			
F 58 (24) Manicke-Kalispell	0.165	Zekay Const., Inc. $32,610.05	G,Agg.Surf. & RMBS	4/9/69	120 Cal. Days	5/7/69	Fair	3	38
F 63 (12), S 306 (19) & S 432 (3) St. Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS, PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	84	32
F 88 (6), F 186 (7), & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30' CSB	3/12/69	200 Cal. Days	3/26/69	Good	25	62
F 118 (11) & F 250 (8) Libby-Rexford via Calif. Ave. & Troy-Libby	3.896	Holland Const. Co. $1,769,642.90	G,Agg.Surf.,PMB Surf., Signing, Signals, lighting & 2-25' S&C Slab Bridges	7/23/69	330 Cal. Days	Not Started			
F 194 (7) Ravalli-St.Ignatius	0.306	N.L. Garrick Const. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	Winter Shutdown		95 10/30/68

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (42)23 U-1 Dell-Redrock	15.244	S. Birch, Inc. $4,385,992.31	G,Agg.Surf.,Bit.Stab. Base,PMBS, Seeding & Signing	7/1/69	400 Cal. Days	7/21/69	Fair	28	1

MONTHLY CONSTRUCTION REPORT - 7/31/69
Division 21-30 - Butte (cont'd)

I 15-1 (42)23 U-2 Dell-Redrock	---	Haggerty-Messmer $408,916.63	Dual & single 35' PC Girder Brdg., dual 138' & dual 123' PC Girder Overpass & dual 78' Conc.Slab Overpass	7/1/69	300 Cal. Days	Not Started				
I 15-1 (42)23 U-3 Dell-Redrock	15.244	Hildreth Const. $80,668.50	Fencing	7/1/69	30 Cal. Days	Not Started				
I 15-2 (22)123 U-1, I 115-2 (5)126 U-1, I 90-4 (15)126 U-1 & U 70 (16) Butte-W., Butte Spur, Butte-W via Iron St.-Butte	5.607	Peter Kiewit Sons' $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	Good	8	98	
I 15-2 (22)123 U-2, I 115-2(5)126 U-2 & I 90-4 (15)216 U-2 Butte-W. & Butte Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	Poor	--	67	
I 15-2 (22)123 U-3, I 115-2 (5)126 U-3, I 90-4 (15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte Spur, Butte-W. via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	Fair	4	71	
I-IG 15-3(8)177 U-1 & S 412 (6) Mont.City-N & S, Mont. City-E. Helena, L&C Co. Line-Permanente Cement Plant	6.083	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr., Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' Strs.	6/26/67	300 Cal. Days	7/25/67	Fair	12	86	
I-IG 15-3(8)177 U-2 Mont.City-N & S	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	93	
I 15-3(15)173 U-1 Clancy-N & S	3.569	Zook Bros. Const. $1,789,207.81	G,GS,PMS, & Sign & Structures	11/30/67	330 Cal. Days	1/22/68	Fair	9	90	
I 15-3(15)173 U-2 Clancy-N & S	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	Good	4	46	
I 15-3 (22)168 U-1 Jefferson City-N & S	5.397	Maronick Const. $1,992,393.65	G,Agg.Surf.,PMBS, Signing & Structures	6/25/69	300 Cal. Days	Not Started				
I 15-3 (22)168 U-2 Jefferson City-N & S	5.397	Watters Const. $43,329.86	Fencing	6/25/69	30 Cal. Days	Not Started				
I 15-3 (24)173 & I 90-5 (20)250 Clancy-N & S & Cardwell-W.	3.569	Nelson Landscape Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	--	--	80	

MONTHLY CONSTRUCTION REPORT - 7/31/69
Division - 21-30 - Butte (cont'd)

S 34 (5) & S 35 (19) Jackson-Wisdom & Jackson-Dillon	3.608	N.L. Garrick Const. $573,344.60	G,Agg.Surf.,PMB Surf, PMB Base & structures	7/22/69	200 Cal. Days	Not Started			
S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	Good	63	73
S 72 (5) Helena-York	4.345	Maronick Const. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	Good	28	29
ROW F 77 (15) Townsend-Helena	4.323	Pipestone Const. $5,576.44	Fencing	5/27/69	45 Cal. Days	7/9/69	Good	4	91
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	6/30/69	Good	31	17
I 90-4 (19)228 Butte-East	0.814	Nilson-Smith Const. $577,416.92	G,GS,PMB, Sign, Fencing & structure	5/29/68	180 Cal. Days	7/10/68	--	--	92
I 90-5(16)272 U-1, & I-IG 90-6(21)275 U-1 Three Forks-West	4.359	Peter Kiewit Sons' $2,497,405.98	G,GS,CSS,PMS, CP, Lighting, Sign, & Structures	6/26/67	400 Cal. Days	7/17/67	Good	26	99
I 90-5 (16)272 U-2 & I-IG 90-6(21)275 U-2	4.359	Fred Strandberg $27,612.06	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	98
I 90-5 (18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. $1,592,658.57	G, Related Items & Structure	8/27/68	210 Cal. Days	9/30/68	Fair	15	63
I 90-5 (18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	Poor	3	82
I 90-5 (19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros. Const. $2,622,528.50	G, Related Items, & structure	7/31/68	275 Cal. Days	9/3/68	Fair	36	87
I 90-5 (19)255 U-2 Cardwell-Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	--	--	55
I 90-5 (23)255 & I 90-5 (24)265 Cardwell-Milligan Canyon & Milligan Canyon-Jct. 287	17.408	Zook Bros. Const. $3,734,288.95	Agg.Surf.,PMB Surf, & signing	7/23/69	250 Cal. Days	Not Started			
U 207 (12) Butte-Pipestone Pass via Mont. St.	1.303	A & B Const. Co. $933,615.30	G,Agg.Surf, Bit.Stab. Surf., PMB Surf., Signing, Lighting, Traffic Signals & Structure	7/23/69	230 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/69

Division 21-30 - Butte (cont'd)

ROW F 248 (14), F 248 (15) & F 248 (17) White hall-Three Forks	1.015	Maronick Const. $282,386.59	G,GS,RMB, Fence & & structure	4/26/68	180 Cal. Days	6/3/68	Completed		
S 294 (5) & S 440 (3) Opportunity & Opportunity-So.	2.948	Nilson-Smith Const. $404,950.13	G,GS,PMB, Top Surf., & structure	5/28/68	150 Cal. Days	8/7/68	--	--	92
U 9999 (19) U-1 Dewey St., Harrison Ave. & Amherst St.-Butte	---	Skinner Enterprises $23,294.62	Traffic Signals	2/27/69	8/30/69	6/6/69	Fair	6	12
SMP 0199-68 Various	---	Zook Bros. Const. $38,925.00	Crush & Stockpile	10/29/68	60 Cal. Days	12/3/68	--	--	--

Division 22-30 - Bozeman

F 45 (10), F 45 (11) & F 9999 (20) Big Timber-Harlowton	39.124	Hilde Const. Co. $283,181.34	G,GS,RMB & Sign	5/29/68	100 Cal. Days	7/8/68	Good	9	90
I 90-5 (21)272, I 90-6 (20)287 & I 90-6 (25)275 Three Forks-E & W & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Landscape & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	62
I-IG 90-6(22)305 U-1 Bozeman-N.Side	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	--	--	99
I-IG 90-6(22)305 U-3 Bozeman-N.Side	---	U.S. Steel Corp $34,848.20	Fencing	8/24/67	30 Cal. Days	12/4/68	Completed 7/29/69		
I-IG 90-6 (23)304 U-1, F 44 (1) & F 222 (18) Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	4.574	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel.Items, structures & Culvert	3/28/69	325 Cal. Days	5/18/69	Fair	78	13
I-IG 90-6(23)304 U-2 Bozeman-N.Side-E.	4.716	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	5/7/69	Good	3	39
I-IG 90-6(24)306 Bozeman-N.Side-E.	---	Haggerty-Messmer $672,471.74	Structures	3/28/69	320 Cal. Days	4/21/69	Fair	12	9
I 90-7 (26)332 Livingston-S. & E.	---	Walter Mackin & Son $7,900.00	1 Reinf. Conc.Slab Median Cover	7/23/69	90 Cal. Days	Not Started			
F 244 (14) Raynolds Pass-Ennis	4.976	S. Birch, Inc. $659,690.57	G, GS & PMS	7/31/68	210 Cal. Days	8/20/68	Completed 7/8/69		

DISTRICT THREE - GREAT FALLS
Division 31-30 - Great Falls

S 000S (3) Sec.Rte.Nos. 223, 230, 236, 386, 387 & 432	86.9	Western Sign $20,891.00	Signing & Delin.	7/1/69	120 Cal. Days	Not Started			
I-IG 15-4 (39)229 Dearborn River-No.	---	Cop Construction $2,257,619.32	Dual 1,268' S&C Girder Bridge	5/29/69	475 Cal. Days	7/11/69	--	3	1
I 15-5 (30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const. Co. $592,483.40	G, Related Items	9/26/68	180 Cal. Days	10/14/68	Good	14	89
I 15-5 (39)260 U-2 & I 15-5 (45)255 U-2 Ulm-Gore Hill & Ulm-So.	---	Waddell Const. Co. $142,822.00	2 Dual Overpasses	3/28/69	150 Cal. Days	4/22/69	Fair	12	36
I 15-5 (30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	29
I 15-5 (35)230 U-2 Cascade Co. Line-No.	---	Mahnomen Pile D & E $899,481.54	Dual 531.0' SG Bridge	4/24/69	325 Cal. Days	6/4/69	--	--	0
I 15-5 (35)230 U-3 Cascade Co. Line-No.	---	Sletten Const. $1,436,120.16	Dual 790.51' S&C Girder Bridge	4/24/69	360 Cal. Days	5/9/68	Fair	10	2
I 15-5 (43)230 Cascade Co. Line-No.	---	Mahnomen Pile D & E $1,216,218.82	Dual 844.4' Stl. Girder Bridge	7/23/69	370 Cal. Days	Not Started			
I 15-5 (45)255 U-1, I 15-5 (54)259 U-1 & I 15-5 (30)260 U-4 Ulm-So., Ulm Inter-No. & Ulm-Gore Hill	12.802	Nilson-Smith Const. & S. Birch, Inc. $3,252,211.05	G,Agg.Surf., PMB, PMS, Seed, Sign, Cem.Stab.Base, PC Conc.Pave., Lighting & Weigh Station	5/29/69	300 Cal. Days	7/1/69	Fair	21	6
I 15-5 (45)255 U-3 & I 15-5 (54)250 U-2 Ulm-So. & Ulm Inter-No.	5.785	Pipestone Const. $14,695.16	Fencing	5/29/69	30 Cal. Days	6/23/69	Fair	2	22
I 15-5 (49)234 U-2 Hardy Creek-So.	---	Oscar Mortenson $35,250.17	Slope Prot. & Conc. Stairway	7/23/69	100 Cal. Days	Not Started			
I 15-5 (52)256 Ulm-So.-Gore Hill	---	Riklin Const. Co. $129,487.53	1-301' PC Girder Brdg.	5/29/69	180 Cal. Days	6/18/69	Fair	4	10
I 15-5 (53)276 Sun River-Gt. Falls	---	Sletten Const. Co. $11,296.00	2 Reinf.Conc.Slab	7/23/69	90 Cal. Days	Not Started			
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	3/4/68	Completed 7/8/69		
F 73 (5) U-1 Riceville-Armington	11.121	F & S Contracting $1,626,464.47	G,GS & PMS	9/28/67	280 Cal. Days	10/16/67	Good	31	86
F 149 (24), U 278 (7), U 395 (10) & US 382 (1) Gt. Falls-Ft.Benton, W. Bank Mo. River, 15th & Mont. & Black Eagle-Volta Dam	3.092	Schultz & Lindsay $1,661,734.33	G,Agg.Surf.,PMB, PMBS, Sign, Traffic Signals & Lighting	4/24/69	7/31/70	6/5/69	Fair	10	9

MONTHLY CONSTRUCTION REPORT - 7/31/69

Division 31-30 - Great Falls (cont'd)

S 339 (16) Ft. Benton-Chester	12.900	Nilson-Smith Const. $721,848.25	G,GS, PMB	7/30/68	180 Cal. Days	9/3/68	Good	35	93
F 388 (17) Fox Farm Rd., US #89 & 6th St.W. & US #89-Gt. Falls	---	Western Sign Corp. $19,948.95	Traffic Signals	8/28/68	60 Cal. Days	4/16/69	Completed		

Division 32-30 - Havre

S 12 (13) Harlem-Turner-Canadian Line	11.893	Richardson Const. $370,734.33	Reshaping, GS	7/30/68	140 Cal. Days	9/4/68	Good	15	95
F 67 (13) Conrad-Shelby	0.168	Francis Tindall $28,873.00	G,Agg.Surf.,RMBS	4/9/69	90 Cal. Days	5/13/69	Poor	7	10
F 190 (10) Birch Creek	7.013	Clair Boulet Const. $22,854.80	Guardrail	4/24/69	120 Cal. Days	5/19/69	Poor	--	30
F 210 (6) Babb-South	---	Ureco, Inc. $34,980.50	4 Truck Escape Ramps	7/23/69	110 Cal. Days	Not Started			
F 252 (25) & F 252 (26) Ft. Benton-Havre	2.542	Baltrusch Const. Co. $380,389.59	G,Agg.Surf., PMBS & structure	4/24/69	150 Cal. Days	5/21/69	Poor	12	10

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9)174 Terry-Fallon	---	N.A. Nelson Const. $893,764.07	Dual Bridges	6/26/68	270 Cal. Days	7/22/68	Good	35	86
I-IG 94-5 (10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf.,PMBS, Seed & Signing	3/28/69	275 Cal. Days	6/10/69	Fair	11	14
I 94-5 (11)166 U-1 Terry-West	8.153	Wm. Clairmont $973,175.83	G & Related Items	7/1/69	200 Cal. Days	7/28/69	--	--	0
I 94-5 (11)166 U-2 Terry-West	---	Sletten Const. $1,370,963.34	Dual Structures	7/1/69	365 Cal. Days	Not Started			
I 94-5 (11)166 U-3 Terry-West	8.254	Granite Const. $60,694.00	Fencing	7/1/69	30 Cal. Days	Not Started			
I-IG 94-6 (14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS, Sign & Structure	10/27/67	400 Cal. Days	11/10/67	Good	111	75
I-IG 94-6 (14)209 U-2 Glendive-E & W	---	Northern Improvement $757,378.13	S & C Strucutres	9/28/67	330 Cal. Days	11/16/67	Completed 7/22/69		
I-IG 94-6 (14)209 U-5 Glendive-E & W		U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	Fair	11	25

MONTHLY CONSTRUCTION REPORT - 7/31/69

Division 41-30 - Glendive (cont'd)

I 94-6 (17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Lndscpg. & Seed	3/28/69	5/15/70	5/13/69	--	--	3
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont $799,660.31	G, GS & PMS	4/25/68	180 Cal. Days	6/12/68	--	--	99
F 245 (20) U-2 Glendive-Sidney	---	The Milton Rue Co. $127,085.45	1-332.0' Stl.Str.	4/25/68	150 Cal. Days	7/29/68	Completed 7/2/69		
S 347 (14) Alzada-Ekalaka	9.085	Northern Improvement $587,623.09	G,Agg.Surf., PMB Seal & Cover	4/22/69	180 Cal. Days	6/4/69	Good	22	12
F 9999 (31) State Hwys. 200S, 200, 16 & US 10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal. Days	Not Started			

Division 42-30 - Wolf Point

F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB & PMBS	7/31/68	250 Cal. Days	9/17/68	Good	86	63
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Good	18	27
S 337 (12) Malta-Loring	10.832	Nilson-Smith Const. $683,611.46	G,Agg.Surf., PMB Base & Seal Coating	7/22/69	225 Cal. Days	Not Started			
S 415 (4) Medicine Lake-E.	8.519	Harry Norgaard $137,296.74	G & Agg.Surf.	7/1/69	100 Cal. Days	Not Started			
S 416 (3) & S 417 (5) Dagmar-Coalridge-McElroy & Antelope-Coalridge	5.843	Harry Norgaard $161,185.20	G & Agg.Surf.	7/1/69	120 Cal. Days	Not Started			
S 439 (3) Hinsdale-North	---	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Good	9	70
S 439 (4) Hinsdale-North	9.272	Joe Mayo & Son, Inc. $702,648.36	G,Agg.Surf. & PMBS	7/22/69	240 Cal. Days	Not Started			
SMP 2899-68 Various	---	Schriock Const. Co. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	5/12/69	Fair	6	37

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1 underpass & 1 Bridge	3/28/69	275 Cal. Days	4/23/69	Good	30	10
I 90-8 (36)407 U-2 Columbus-E.		Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	Fair	--	57

MONTHLY CONSTRUCTION REPORT - 7/31/69

Division 51-30 - Billings (cont'd)

I 90-8 (48)416 U-1 9.195 Park City-W.	Schultz & Lindsay $3,996,439.13	G, Rel. Items & Strs.	9/26/68	300 Cal. Days	10/17/68	Good	127	74
I 90-8 (48)146 U-2 9.195 Park City-W.	Fred Strandberg $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Poor	--	35
I 90-8 (55)455 U-1 6.012 Pinehill-Pryor Creek	Peter Kiewit Sons' $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	Good	22	95
I 90-8 (55)455 U-2 --- Pinehill-Pryor Creek	W.P. Roscoe Co. $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	Good	11	90
I 90-8 (55)455 U-3 6.012 Pinehill-Pryor Creek	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	Good	3	92
I 90-9 (17)483 U-1 6.234 Toluca-East	Wm. Clairmont, Inc. $736,950.05	G & Rel. Items	9/26/68	180 Cal. Days	10/14/68	Fair	33	89
I 90-9 (17)483 U-2 6.234 Toluca-East	Fred Strandberg $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	--	--	69
I-IG 90-9 (18)489 U-1 & I 90-9 (23)498 10.390 Hardin-E & W & The Dunmore-West	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co.	G, Rel. Items & Structures	10/29/68	240 Cal. Days	11/22/68	Fair	100	42
I-IG 90-9 (18)489 U-2 Hardin-E & W ---	Sletten Const. Co. $955,182.19	Dual 593.58' Stl. Girder Brdg.	2/26/69	350 Cal. Days	3/19/69	Good	21	22
I-IG 90-9 (18)489 U-3 Hardin-E & W	Fred Strandberg $58,885.90	Fencing	9/26/68	30 Cal. Days	11/27/68	Fair	3	44
S 207 (7) --- Squirrel Cr. & Busby-Wyoming Line	Empire Sand & Gravel $32,364.00	Drainage & Surf. Repair	3/27/69	90 Cal. Days	5/21/69	Fair	6	77

Division 52-30 - Miles City

S 000S (7) 62.6 Sec.Rte.Nos. 315 & 446	Skinner Enterprises $10,501.75	Sign & Delin.	10/29/68	120 Cal. Days	Not Started			
F 86 (33) 7.734 Miles City-No. Dak.Line	Peter Kiewit Sons' $1,475,526.39	G, Lime-Treated Roadbed	7/23/69	350 Cal. Days	Not Started			
I 94-3 (23)105 U-1 8.247 Rosebud-E.	Barton Contracting $2,297,823.61	G,Agg.Surf, PMBS, Signing & structures	4/24/69	300 Cal. Days	6/2/69	Good	44	6
I 94-3 (23)105 U-2 8.247 Rosebud-E.	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	6/16/69	Good	4	14
I 94-3 (26)95 U-1 8.850 Rosebud-W.	Hilde Const. Co. $2,490,623.50	Gr, Agg.Surf.,PMBS, Signing, Seeding & Dual Weigh Station	7/23/69	350 Cal. Days	Not Started			
I 94-3(26)95 U-3 8.906 Rosebud-W.	Pipestone Const. $62,013.04	Fencing	7/23/69	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/69

Division 52-30 - Miles City (cont'd)

I-IG 94-5 (7)174 U-1 Terry-Fallon	6.540	Wickens Bros. $978,010.65	G & Minor Items	2/28/68	300 Cal. Days	3/26/68	Completed 8/1/69		
I-IG 94-5 (7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	62
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.00	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Good	50	54
S 259 (4) Rosebud-Cartersville-E.	---	Chas. M. Smith,Contr. $496,430.93	682.03' S&C Str.	11/21/67	350 Cal. Days	2/13/68	Fair	19	78
S 259 (5) Rosebud-Cartersville-E.	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & PCG Bridge	4/23/68	260 Cal. Days	5/16/68	Winter	1	61

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G,GS,PMB & Seal, 75.9' Stl. Str.	7/30/68	200 Cal. Days	9/9/68	Good	25	83
ROW F 45 (5) Big Timber-Harlowton	6.058	Bob Clark & Son $21,700.00	Fencing	4/22/69	90 Cal. Days	5/22/69	Fair	3	77
F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf., & PMBS	4/24/69	250 Cal. Days	5/26/69	Fair	26	14
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	171.5' PCG & 229.5' PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Fair	10	38
F 94 (5) W.S.S.-Kings Hill	9.428	Richardson Const. $241,360.35	PMBS	5/29/69	60 Cal. Days	6/19/69	Fair	12	10
S 174 (4) Judith Gap-East	7.193	Schultz & Lindsay $207,733.60	Reshaping, GS,PMB & Seal	7/30/68	120 Cal. Days	10/1/68	Completed 7/31/69		
S 174 (5) Judith Gap-East	4.878	Nilson-Smith Const. $99,405.21	PMB	5/27/69	90 Cal. Days	6/11/69	Fair	--	25
S 309 (8) Arrow Cr.-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 structures	7/30/68	190 Cal. Days	9/16/68	Fair	7	90
S 399 (9) Melstone-Mosby	7.824	Nilson-Smith $214,281.63	Agg.Surf.,PMB & Minor Items	3/27/68	180 Cal. Days	6/30/69	Good	21	21
F 9999 (25) U.S. #87 & #191	---	Western Sign $26,524.76	Signing	7/1/69	150 Cal. Days	Not Started			
F 9999 (32) US #89	48.3	Skinner Enterprises $17,463.80	Signs, Flashing Beacons & Lighting	5/29/69	120 Cal. Days	Not Started			

MONTANA HIGHW COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - August 31, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type	Contract Awarded	Date Compl.	Work Began	Progress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	--	--	98
I 90-1 (55)61 Idaho Line-Missoula Co. Line	---	Curran Const. $8,595.00	2 median covers	7/23/69	90 Cal. Days	NOT STARTED			
I 90-2 (33)129 U-1 & I 90-3 (15)132 U-1 Beavertail-E & W	6.474	Washington Const. $3,241,826.29	G,Agg. Surf., PMB, Signing & dual PC Girder Overpass	7/1/69	400 Cal. Days	8/4/69	Fair	7	0
I 90-2 (33)129 U-2 & I 90-3 (15)132 U-2 Beavertail-E & W	6.474	Granite Const. $42,748.90	Fencing	7/1/69	30 Cal. Days	NOT STARTED			
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F & S Contracting $4,848,777.53	G,GS,PMB, 1-312' x 14' C Struct.	6/14/68	425 Cal. Days	7/15/68	Fair	100	50
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	--	--	18
I 90-3 (14)135 U-1 Bearmouth-West	7.605	Washington Const. & Crick Co.	G,GS,PMB, Dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	89	61
I 90-3 (14)135 U-2 Bearmouth-West	---	Mahnomen Pile D & E $276,873.44	Bridges & Conc. Underpass	5/29/68	250 Cal. Days	7/16/68	COMPLETED 8/4/69		
I 90-3 (14)135 U-3 Bearmouth-West	7/605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	Poor	3	32
I 90-3 (28)157 Bearmouth-Deer Lodge	---	Curran Const. $24,720.00	5 median covers	7/23/69	90 Cal. Days	8/19/69	Fair	5	0
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & Surf. of ramps	3/27/69	7/31/69	4/14/69	--	--	98
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	99
UF 219 (27) Missoula-Broadway St. & Northwest	2.236	M & S Construction $714,446.28	G,GS & PMS	8/24/67	180 Cal. Days	10/2/67	COMPLETED 8/14/69		
S 343 (11) Avon-Helmville	2.966	Ureco, Inc. $468,477.00	G,Agg.Surf. & PMB Base	7/22/69	200 Cal. Days	8/14/69	Poor	9	1

MONTHLY CONSTRUCTION REPORT - 8/31/69

DIVISION 11-30 - Missoula (cont'd)

F 9999 (5) U-2 Brooks St., Russell St., & So. Ave.-Missoula	---	M & S Construction $50,857.74	Signing, Traffic Signals & Widening	2/26/69	8/31/69	4/8/69	Fair	2	78

Division 12-30 - Kalispell

S 0005 (16) Sec.Rte.Nos. 206, 209, 424, 487 & 503	35.0	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
F 58 (24) Manicke-Kalispell	0.165	Zekay Const., Inc. $32,610.05	G,Agg.Surf. & RMBS	4/9/69	120 Cal. Days	5/7/69	Fair	4	97
F 63 (12), S 306 (9) & S 432 (3) St. Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	58	45
F 88 (6), F 186 (7) & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30' CSB	3/12/69	200 Cal. Days	3/26/69	Fair	26	62
F 118 (11) & F 250 (8) Libby-Rexford via Calif. Ave. & Troy-Libby	3.896	Holland Const. Co. $1,769,642.90	G,Agg.Surf., PMB Surf., Signing,Signals , Lighting & 2 Bridges	7/23/69	330 Cal. Days	NOT STARTED			
F 194 (7) Ravalli-St. Ignatius	0.306	N.L. Garrick Const. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	--	--	99

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (14) Cardwell-Boulder	3.920	Schultz & Lindsay $508,275.49	G, Agg.Surf., PMB Base & Seal Coating	8/22/69	180 Cal. Days	NOT STARTED			
I 15-1 (42)23 U-1 Dell-Redrock	15.244	S. Birch, Inc. $4,385,992.31	G,Agg.Surf.,Bit.Stab. Base, PMBS, Seeding & Signing	7/1/69	400 Cal. Days	7/21/69	Fair	51	5
I 15-1 (42)23 U-2 Dell-Redrock	---	Haggerty-Messmer $408,916.63	Bridges & Overpasses	7/1/69	300 Cal. Days	8/4/69	Fair	15	6
I 15-1 (42)23 U-3 Dell-Redrock	15.244	Hildreth Const. $80,668.50	Fencing	7/1/69	30 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 8/31/69

Division 21-30 - Butte (cont'd)

I 15-2 (22)123 U-1, 5.607 I 115-2 (5)126 U-1, I 90-4 (15)216 U-1 & U 70 (16) Butte-W., Butte-Spur, Butte-W. via Iron St.-Butte	Peter Kiewit Sons' $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	--	--	98
I 15-2 (22)123 U-2, 5.282 I 115-2 (5)126 U-2 & I 90-4 (15)216 U-2 Butte-W. & Butte Spur	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	--	3	72
I 15-2 (22)123 U-3, 5.607 I 115-2(5)126 U-3, I 90-4 (15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte Spur, Butte- W. via Iron St. - Butte	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	Fair	6	83
I 15-2 (22)123 U-4, 6.096 I 115-2 (5)126 U-4, I 90-4 (15)216 U-4 & I 90-4 (19)228 U-2 Butte-E. & Butte-Spur	Nelson Lndscp. Serv. $33,005.00	Seeding	8/25/69	30 Cal. Days	NOT STARTED			
I-IG 15-3 (8)177 U-1 & S 412 (6) 6.083 Mont. City-N & S, Mont. City-E. Helena, L&C Co. Line- Permanente Cement Plant	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr., Sign 6 structures	6/26/67	300 Cal. Days	7/25/67	Fair	8	98
I-IG 15-3 (8)177 U-2 Mont.City-N & S 5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	COMPLETED 8/11/69	
I 15-3 (15)173 U-1 3.569 Clancy-N & S	Zook Bros. Const. $1,789,207.81	G,GS,PMS & Sign & Structures	11/30/67	330 Cal. Days	1/22/68	Fair	9	93
I 15-3 (15)173 U-2 3.569 Clancy-N & S	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	Poor	2	47
I 15-3 (22)168 U-1 5.397 Jefferson City-N & S	Maronick Const. $1,992,393.65	G,Agg.Surf.,PMBS, Signing & Structures	6/25/69	300 Cal. Days	7/28/69	Fair	16	1
I 15-3 (22)168 U-2 5.397 Jefferson City-N & S	Watters Const. $43,329.86	Fencing	6/25/69	30 Cal. Days	NOT STARTED			
I 15-3 (24)173 & 3.569 I 90-5 (20)250 Clancy-N & S & Cardwell-W.	Nelson Lndscp. Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	--	--	80
S 34 (5) & S 35 (19)3.608 Jackson-Wisdom & Jackson-Dillon	N.L. Garrick Const. $573,344.60	G,Agg.Surf.,PMB Surf., PMB Base & Structures	7/22/69	200 Cal. Days	8/25/69	--	--	--

MONTHLY CONSTRUCTION REPORT - 8/31/69
Division 21-30 - Butte (cont'd)

S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	Good	24	99
S 72 (5) Helena-York	4.345	Maronick Const. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	Fair	4	50
ROW F 77 (15) Townsend-Helena	4.323	Pipestone Const. $5,576.44	Fencing	5/27/69	45 Cal. Days	7/9/69	--	--	99
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	6/30/69	Good	30	31
I 90-4 (19)228 Butte-East	0.814	Nilson-Smith Const. $577,416.92	G,GS,PMB, Sign, Fencing & Structures	5/29/68	180 Cal. Days	7/10/68	COMPLETED 8/1/69		
I 90-5 (16)272 U-1, & I-IG 90-6 (21)275 U-1 Three Forks-West	4.359	Peter Kiewit Sons' $2,497,405.98	G,GS,CSS,PMS,CP, Lighting, Sign & Structures	6/26/67	400 Cal. Days	7/17/67	--	--	99
I 90-5 (16)272 U-2 & I-IG 90-6 (21)275 U-2 Three Forks-West	4.359	Fred Strandberg $27,612.06	Fencing	6/26/67	30 Cal. Days	8/8/67	COMPLETED 8/8/69		
I 90-5 (18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. $1,592,658.57	G,Related Items & Structure	8/27/68	210 Cal. Days	9/30/68	Fair	57	69
I 90-5 (18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	--	--	91
I 90-5 (19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros. Const. $2,622,528.50	G, Related Items, & Structure	7/31/68	275 Cal. Days	9/3/68	Fair	34	91
I 90-5 (19)255 U-2 Cardwell-Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	--	--	80
I 90-5 (23)255 & I 90-5 (24)265 Cardwell-Milligan Canyon & Milligan Canyon-Jct. 287	17.408	Zook Bros. Const. $3,734,288.95	Agg.Surf.,PMB Surf. & Signing	7/23/69	250 Cal. Days	NOT STARTED			
U 207 (12) Butte-Pipestone Pass via Mont. St.	1.303	A & B Const. Co. $933,615.30	G,Agg.Surf.,Bit.Stab. Surf.,PMB Surf., Signing, Lighting, Traf. Signals & Structure	7/23/69	230 Cal. Days	8/22/69	Fair	6	0
S 294 (5) & S 440 (3) Opportunity & Opportunity-So.	2.948	Nilson-Smith Const. $404,950.13	G,GS,PMB, Top Surf., & Structure	5/28/68	150 Cal. Days	8/7/68	--	--	92
U 9999 (19) U-1 Dewey St., Harrison Ave., & Amherst St.-Butte	---	Skinner Enterprises $23,294.62	Traffic Signals	2/27/69	8/30/69	6/6/69	Fair	3	63

MONTHLY CONSTRUCTION REPORT - 8/31/69
Division 31-30 - Great Falls (cont'd)

I 15-5 (30)260 U-1 7.016 Ulm-Gore Hill	Hilde Const. Co. $592,483.40	G, Related Items	9/26/68	180 Cal. Days	10/14/68	Fair	5	91
I 15-5 (30)260 U-2 --- & I 15-5 (45)255 U-2 Ulm-Gore Hill & Ulm-So.	Waddell Const. Co. $142,822.00	2 Dual Overpasses	3/28/69	150 Cal. Days	4/22/69	Fair	12	56
I 15-5 (30)260 U-3 7.016 Ulm-Gore Hill	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	29
I 15-5 (35)230 U-2 --- Cascade Co. Line-No.	Mahnomen Pile D & E $899,481.54	Dual SG Bridge	4/24/69	325 Cal. Days	6/4/69	Good	4	8
I 15-5 (35)230 U-3 --- Cascade Co. Line-No.	Sletten Const. $1,436,120.16	Dual S&C Girder Brdg.	4/24/69	360 Cal. Days	5/9/68	Good	24	10
I 15-5 (43)230 --- Cascade Co. Line-No.	Mahnomen Pile D & E $1,216,218.82	Dual Stl. Girder Bridg.	7/23/69	370 Cal. Days	8/26/69	--	--	0
I 15-5 (45)255 U-1, 12.802 I 15-5 (54)259 U-1 & I 15-5 (30)260 U-4 Ulm-So., Ulm Inter-No. & Ulm-Gore Hill	Nilson-Smith Const. & S. Birch, Inc. $3,252,211.05	G,Agg.Surf.,PMB,PMS, Seed, Sign, Cem.Stab.Base, PC Conc.Pave., Lighting & Weigh Station	5/29/69	300 Cal. Days	7/1/69	Good	44	10
I 15-5 (45)255 U-3 5.785 & I 15-5 (54)250 U-2 Ulm-So. & Ulm Inter-No.	Pipestone Const. $14,695.16	Fencing	5/29/69	30 Cal. Days	6/23/69	Good	6	32
I 15-5 (49)234 U-2 --- Hardy Creek-So.	Oscar Mortenson $35,250.17	Slope Prot. & Conc. Stairway	7/23/69	100 Cal. Days	8/18/69	Fair	--	--
I 15-5 (52)256 --- Ulm-So.-Gore Hill	Riklin Const. Co. $129,487.53	PC Girder Bridge	5/29/69	180 Cal. Days	6/18/69	Good	6	28
I 15-5 (53)276 --- Sun River-Gt. Falls	Sletten Const. Co. $11,296.00	2 Median Covers	7/23/69	90 Cal. Days	8/25/69	--	--	0
F 73 (5) U-1 11.121 Riceville-Armington	F & S Contracting $1,626,464.47	G,GS & PMS	9/28/67	280 Cal. Days	10/16/67	Good	14	94
F 149 (24), 3.092 U 278 (7), U 395 (10) & US 382 (1) Ft. Falls-Ft.Benton, W. Bank Mo. River, 15th & Mont. & Balck Eagle- Volta Dam	Schultz & Lindsay $1,661,734.33	G,Agg.Surf., PMB, PMBS, Sign, Traffic Signals & Lighting	4/24/69	7/31/70	6/5/69	Good	105	26
S 339 (16) 12.900 Ft. Benton-Chester	Nilson-Smith Const. $721,848.25	G,GS,PMB	7/30/68	180 Cal. Days	9/3/68	COMPLETED 8/24/69		

MONTHLY CONSTRUCTION REPORT - 8/31/69

Division 32-30 - Havre

S 12 (13) Harlem-Turner-Canadian Line	11.893	Richardson Const. $370,734.33	Reshaping, GS	7/30/68	140 Cal. Days	9/4/68	Fair	4	99
F 67 (13) Conrad-Shelby	0.168	Francis Tindall $28,873.00	G,Agg.Surf., RMBS	4/9/69	90 Cal. Days	5/13/69	Good	7	93
F 190 (10) Birch Creek	7.013	Clair Boulet Const. $22,854.80	Guardrail	4/24/69	120 Cal. Days	5/19/69	Poor	--	57
F 210 (6) Babb-South	---	Ureco, Inc. $34,980.50	4 Truck Escape Ramps	7/23/69	110 Cal. Days	8/14/69	Fair	2	7
S 219 (9) Big Sandy-Rudyard	6.217	Nilson-Smith Const. $345,139.17	G, Agg.Surf.,PMB Base & Seal Coating	8/21/69	200 Cal. Days	NOT STARTED			
F 252 (25) & F 252 (26) Ft. Benton-Havre	2.542	Baltrusch Const. Co. $380,389.59	G,Agg.Surf., PMBS & Structure	4/24/69	150 Cal. Days	5/21/69	Fair	16	35
S 316 (14) Cut Bank-North	0.030	Watters Const. Co. $64,900.00	Culver Install & Rem., Channel change & RMS	8/21/69	120 Cal. Days	NOT STARTED			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9)174 Terry-Fallon	---	N.A. Nelson Const. $893,764.07	Dual Bridges	6/26/68	270 Cal. Days	7/22/68	Good	34	97
I-IG 94-5 (10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf.,PMBS, Seed & Signing	3/28/69	275 Cal. Days	6/10/69	Good	52	31
I 94-5 (11)166 U-1 Terry-West	8.153	Wm.Clairmont $973,175.83	G & Related Items	7/1/69	200 Cal. Days	7/28/69	Fair	22	9
I 94-5 (11)166 U-2 Terry-West	---	Sletten Const. $1,370,963.34	Dual Structures	7/1/69	365 Cal. Days	8/14/69	Poor	9	0
I 94-5 (11)166 U-3 Terry-West	8.254	Granite Const. $60,694.00	Fencing	7/1/69	30 Cal. Days	8/18/69	Good	5	6
I-IG 94-6 (14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS, Sign & Structure	10/27/67	400 Cal. Days	11/10/67	Fair	111	80
I-IG 94-6 (14)209 U-5 Glendive-E & W		U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	Good	10	52
I 94-6 (17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Lndscpg. & Seed	3/28/69	5/15/70	5/13/69	--	--	3

MONTHLY CONSTRUCTION REPORT - 8/31/69

Division 41-30 - Glendive (cont'd)

F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont $799,660.31	G,GS & PMS	4/25/68	180 Cal. Days	6/12/68	--	--	99
S 347 (14) Alzada-Ekalaka	9.085	Northern Improvement $587,623.09	G,Agg.Surf.,PMB Seal & Cover	4/22/69	180 Cal. Days	6/4/69	Good	24	26
F 9999 (31) State Hwys. 200S, 200, 16 & US #10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal.	8/5/69	Good	10	25

Division 42-30 - Wolf Point

S 000S (13) Sec.Rte.Nos. 246, 247 & 438	52.4	Fred Strandberg $11,605.00	Signing & Delin.	8/21/69	120 Cal. Days	NOT STARTED			
F 240 (12) W. of Wolf Point No. Dak. Line	14.506	Gus M. Albert,Contr. $1,258,330.40	G,GS,PMB & PMBS	7/31/68	250 Cal. Days	9/17/68	Good	83	77
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Fair	14	40
S 337 (12) Malta-Loring	10.832	Nilson-Smith Const. $683,611.46	G,Agg.Surf.,PMB Base & Seal Coating	7/22/69	225 Cal. Days	NOT STARTED			
S 415 (4) Medicine Lake-E.	8.519	Harry Norgaard $137,296.74	G & Agg.Surf.	7/1/69	100 Cal. Days	8/14/69	Good	26	25
S 416 (3) & S 417 (5) Dagmar-Coalridge-McElroy & Antelope-Coalridge	5.843	Harry Norgaard $161,185.20	G & Agg.Surf.	7/1/69	120 Cal. Days	NOT STARTED			
S 439 (3) Hinsdale-North	---	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Good	9	75
S 439 (4) Hinsdale-North	9.272	Joe Mayo & Son, Inc. $702,648.36	G,Agg.Surf. & PMBS	7/22/69	240 Cal. Days	NOT STARTED			
SMP 2899-68 Various	---	Schriock Const. Co. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	5/12/69	Poor	3	64

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1 Underpass & 1 Bridge	3/28/69	275 Cal. Days	4/23/69	Good	53	22
I 90-8 (36)407 U-2 Columbus-E.		Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	--	--	57

Division 51-30 - Billings (cont'd)

I 90-8 (48)416 U-1 9.195 Park City-W.	Schultz & Lindsay $3,996,439.13	G,Rel. Item & Strs.	9/26/68	300 Cal. Days	10/17/68	Good	96	82
I 90-8 (48)416 U-2 9.195 Park City-W.	Fred Strandberg $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Poor	3	36
I 90-8 (55)455 U-1 6.012 Pinehill-Pryor Creek	Peter Kiewit Sons' $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	Good	3	99
I 90-8 (55)455 U-2 --- Pinehill-Pryor Creek	W. P. Roscoe Co. $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	Good	12	97
I 90-8 (55)455 U-3 6.012 Pinehill-Pryor Creek	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	--	--	96
I 90-8 (55)455 U-4 6.012 Pinehill-Pryor Creek	Papp Landscaping $29,973.38	Seeding	8/25/69	30 Cal. Days	NOT STARTED			
I 90-9 (17)483 U-1 6.234 Toluca-East	Wm. Clairmont, Inc. $736,950.05	G & Rel. Items	9/26/68	180 Cal. Days	10/14/68	Fair	25	92
I 90-9 (17)483 U-2 6.234 Toluca-East	Fred Strandberg $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	Fair	2	76
I-IG 90-9 (18)489 U-1 & I 90-9 (23)498 10.390 Hardin-E & W & The Dunmore-West	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co.	G, Rel. Items & Structures	10/29/68	240 Cal. Days	11/22/68	Fair	115	56
I-IG 90-9 (18)489 U-2 Hardin-E & W ---	Sletten Const. Co. $955,182.19	Dual Stl. Girder Brdg.	2/26/69	350 Cal. Days	3/19/69	Good	14	27
I-IG 90-9 (18)489 U-3 Hardin-E & W	Fred Strandberg $58,885.90	Fencing	9/26/69	30 Cal. Days	11/27/68	--	--	45
S 207 (7) --- Squirrel Cr. & Busby-Wyo. Line	Empire Sand & Gravel $32,364.00	Drainage & Surf. Repair	3/27/69	90 Cal. Days	5/21/69	Good	6	97

Division 52-30 - Miles City

S 000S (7) 62.6 Sec.Rte.Nos. 315 & 446	Skinner Enterprises $10,501.75	Sign & Delin.	10/29/68	120 Cal. Days	NOT STARTED			
F 86 (33) 7.734 Miles City-No.Dak.Line	Peter Kiewit Sons' $1,475,526.39	G,Lime-Treated Roadbed	7/23/69	350 Cal. Days.	8/18/69	--	6	1
I 94-3 (23)105 U-1 8.247 Rosebud-E.	Barton Contracting $2,297,823.61	G,Agg.Surf., PMBS Signing & Structures	4/24/69	300 Cal. Days	6/2/69	Fair	61	13
I 94-3 (23)105 U-2 8.246 Rosebud-E.	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	6/16/69	Fair	11	57

MONTHLY CONSTRUCTION REPORT - 8/31/69

Division 52-30 - Miles City (cont'd)

I 94-3 (26)95 U-1 Rosebud-W.	8.850	Hilde Const. Co. $2,490,623.50	Gr, Agg.Surf., PMBS, Signing, Seeding & Dual Weigh Station	7/23/69	350 Cal. Days	8/20/69	Fair	12	11
I 94-3 (26)95 U-3 Rosebud-W.	8.906	Pipestone Const. $62,013.04	Fencing	7/23/69	30 Cal. Days	NOT STARTED			
I-IG 94-5 (7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	68
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.00	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	Good	35	81
S 259 (4) Rosebud-Cartersville-E.	---	Chas.M.Smith, Contr. $496,430.93	682.03' S&C Str.	11/21/67	350 Cal. Days	2/13/68	Good	15	88
S 259 (5) Rosebud-Cartersville-E.	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & PCG Bridge	4/23/68	260 Cal. Days	5/16/68	--	--	61

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G,GS,PMB & Seal, 75.9' Stl. Str.	7/30/68	200 Cal. Days	9/9/68	Fair	--	97
ROW F 45 (5) Big Timber-Harlowton	6.058	Bob Clark & Son $21,700.00	Fencing	4/22/69	90 Cal. Days	5/22/69	COMPLETED 8/21/69		
F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf., & PMBS	4/24/69	250 Cal. Days	5/26/69	Fair	28	26
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	2 PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Good	13	61
F 94 (5) W.S.S.-Kings Hill	9.428	Richardson Const. $241,360.35	PMBS	5/29/69	60 Cal. Days	6/19/69	Good	35	65
S 174 (5) Judith Gap-East	4.878	Nilson-Smith Const. $99,405.21	PMB	5/27/69	90 Cal. Days	6/11/69	--	--	87
S 309 (8) Arron Cr.-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Structures	7/30/68	190 Cal. Days	9/16/68	Fair	3	94
S 399 (9) Melstone-Mosby	7.824	Nilson-Smith $214,281.63	Agg.Surf.,PMB & Minor Items	3/27/68	180 Cal. Days	6/30/69	Fair	18	40
F 9999 (25) U.S. #87 & #191	---	Western Sign $26,524.76	Signing	7/1/69	150 Cal. Days	NOT STARTED			
F 9999 (32) U.S. #89	48.3	Skinner Enterprises $17,463.80	Signs, Flashing Beacons & Lighting	5/29/69	120 Cal. Days	NOT STARTED			

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

September 1, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction of US 10A	13.600 0.298	Base and Bit. Plant Mix Grading	98 Aug. 1969	97	L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, begins about 34 miles south of Livingston extending south 10.915 miles to a location 5 miles NW of Gardiner	5.149	Grading and Base Bit. Plant Mix	86 Sept. 1969	81	Maronick Construction Company, Inc. $891,524.70
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.3 miles southeast to the Walton Ranger Station	2.975	Grading, Base, Bit. Plant Mix	92 Aug. 1969	96	N. L. Garrick Construction Company Huson Logging Company (Joint Venture) $571,505.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast of West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road	8.332 (Intermittent)	Retaining Wall	78 Aug. 1969	221	Intra-Jet Engineering Company $117,845.00
GNP 1-C11	Begins near Logan Pass approximately 32 miles northeasterly of West Glacier and extending 2.5 miles on the Going-to-the-Sun Road	2.463 (Intermittent	Intermittent repair of parapet walls and guard-rail	12 Nov. 1969	29	Waddell Construction Company $198,036.00
R-AD 9(7)	Intermittent repair and reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface, Reconditioning	99 Aug. 1969	89	Hilde Construction Company, Inc. $485,754.00
ERFO 44(3)	US 2, Esses - Summit, 29 miles east and south of West Glacier	0.141	Bridge	99 Aug. 1969	100	E. F. Matelich Construction Co. $555,876.00
FHP 51-2(2)	Begins approximately 8 miles north of Otter northerly 6.7 miles	6.705	Grading, Base Seeding	100 Aug. 1969	100	R. J. Studer and Sons $478,418.00

MONTANA HIGH[illegible] COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - September 30, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type of Work	Contract Awarded	Date Compl.	Work Began	Pro-gress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	--	--	98
I 90-1 (55)61 Idaho Line-Missoula Co. Line	---	Curran Const. $8,595.00	2 median cover	7/23/69	90 Cal. Days	NOT STARTED			
I 90-2 (33)129 U-1 & I 90-3 (15)132 U-1 Beavertail-E & W	6.474	Washington Const. $3,241,826.29	G,Agg.Surf.,PMB, Signing & dual PC Girder Overpass	7/1/69	400 Cal. Days	8/4/69	Fair	8	0
I 90-2 (33)129 U-2 & I 90-3 (15)132 U-2 Beavertail-E & W	6.474	Granite Const. $42,748.90	Fencing	7/1/69	30 Cal. Days	9/23/69	--	3	0
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F&S Contracting $4,848,777.53	G,GS,PMB, 1-312' x 14' C Struct.	6/14/68	425 Cal. Days	7/15/68	Good	103	57
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	Poor	3	18
I 90-3 (14)135 U-1 Bearmouth-West	7.605	Washington Const. & Crick Co.	G,GS,PMB, Dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	75	64
I 90-3 (14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	Poor	3	32
I 90-3 (28)157 Bearmouth-Deer Lodge	---	Curran Const. $24,720.00	5 median covers	7/23/69	90 Cal. Days	8/19/69	Good	7	47
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & Surf. of ramps	3/27/69	7/31/69	4/14/69	--	--	99
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	99
S 343 (11) Avon-Helmville	2.966	Ureco, Inc. $468,477.00	G,Agg.Surf. & PMB Base	7/22/69	200 Cal. Days	8/14/69	Good	22	11
F 9999 (5) U-2 Brooks St., Russell St., & So. Ave.-Missoula	---	M & S Const. $50,857.74	Signing, Traffic Signals & Widening	2/26/69	8/31/69	4/8/69	COMPLETED 9/17/69		
F 9999 (17) U.S. #10A	53.4	Skinner Enterprises $24,454.05	Signing	9/17/69	120 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 9/30/69

Division 12-30 - Kalispell

S 000S (16) Sec. Rte.Nos. 206, 209, 424, 487 & 503	35.0	Skinner Enterprises	Signing & Delin.	3/27/69	9/30/69	NOT STARTED			
F 58 (24) Manicke-Kalispell	0.165	Zekay Const., Inc. $32,610.05	G,Agg.Surf. & RMBS	4/9/69	120 Cal. Days	5/7/69	COMPLETED 9/2/69		
F 63 (12), S 306 (9) & S 432 (3) St. Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	76	58
F 88 (6), F 186 (7) & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30' CSB	3/12/69	200 Cal. Days	3/26/69	Fair	30	88
F 118 (11) & F 250 (8) Libby-Rexford via Calif. Ave. & Troy-Libby	3.896	Holland Const. Co. $1,769,642.90	G, Agg.Surf.,PMB Surf., Signing, Signals, Lighting & 2 bridges	7/23/69	330 Cal. Days	9/4/69	Fair	5	2
F 194 (7) Ravalli-St.Ignatius	0.306	N.L. Garrick Const. $47,609.15	G,GS & RMS	8/30/68	60 Cal. Days	9/23/68	COMPLETED 9/17/69		

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (13) Cardwell-Boulder	3.920	Watters Const. Co. $7,985.50	Fencing	9/16/69	45 Cal. Days	NOT STARTED			
S 9 (14) Cardwell-Boulder	3.920	Schultz & Lindsay $508,275.49	G,Agg.Surf., PMB Base & Seal Coating	8/22/69	180 Cal. Days	NOT STARTED			
I 15-1 (42)23 U-1 Dell-Redrock	15.244	S. Birch, Inc. $4,385,992.31	G,Agg.Surf.,Bit.Stab. Base, PMBS, Seeding & Signing	7/1/69	400 Cal. Days	7/21/69	Fair	70	11
I 15-1 (42)23 U-2 Dell-Redrock	---	Haggerty-Messmer $408,916.63	Bridges & Overpasses	7/1/69	300 Cal. Days	8/4/69	Good	20	16
I 15-1 (42)23 U-3 Dell-Redrock	15.244	Hildreth Const. $80,668.50	Fencing	7/1/69	30 Cal. Days	9/25/69	--	--	--
I 15-2 (22)123 U-1, I 115-2 (5)126 U-1 I 90-4 (15)216 U-1 & U 70 (16) Butte-W., Butte-Spur, Butte-W. via Iron St.-Butte	5.607	Peter Kiewit Sons' $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	12/3/68	COMPLETED 9/6/69		

MONTHLY CONSTRUCTION REPORT - 9/30/69
Division 21-30 - Butte (cont'd)

I 15-2 (22)123 U-2, I 115-2 (5)126 U-2 & I 90-4 (15)216 U-2 Butte-W. & Butte Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	6/25/68	COMPLETED 9/27/69		
I 15-2 (22)123 U-3, I 115-2 (5)126 U-3, I 90-4 (15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte Spur, Butte-W. via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	Fair	4	99
I 15-2 (22)123 U-4, I 115-2 (5)126 U-4, I 90-4 (15)216 U-4 & I 90-4 (19)228 U-2 Butte-E. & Butte-Spur	6.096	Nelson Landscp.Serv. $33,005.00	Seeding	8/25/69	30 Cal. Days	NOT STARTED			
I-IG 15-3 (8)177 U-1 & S 412 (6) Mont. City-N & S, Mont. City- E. Helena, L&C Co. Line-Permanente Cement Plant	6.083	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr., Sign & structures	6/26/67	300 Cal. Days	7/25/67	COMPLETED 9/22/69		
I 15-3 (15)173 U-1 Clancy-N & S	3.569	Zook Bros. Const. $1,789,207.81	G,GS,PMS & Sign & Structures	11/30/67	330 Cal. Days	1/22/68	Fair	8	97
I15-3 (15)173 U-2 Clancy-N & S	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	12/26/67	COMPLETED 9/19/69		
I 15-3 (22)168 U-1 Jefferson City-N & S	5.397	Maronick Const. $1,992,393.65	G,Agg.Surf.,PMBS, Signing & Structures	6/25/69	300 Cal. Days	7/28/69	Fair	17	10
I 15-3 (22)168 U-2 Jefferson City-N & S	5.397	Watters Const. $43,329.86	Fencing	6/25/69	30 Cal. Days	9/3/69	Fair	2	1
I 15-3 (24)173 & I 90-5 (20)250 Clancy-N & S & Cardwell-W.	3.569	Nelson Lndscp.Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	--	--	80
S 34 (5) & S 35 (19) Jackson-Wisdom & Jackson-Dillon	3.608	N. L. Garrick Const. $573,344.60	G,Agg.Surf.,PMB Surf., PMB & Structures	7/22/69	200 Cal. Days	8/26/69	Fair	27	14
S 35 (18) Jackson-Dillon	4.877	S. Birch, Inc. $544,250.41	G,GS,PMB & Seal	10/15/68	160 Cal. Days	11/4/68	COMPLETED 8/29/69		
S 72 (5) Helena-York	4.345	Maronick Const. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	Fair	16	77
ROW F 77 (15) Townsend-Helena	4.323	Pipestone Const. $5,576.44	Fencing	5/27/69	45 Cal. Days	7/9/69	COMPLETED 8/19/69		
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	6/30/69	Fair	27	64

MONTHLY CONSTRUCTION REPORT - 9/30/69

Division 21-30 - Butte (cont'd)

I 90-5 (16)272 U-1, & I-IG 90-6 (21)275 U-1 Three Forks-West	4.359	Peter Kiewit Sons' $2,497,405.98	G,GS,CSS,PMS,CP, Lighting, Sign &	6/26/67	400 Cal. Days	7/17/67	COMPLETED 8/22/69		
I 90-5 (18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. $1,592,658.57	G,Related Items & Structure	8/27/68	210 Cal. Days	9/30/68	Fair	57	83
I 90-5 (18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	--	--	91
I 90-5 (19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros. Const. $2,622,528.50	G, Related Items, & Structure	7/31/68	275 Cal. Days	9/3/68	Poor	2	96
I 90-5 (19)255 U-2 Cardwell-Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	Poor	4	85
I 90-5 (23)255 & I 90-5 (24)265 Cardwell-Milligan Canyon & Milligan Canyon-Jct. 287	17.408	Zook Bros. Const. $3,734,288.95	Agg.Surf.,PMB Surf. & Signing	7/23/69	250 Cal. Days	NOT STARTED			
U 207 (12) Butte-Pipestone Pass via Mont. St.	1.303	A & B Const. Co. $933,615.30	G,Agg.Surf.,Bit.Stab. Surf, PMB Surf., Signing Lighting, Traf.Signals & Structure	7/23/69	230 Cal. Days	8/22/69	Fair	26	6
S 294 (5) & S 440 (3) Opportunity & Opportunity-So.	2.948	Nilson-Smith Const. $404,950.13	G,GS,PMB, Top Surf., & Structure	5/28/68	150 Cal. Days	8/7/68	COMPLETED 8/15/69		
U 9999 (19) U-1 Dewey St., Harrison Ave., & Amherst St.-Butte	---	Skinner Enterprises $23,294.62	Traffic Signals	2/27/69	8/30/69	6/6/69	COMPLETED 9/24/69		

Division 22-30 - Bozeman

I 90-5 (21)272, I 90-6 (20)287 & I 90-6 (25)275 Three Forks-E & W & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Lndscp & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	62
I-IG 90-6 (23)304 U-1, F 44 (1) & F 222 (18) Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	4.574	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel.Items, Structures & Culvert	3/28/69	325 Cal. Days	5/18/69	Good	105	39

MONTHLY CONSTRUCTION REPORT - 9/30/69

Division 22-30 - Bozeman (cont'd)

I-IG 90-6 (23)304 U-2 Bozeman-N.Side-E.	4.716	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	5/7/69	--	--	58
I-IG 90-6 (24)306 Bozeman-N.Side-E.	---	Haggerty-Messmer $672,471.74	Structures	3/28/69	320 Cal. Days	4/21/69	--	--	21
I 90-6 (27)305 Bozeman-N.Side-E.	5.486	Holland Const. Co. & Foley Bros. $839,472.21	Agg.Surf.,PMB Surf., Light & Sign	9/17/69	180 Cal. Days	NOT STARTED			
I 90-7 (26)332 Livingston-S & E	---	Walter Mackin & Son $7,900.00	1 Median Cover	7/23/69	90 Cal. Days	9/8/69	Good	3	37

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 000S (3) Sec.Rte.Nos. 223, 230, 236, 386, 387 & 432	86.9	Western Sign $20,891.00	Signing & Delin.	7/1/69	120 Cal. Days	8/21/69	COMPLETED 9/26/69		
I 15-4(33)229 U-1 & I 15-5 (35)230 U-5 Dearborn River-N. & Cascade Co. Line-N.	1.537	Schultz & Lindsay $465,408.96	Gr. & Related Items	8/25/69	150 Cal. Days	9/22/69	--	--	--
I 15-4 (33)229 U-2 Dearborn River-N.	1.011	Clair Boulet Const. $7,362.00	Fencing	8/25/69	30 Cal. Days	NOT STARTED			
I-IG 15-4 (39)229 Dearborn River-N.	---	Cop Construction $2,257,619.32	Dual S&C Girder Brdg.	5/29/69	475 Cal. Days	7/11/69	Fair	9	4
I 15-5 (30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const. Co. $592,483.40	G, Rel. Items	9/26/68	180 Cal. Days	10/14/68	--	--	91
I 15-5 (30)260 U-2 & I 15-5 (45)255 U-2 Ulm-Gore Hill & Ulm-So.	---	Waddell Const. Co. $142,822.00	2 Dual Overpasses	3/28/69	150 Cal. Days	4/22/69	Good	10	88
I 15-5 (30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	29
I 15-5 (35)230 U-2 Cascade Co. Line-No.	---	Mahnomen Pile D & E $899,481.54	Dual SG Bridge	4/24/69	325 Cal. Days	6/4/69	Good	16	18
I 15-5 (35)230 U-3 Cascade Co. Line-No.	---	Sletten Const. $1,436,120.16	Dual S&C Girder Brdg.	4/24/69	360 Cal. Days	5/9/68	Good	26	11
I 15-5 (43)230 Cascade Co. Line-No.	---	Mahnomen Pile D & E $1,216,218.82	Dual Stl. Girder Brdg.	7/23/69	370 Cal. Days	8/26/69	--	--	0
I 15-5 (45)255 U-1, I 15-5 (54)259 U-1 I 15-5 (30)260 U-4 Ulm-So., Ulm Inter-No. & Ulm-Gore Hill	12.802	Nilson-Smith Const. & S. Birch, Inc. $3,252,211.05	G,Agg.Surf.,PMB,PMS Seed, Sign, Cem.Stab.Base, PC Conc.Pave.,Lighting & Weigh Station	5/29/69	300 Cal. Days	7/1/69	Good	88	24

MONTHLY CONSTRUCTION REPORT - 9/30/69

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9)174 Terry-Fallon	---	N.A. Nelson Const. $893,764.07	Dual Bridges	6/26/68	270 Cal. Days	7/22/68	Fair	21	99
I-IG 94-5 (10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf., PMBS, Seed & Signing	3/28/69	275 Cal. Days	6/10/69	Good	62	60
I 94-5 (11)166 U-1 Terry-West	8.153	Wm. Clairmont $973,175.83	G & Rel. Items	7/1/69	200 Cal. Days	7/28/69	Fair	10	14
I 94-5 (11)166 U-2 Terry-West	---	Sletten Const. $1,370,963.34	Dual Structures	7/1/69	365 Cal. Days	8/14/69	Good	25	7
I 94-5 (11)166 U-3 Terry-West	8.254	Granite Const. $60,694.00	Fencing	7/1/69	30 Cal. Days	8/18/69	Good	9	42
I-IG 94-6 (14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS, Sign & Structure	10/27/67	400 Cal. Days	11/10/67	Fair	90	82
I-IG 94-6 (14)209 U-5 Glendive-E & W		U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	Good	2	81
I 94-6 (17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Lndscpg. & Seed	3/28/69	5/15/70	5/13/69	--	--	3
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont $799,660.31	G, GS & MS	4/25/68	180 Cal. Days	6/12/68	--	--	99
S 347 (14) Alzada-Ekalaka	9.085	Northern Improvement $587,623.09	G,Agg.Surf.,PMB, Seal & Cover	4/22/69	180 Cal. Days	6/4/69	Fair	30	37
F 9999 (31) State Hwys. 200S, 200 16 & US #10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal. Days	8/5/69	Good	8	53

Division 42-30 - Wolf Point

S 000S (13) Sec.Rte.Nos. 246, 247 & 438	52.4	Fred Strandberg $11,605.00	Signing & Delin.	8/21/69	120 Cal. Days	NOT STARTED
S 000S (14) Sec.Rte.Nos. 250, 251, 344, 404, 496 & 514	100.4	Fred Strandberg $15,659.10.	Signing	9/16/69	90 Cal. Days	NOT STARTED
S 000S (15) Sec. Rte. 248	18.6	Fred Strandberg $5,994.50	Signing	9/16/69	60 Cal. Days	NOT STARTED
F 193 (19) Culbertson-Plentywood	7.485	Northern Improvement $857,709.32	G,Agg.Surf.,PMB Surf., Signing & Structure	9/17/69	200 Cal. Days	NOT STARTED

MONTHLY CONSTRUCTION REPORT - 9/30/69
Division 42-30 - Wolf Point (cont'd)

F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert, Contr. $1,258,330.40	G,GS,PMB & PMBS	7/31/68	250 Cal. Days	9/17/68	Good	50	90
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Fair	22	51
S 337 (12) Malta-Loring	10.832	Nilson-Smith Const. $683,611.46	G,Agg.Surf.,PMB Base & Seal Coating	7/22/69	225 Cal. Days	9/11/69	Fair	18	2
S 415 (4) Medicine Lake-E.	8.519	Harry Norgaard $137,296.74	G & Agg.Surf.	7/1/69	100 Cal. Days	8/14/69	Good	5	64
S 416 (3) & S 417 (5) Dagmar-Coalridge-McElroy & Antelope-Coalridge	5.843	Harry Norgaard $161,185.20	G & Agg.Surf.	7/1/69	120 Cal. Days	9/17/69	Good	26	10
S 439 (3) Hinsdale-North	---	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Good	5	89
S 439 (4) Hinsdale-North	9.272	Joe Mayo & Son, Inc. $702,648.36	G,Agg.Surf. & PMBS	7/22/69	240 Cal. Days	9/22/69	--	6	1
SMP 2899-68 Various	---	Schriock Const. Co. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	5/12/69	Fair	3	89

DISTRICT FIVE - BILLINGS
Division 51-30 - Billings

I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1 Underpass & 1 Bridge	3/28/69	275 Cal. Days	4/23/69	Good	86	38
I 90-8 (36)407 U-2 Columbus-E.		Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	--	--	62
I 90-8 (48)416 U-1 Park City-W.	9.195	Schultz & Lindsay $3,996,439.13	G,Rel.Items & Strs.	9/26/68	300 Cal. Days	10/17/68	Good	70	88
I 90-8 (48)416 U-2 Park City-W.	9.195	Fred Strandberg $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Fair	2	50
I 90-8 (55)455 U-1 Pinehill-Pryor Creek	6.012	Peter Kiewit Sons' $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	--	--	99
I 90-8 (55)455 U-2 Pinehill-Pryor Creek	---	W. P. Roscoe Co. $492,628.78	Structures	3/27/68	275 Cal. Days	5/9/68	COMPLETED 9/10/69		
I 90-8 (55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	--	--	96
I 90-8 (55)455 U-4 Pinehill-Pryor Creek	6.012	Papp Landscaping $29,973.38	Seeding	8/25/69	30 Cal. Days	NOT STARTED			
I 90-9 (17)483 U-1 Toluca-East	6.234	Wm. Clairmont, Inc. $736,950.05	G & Rel. Items	9/26/68	180 Cal. Days	10/14/68	Fair	10	92
I 90-9 (17)483 U-2 Toluca-East	6.234	Fred Strandberg $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	Fair	3	93

MONTHLY CONSTRUCTION REPORT - 9/30/69

Division 51-30 - Billings (cont'd)

I-IG 90-9 (18)489 U-1 & I 90-9 (23)498 Hardin-E & W & The Dunmore-West	10.390	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co. $3,150,157.55	G, Rel.Items & Structures	10/29/68	240 Cal. Days	11/22/68	Fair	114	62
I-IG 90-9 (18)489 U-2 Hardin-E & W	---	Sletten Const. Co. $955,182.19	Dual Stl.Girder Brdg.	2/26/69	350 Cal. Days	3/19/69	--	--	27
I-IG 90-9 (18)489 U-3 Hardin-E & W		Fred Strandberg $58,885.90	Fencing	9/26/69	30 Cal. Days	11/27/68	Fair	3	50
I 90-9 (30)483 Toluca-East	5.833	Empire Sand & Gravel $658,09.37	Agg.Surf., PMBS & Sign	9/17/69	180 Cal. Days	NOT STARTED			
S 129 (11) Columbus-Rapelje	7.452	Empire Sand & Gravel $544,892.22	G, Agg.Surf., PMB & Sign	9/16/69	180 Cal. Days	NOT STARTED			
S 207 (7) Squirrel Cr. & Busby-Wyo. Line	---	Empire Sand & Gravel $32,364.00	Drainage & Surf. Repair	3/27/69	90 Cal. Days	5/21/69	COMPLETED 9/6/69		

Division 52-30 - Miles City

S 000S (7) Sec.Rte.Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delin.	10/29/68	120 Cal. Days	9/30/69			
F 86 (33) Miles City-No.Dak.Line	7.734	Peter Kiewit Sons' $1,475,526.39	G,Lime Treated Roadbed	7/23/69	350 Cal. Days	8/18/69	Fair	12	2
I 94-3 (23)105 U-1 Rosebud-E.	8.247	Barton Contracting $2,297,823.61	G,Agg.Surf.,PMBS Signing & Structures	4/24/69	300 Cal. Days	6/2/69	Good	61	19
I 94-3 (23)105 U-2 Rosebud-E.	8.246	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	6/16/69	Poor	--	61
I 94-3 (26)95 U-1 Rosebud-W.	8.850	Hilde Const. Co. $2,490,623.50	G.,Agg.Surf.,PMBS, Sign, Seed & Dual Weigh Station	7/23/69	350 Cal. Days	8/20/69	Fair	20	3
I 94-3 (26)95 U-2 Rosebud-West	---	Fred Strandberg & Miles Const. Co.	Structures	9/17/69	270 Cal. Days	NOT STARTED			
I 94-3 (26)95 U-3 Rosebud-W.	8.906	Pipestone Const. $62,013.04	Fencing	7/23/69	30 Cal. Days	9/3/69	Good	5	17
I-IG 94-5 (7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	68
F 198 (9) & F 334 (18) Broadus-Olive & Crow Agency-Broadus	20.609	Northwestern Engr. $890,950.00	PMB & PMS	6/26/68	200 Cal. Days	8/21/68	COMPLETED 9/22/69		

MONTHLY CONSTRUCTION REPORT - 9/30/69

Division 52-30 - Miles City (cont'd)

S 259 (4) Rosebud-Cartersville-E.	---	Chas.M.Smith,Contr. $496,430.93	S & C Structure	11/21/67	350 Cal. Days	2/13/68	Fair	13	94
S 259 (5) Rosebud-Cartersville-E.	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & PCG Bridge	4/23/68	260 Cal. Days	5/16/68	Poor	3	66

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

S 14 (11) Ringling-Martinsdale	8.179	Ruffier Const. & Campbell & Montgomery $510,520.06	G,GS,PMB & Seal, & a Stl. Str.	7/30/68	200 Cal. Days	9/9/68	COMPLETED 9/15/69		
F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf. & PMBS	4/24/69	250 Cal. Days	5/26/69	Fair	--	45
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	2 PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Fair	10	76
F 94 (5) W.S.S.-Kings Hill	9.428	Richardson Const. $241,360.35	PMBS	5/29/69	60 Cal. Days	6/19/69	COMPLETED 9/10/69		
S 174 (5) Judith Gap-East	4.878	Nilson-Smith Const. $99,405.21	PMB	5/27/69	90 Cal. Days	6/11/69	COMPLETED 9/26/69		
S 309 (8) Arrow Cr.-Brooks	0.220	Fred Strandberg $172,389.81	G,GS,RMB, Widen 4 Structures	7/30/68	190 Cal. Days	9/16/68	COMPLETED 9/8/69		
S 399 (9) Melstone-Mosby	7.824	Nilson-Smith $214,281.63	Agg.Surf., PMB & Minor Items	3/27/68	180 Cal. Days	6/30/69	COMPLETED 9/29/69		
F 9999 (25) U.S. #87 & #191	---	Western Sign $26,524.76	Signing	7/1/69	150 Cal. Days	NOT STARTED			
F 9999 (32) U.S. #89	48.3	Skinner Enterprises $17,463.80	Signs, Flashing Beacons & Lighting	5/29/69	120 Cal. Days	9/18/69	Fair	2	40

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

October 1, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(6)	SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction of US 10A	13.600 0.298	Base and Bit. Plant Mix Grading	Completed		L. W. Vail Company, Inc. $845,737.00
FHP 43-1(2)	US 89, begins about 34 miles south of Livingston extending south 10.915 miles to a location 5 miles NW of Gardiner	5.149	Grading and Base Bit. Plant Mix	98 (Reported complete previously) Seeding only remains	88	Maronick Construction Company, Inc. $891,524.70
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast of West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road	8.332 (Intermittent)	Retaining Wall	80 Aug. 1969	285	Intra-Jet Engineering Company $117,845.00
GNP 1-C11	Begins near Logan Pass approximately 32 miles northeasterly of West Glacier and extending 2.5 miles on the Going-to-the-Sun Road	2.463 (Intermittent	Intermittent repair of parapet walls and guard-rail	54 Nov. 1969	55	Waddell Construction Company $198,036.00
R-AD 9(7)	Intermittent repair and reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface, Reconditioning	99 Aug. 1969	96	Hilde Construction Company, Inc. $485,754.00
ERFO 44(3)	US 2, Esses - Summit, 29 miles east and south of West Glacier	0.141	Bridge	100 Aug. 1969	100	E. F. Matelich Construction Co. $555,876.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - October 31, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type of Work	Contract Awarded	Date Compl.		Progress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									99
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	--	--	99
I 90-1 (55)61 Idaho Line-Missoula Co. Line	---	Curran Const. $8,595.00	2 Median Covers	7/23/69	90 Cal. Days	10/9/69	Good	6	45
I 90-2 (33)129 U-1 & I 90-3 (15)132 U-1 Beavertail-E & W	6.474	Washington Const. $3,241,826.29	G,Agg.Surf.,PMB, Signing & dual PC Girder Overpass	7/1/69	400 Cal. Days	8/4/69	Fair	51	9
I 90-2 (33)129 U-2 & I 90-3 (15)132 U-2 Beavertail-E & W	6.474	Granite Const. $42,748.90	Fencing	7/1/69	30 Cal. Days	9/23/69	--		2
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F&S Contracting $4,848,777.53	G,GS,PMB, 1-312' x 14' C Struct.	6/14/68	425 Cal. Days	7/15/68	Poor	25	62
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	Poor	2	22
I 90-3 (14)135 U-1 Bearmouth-West	7.605	Washington Const. & Crick Co.	G,GS,PMB, Dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	111	71
I 90-3 (14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	32
I 90-3 (28)157 Bearmouth-Deer Lodge	---	Curran Const. $24,720.00	5 Median Covers	7/23/69	90 Cal. Days	8/19/69	Completed 10/22/69		
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & Surf. of Ramps	3/27/69	7/31/69	4/14/69	--	--	99
F 215 (17) Jcts. of Hwys. 93 & 12 & Co. Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	Completed 10/15/69		
S 343 (11) Avon-Helmville	2.966	Ureco, Inc. $468,477.00	G,Agg.Surf. & PMB	7/22/69	200 Cal. Days	8/14/69	Fiar	24	27
F 9999 (17) U.S. #10A	53.4	Skinner Enterprises $24,454.05	Signing	9/17/69	120 Cal. Days	NOT STARTED			
SMP 1599-69 Various	---	Francis Tindall $129,048.00	Crushing & stockpiling	10/21/69	150 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 10/31/69

Division 12-30 - Kalispell

S 000S (16) Sec.Rte.Nos. 206, 209, 424, 487 & 503	35.0	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	10/14/69	Good	4	60
F 63 (12), S 306 (9) & S 432 (3) St. Igantius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	59	68
F 88 (6), F 186 (7) & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30' CSB	3/12/69	200 Cal. Days	3/26/69	Fair	25	95
F 118 (11) & F 250 (8) Libby-Rexford via Calif. Ave. & Troy-Libby	3.896	Holland Const. Co. $1,769,642.90	G,Agg.Surf.,PMB Surf., Signing, Signals, Lighting & 2 bridges	7/23/69	330 Cal. Days	9/4/69	Fair	20	6
F 250 (8) U-2 Troy-Libby	---	Garrick Const. $85,250.00	Storm Drain Outfall	SUBJ. TO STATE HWY. ENGINEER & B.P.R.	6/30/70	NOT STARTED			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (13) Cardwell-Boulder	3.920	Watters Const. Co. $7,985.50	Fencing	9/16/69	45 Cal. Days	10/16/69	Fair	2	15
S 9 (14) Cardwell-Boulder	3.920	Schultz & Lindsay $508,275.49	G,Agg.Surf.,PMB & Seal Coating	8/22/69	180 Cal. Days	9/29/69	Good	23	14
I 15-1 (42)23 U-1 Dell-Redrock	15.244	S. Birch, Inc. $4,385,992.31	G,Agg.Surf.,Bit.Stab. Base, PMBS, Seeding & Signing	7/1/69	400 Cal. Days	7/21/69	Good	115	21
I 15-1 (42)23 U-2 Dell-Redrock	---	Haggerty-Messmer $408,916.63	Bridges & Overpasses	7/1/69	300 Cal. Days	8/4/69	Good	16	25
I 15-1 (42)23 U-3 Dell-Redrock	15.244	Hildreth Const. $80,668.50	Fencing	7/1/69	30 Cal. Days	9/25/69	--	--	5
I 15-2 (22)123 U-3, I 115-2 (5)126 U-3, I 90-4 (15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte Spur, Butte-W. Via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	--	--	99

MONTHLY CONSTRUCTION REPORT - 10/31/69
Division 21- 30 - Butte (cont'd)

I 15-2 (22)123 U-4, I 115-2 (5)126 U-4, I 90-4 (15)216 U-4 & I 90-4 (19)228 U-2 Butte-E. & Butte-Spur	6.096	Nelson Landscp.Serv. $33,005.00	Seeding	8/25/69	30 Cal. Days	NOT STARTED			
I-IG 15-3 (8)177 U-1 & S 412 (6) Mont.City-N&S, Mont.City-E.Helena, L&C Co. Line-Permanente Cement Plant	6.083	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr., Sign & structures	6/26/67	300 Cal. Days	7/25/67	--	--	99
I 15-3 (15)173 U-1 Clancy-N & S	3.569	Zook Bros. Const. $1,789,207.81	G,GS,PMS & Sign & Structures	11/30/67	330 Cal. Days	1/22/68	Completed 9/29/69		
I 15-3 (22)168 U-1 Jefferson City-N & S	5.397	Maronick Const. $1,992,393.65	G,Agg.Surf.,PMBS, Signing & Structures	6/25/69	300 Cal. Days	7/28/69	Good	21	24
I 15-3 (22)168 U-2 Jefferson City-N & S	5.397	Watters Const. $43,329.86	Fencing	6/25/69	30 Cal. Days	9/3/69	--	--	9
I 15-3 (24)173 & I 90-5 (20)250 Clancy-N & S & Cardwell-W.	3.569	Nelson Lndscp.Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	--	--	80
S 34 (5) & S 35 (19) Jackson-Wisdom & Jackson-Dillon	3.608	N. L. Garrick $573,344.60	G,Agg.Surf.,PMB Surf., PMB & Structures	7/22/69	200 Cal. Days	8/26/69	Fair	27	25
S 72 (5) Helena-York	4.345	Maronick Const. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	Fair	1	90
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	6/30/69	Fair	31	88
I 90-5 (18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. $1,592,658.57	G,Related Items & Structures	8/27/68	210 Cal. Days	9/30/68	Fair	37	95
I 90-5 (18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	--	--	91
I 90-5 (19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros. Const. $2,622,528.50	G, Related Items, & Structure	7/31/68	275 Cal. Days	9/3/68	--	--	98
I 90-5 (19)255 U-2 Cardwell-Milligan Canyon	10.401	Smith & Smith Const. $64,934.65	Fencing	7/31/68	30 Cal. Days	9/9/68	Completed 10/16/69		
I 90-5 (23)255 & I 90-5 (24)265 Cardwell-Milligan Canyon & Milligan Canyon-Jct. 287	17.408	Zook Bros. Const. $3,734,288.95	Agg.Surf.,PMB Surf. & Signing	7/23/69	250 Cal. Days	9/5/69	Good	50	4

MONTHLY CONSTRUCTION REPORT - 10/31/69

Division 21-30 - Butte (cont'd)

U 207 (12) Butte-Pipestone Pass	1.303	A & B Const. Co. $933,615.30	G,Agg.Surf.,Bit.Stab. Surf, PMBS, Signing, Lighting, Traf.Signals & Structure	7/23/69	230 Cal. Days	8/22/69	Fair	20	20
SMP 3499-69 Various	---	Holland Const. $70,900.00	Crushing & Stockpiling	10/21/69	100 Cal. Days	NOT STARTED			

Division 22-30 - Bozeman

I 90-5 (21)272, I 90-6 (20)287 & I 90-6 (25)275 Three Forks-E & W & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Lndscp. & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	72
I-IG 90-6 (23)304 U-1, F 44 (1) & F 222 (18) Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	4.574	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel. Items, Structures & Culvert	3/28/69	325 Cal. Days	5/18/69	Good	12	54
I-IG 90-6 (23)304 U-2 Bozeman-N.Side-E.	4.716	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	5/7/69	--	--	58
I-IG 90-6 (24)306 Bozeman-N.Side-E.	---	Haggerty-Messmer $672,471.74	Structures	3/28/69	320 Cal. Days	4/21/69	Fair	8	27
I 90-6 (27)305 Bozeman-N.Side-E.	5.486	Holland Const. Co. & Foley Bros. $839,472.21	Agg.Surf.,PMBS, Light & Sign	9/17/69	180 Cal. Days	NOT STARTED			
I 90-7 (26)332 Livingston-S & E	---	Walter Mackin & Son $7,900.00	1 Median Cover	7/23/69	90 Cal. Days	9/8/69	Completed 10/17/69		

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (33)229 U-1 & I 15-5 (35)230 U-5 Dearborn River-N. & Cascade Co. Line-N.	1.537	Schultz & Lindsay $465,408.96	G. & Related Items	8/25/69	150 Cal. Days	9/22/69	Poor	16	3
I 15-4 (33)229 U-2 Dearborn River-N.	1.011	Clair Boulet Const. $7,362.00	Fencing	8/25/69	30 Cal. Days	NOT STARTED			
I 15-4 (33)229 U-3 & I 15-5 (35)230 U-1 Dearborn River-No. & Cascade Co. Line-No.	4.310	Schultz & Lindsay $2,095,448.20	Agg.Surf.,PMBS,Lndscp. & 2 Comfort Stas. & Related Items	10/23/69	350 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 10/31/69
Division 31-30 - Great Falls (cont'd)

I-IG 15-4 (39)229 Dearborn River-N.	---	Cop Construction $2,257,619.32	Dual S&C Girder Brdg.	5/29/69	475 Cal. Days	7/11/69	Good	12	10
I 15-5 (30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const. Co. $592,483.40	G, Rel. Items	9/26/68	180 Cal. Days	10/14/68	Fair	10	91
I 15-5 (30)260 U-2 & I 15-5 (45)255 U-2 Ulm-Gore Hill & Ulm-So.	---	Waddell Const. Co. $142,822.00	2 Dual Overpasses	3/28/69	150 Cal. Days	4/22/69	Completed 10/31/69		
I 15-5 (30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	--	--	29
I 15-5 (35)230 U-2 Cascade Co. Line-No.	---	Mahnomen Pile D & E $899,481.54	Dual SG Bridge	4/24/69	325 Cal. Days	6/4/69	Good	16	28
I 15-5 (35)230 U-3 Cascade Co. Line-No.	---	Sletten Const. $1,436,120.16	Dual S&C Girder Brdg.	4/24/69	360 Cal. Days	5/9/68	Good	26	25
I 15-5 (43)230 Cascade Co. Line-No.	---	Mahnomen Pile D & E $1,216,218.82	Dual Stl. Girder Brdge.	7/23/69	370 Cal. Days	8/26/69	Fair	3	0
I 15-5 (45)255 U-1, I 15-5 (54)259 U-1 I 15-5 (30)260 U-4 Ulm-So., Ulm Inter-No. & Ulm-Gore Hill	12.802	Nilson-Smith Const. & S. Birch, Inc. $3,252,211.05	G,Agg.Surf.,PMB,PMS, Seed, Sign, Cem.Stab.Base, PC Conc.Pave.,Lighting & Weigh Station	5/29/69	300 Cal. Days	7/1/69	Poor	11	30
I 15-5 (45)255 U-3 & I 15-5 (54)250 U-2 Ulm-So. & Ulm Inter.-No.	5.785	Pipestone Const. $14,695.16	Fencing	5/29/69	30 Cal. Days	6/23/69	--	--	51
I 15-5 (49)234 U-2 Hardy Creek-So.	---	Oscar Mortensen $35,250.17	Slope Prot. & Conc. Stairway	7/23/69	100 Cal. Days	8/18/69	Good	9	52
I 15-5 (52)256 Ulm-So.-Gore Hill	---	Riklin Const. Co. $129,487.53	PC Girder Bridge	5/29/69	180 Cal. Days	6/18/69	Good	7	77
I 15-5 (53)276 Sun River-Great Falls	---	Sletten Const. $11,296.00	2 Median Covers	7/23/69	90 Cal. Days	8/25/69	Completed 10/23/69		
F 73 (5) U-1 Riceville-Armington	11.121	F & S Contracting $1,626,464.47	G, GS & PMS	9/28/67	280 Cal. Days	10/16/67	Completed 10/15/69		
F 149 (24), U 278 (7), U 395 (10), & US 382 (1) Gt. Falls-Ft.Benton, W. Bank Mo. River, 15th & Mont. & Black Eagle- Volta Dam	3.092	Schultz & Lindsay $1,661,734.33	G, Agg.Surf,PMB, PMBS, Sign, Traffic	4/24/69	7/31/70	6/5/69	Good	90	54
F 218 (14) Gore Hill-Emerson Jct.	---	Long Const. Co. $54,106.00	Draining & Erosion Control	10/23/69	5/31/70	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 10/31/69

Division 31-30 - Great Falls (cont'd)

S 223 (4) U-1 Fairfield-Power	5.974	Nilson-Smith Const. $425,616.80	G,Agg.Surf., & PMB	9/16/69	180 Cal. Days	10/20/69	Poor	15	1
S 223 (4) U-2 Fairfield-Power	---	Watters Const. Co. $46,008.28	Structures	9/16/69	150 Cal. Days	10/15/69	Fair	2	1

Division 32-30 - Havre

F 210 (6) Babb-South	---	Ureco, Inc. $34,980.50	4 Truck Escape Ramps	7/23/69	110 Cal. Days	8/14/69	--	--	26
S 219 (9) Big Sandy-Rudyard	6.217	Nilson-Smith Const. $345,139.17	G,Agg.Surf.,PMB & Seal Coating	8/21/69	200 Cal. Days	9/16/69	Fair	6	12
F 252 (25) & F 252 (26) Ft. Benton-Havre	2.542	Baltrusch Const.Co. $380,389.59	G,Agg.Surf.,PMBS & Structure	4/24/69	150 Cal. Days	5/21/69	Fair	--	71
S 316 (14) Cut Bank-No.	0.030	Watters Const. Co. $64,900.00	Culvert Install & Rem. Channel Change & RMS	8/21/69	120 Cal. Days	10/1/69	Fair	5	47

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (9)174 Terry-Fallon	---	N.A. Nelson Const. $893,764.07	Dual Bridges	6/26/68	270 Cal. Days	7/22/68	Completed 10/3/69		
I-IG 94-5 (10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf.,PMBS, Seed & Signing	3/28/69	275 Cal. Days	6/10/69	Good	45	88
I 94-5 (11)166 U-1 Terry-West	8.153	Wm. Clairmont $973,175.83	G & Rel. Items	7/1/69	200 Cal. Days	7/28/69	Poor	17	19
I 94-5 (11)166 U-2 Terry-West	---	Sletten Const. $1,370,963.34	Dual Structures	7/1/69	365 Cal. Days	8/14/69	Good	35	20
I 94-5 (11)166 U-3 Terry-West	8.254	Granite Const. $60,694.00	Fencing	7/1/69	30 Cal. Days	8/18/69	--	--	48
I-IG 94-6 (14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS, Sign & Structure	10/27/67	400 Cal. Days	11/10/67	Fair	15	88
I-IG 94-6 (14)209 U-5 Glendive-E & W		U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	Good	2	95
I 94-6 (17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Lndscpg. & Seed	3/28/69	5/15/70	5/13/69	--	--	3
F 245 (20) U-1 Glendive-Sidney	5.607	Wm. Clairmont $799,660.31	G, GS & PMS	4/25/68	180 Cal. Days	6/12/68	Completed 10/21/69		

MONTHLY CONSTRUCTION REPORT - 10/31/69

Division 41-30 - Glendive (cont'd)

S 347 (14) Alzada-Ekalaka	9.085	Northern Improvement $587,623.09	G,Agg.Surf.,PMB, Seal & Cover	4/22/69	180 Cal. Days	6/4/69	Fair	45	54
F 9999 (31) State Hwys. 200S, 200 16 & US #10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal. Days	8/5/69	Good	3	87

Division 42-30 - Wolf Point

S 000S (13) Sec.Rte.Nos. 246, 247 & 438	52.4	Fred Strandberg $11,605.00	Signing & Delin.	8/21/69	120 Cal. Days	10/21/69	Fair	4	22
S 000S (14) Sec.Rte.Nos. 250, 251, 344,404, 496 & 514	100.4	Fred Strandberg $15,659.10	Signing	9/16/69	90 Cal. Days	10/29/69	Poor	4	5
S 000S (15) Sec. Rte. No. 248	18.6	Fred Strandberg $5,994.50	Signing	9/16/69	60 Cal. Days	10/28/69	Fair	4	29
F 193 (19) Culbertson-Plentywood	7.485	Northern Improvement $857,709.32	G,Agg.Surf.,PMB Surf. Signing & Structure	9/17/69	200 Cal. Days	10/6/69	Fair	19	2
F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert $1,258,330.40	G,GS,PMB & PMBS	7/31/68	250 Cal. Days	9/17/68	Fair	6	94
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Poor	3	55
S 337 (12) Malta-Loring	10.832	Nilson-Smith Const. $683,611.46	G,Agg.Surf.,PMB & Seal Coating	7/22/69	225 Cal. Days	9/11/69	Fair	23	8
S 415 (4) Medicine Lake-E.	8.519	Harry Norgaard $137,296.74	G & Agg.Surf.	7/1/69	100 Cal. Days	8/14/69	Completed 10/27/69		
S 416 (3) & S 417 (5) Dagmar-Coalridge-McElroy & Antelope-Coalridge	5.843	Harry Norgaard $161,185.20	G & Agg.Surf.	7/1/69	120 Cal. Days	9/17/69	Good	15	57
S 439 (3) Hinsdale-North	---	Huckaba Const. Co. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Fair	4	96
S 439 (4) Hinsdale-North	9.272	Joe Mayo & Son,Inc. $702,648.36	G,Agg.Surf. & PMBS	7/22/69	240 Cal. Days	9/22/69	Fair	8	3
SMP 2899-68 Various	---	Schriock Const. Co. $91,657.50	Crush & Stockpile	10/29/68	90 Cal. Days	5/12/69	Completed 10/21/69		

MONTHLY CONSTRUCTION REPORT - 10/31/69

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1-Underpass & 1-Bridge	3/28/69	275 Cal. Days	4/23/69	Fair	86	58
I 90-8 (36)407 U-2 Columbus-E.		Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	Poor	6	64
I 90-8 (48)416 U-1 Park City-W.	9.195	Schultz & Lindsay $3,996,439.13	G,Rel.Items & Strs.	9/26/68	300 Cal. Days	10/17/68	Fair	60	91
I 90-8 (48)416 U-2 Park City-W.	9.195	Fred Strandberg $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Fair	2	69
I 90-8 (55)455 U-1 Pinehill-Pryor Creek	6.012	Peter Kiewit Sons' $2,232,413.21	Grading	3/27/68	275 Cal. Days	4/22/68	Completed 10/22/69		
I 90-8 (55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	--	--	96
I 90-8 (55)455 U-4 Pinehill-Pryor Creek	6.012	Papp Landscaping $29,973.38	Seeding	8/25/69	30 Cal. Days	10/17/69	Fair	6	28
I 90-9 (17)483 U-1 Toluca-East	6.234	Wm. Clairmont, Inc. $736,950.05	G & Rel. Items	9/26/68	180 Cal. Days	10/14/68	Completed 10/24/69		
I 90-9 (17)483 U-2 Toluca-East	6.234	Fred Strandberg $34,961.80	Fencing	9/26/68	30 Cal. Days	10/22/68	Completed 10/23/69		
I-IG 90-9 (18)489 U-1 & I 90-9 (23)498 Hardin-E & W & The Dunmore-West	10.390	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co.	G, Rel. Items & Structures	10/29/68	240 Cal. Days	11/22/68	Fair	107	80
I-IG 90-9 (18)489 U-2 Hardin-E & W	---	Sletten Const. Co. $955,182.19	Dual Stl. Girder Brdg.	2/26/69	350 Cal. Days	3/19/69	Poor	6	27
I-IG 90-9 (18)489 U-3 Hardin-E & W		Fred Strandberg $58,885.90	Fencing	9/26/69	30 Cal. Days	11/27/68	Poor	--	53
I 90-9 (30)483 Toluca-East	5.833	Empire Sand & Gravel $658,093.57	Agg.Surf., PMBS& Sign	9/17/69	180 Cal. Days	10/24/69	--	--	1
S 129 (11) Columbus-Rapelje	7.452	Empire Sand & Gravel $544,892.22	G, Agg.Surf., PMB & Sign	9/16/69	180 Cal. Days	10/20/69	Fair	19	2
SMP 5699-69 Various	---	Hilde Const. Co. $75,000.00	Crushing & Stockpiling	10/21/69	120 Cal. Days	NOT STARTED			

Division 52-30 - Miles City

S 000S (7) Sec.Rte.Nos. 315 & 446	62.6	Skinner Enterprises $10,501.75	Sign & Delin.	10/29/68	120 Cal. Days	9/30/69	Completed 10/10/69		

MONTHLY CONSTRUCTION REPORT - 10/31/69

Division 52-30 - Miles City (cont'd)

F 86 (33) Miles City-No. Dak.Line	7.734	Peter Kiewit Sons' $1,475,526.39	G,Lime Treated Roadbed	7/23/69	350 Cal. Days	8/18/69	Good	30	8
I 94-3 (23)105 U-1 Rosebud-E.	8.247	Barton Contracting $2,297,823.61	G,Agg.Surf.,PMBS Signing & Structures	4/24/69	300 Cal. Days	6/2/69	Fair	50	26
I 94-3 (23)105 U-2 Rosebud-E.	8.246	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	6/16/69	Poor	--	61
I 94-3 (26)95 U-1 Rosebud-W.	8.850	Hilde Const. Co. $2,490,623.50	G, Agg.Surf.,PMBS, Sign, Seed & Dual Weigh Station	7/23/69	350 Cal. Days	8/20/69	Good	70	11
I 94-3 (26)95 U-2 Rosebud-West	---	Fred Strandberg & Miles Const. Co. $563,146.53	Structures	9/17/69	270 Cal. Days	10/13/69	Poor	3	0
I 94-3 (26)95 U-3 Rosebud-W.	8.906	Pipestone Const. $62,013.04	Fencing	7/23/69	30 Cal. Days	9/3/69	--	--	25
I-IG 94-5 (7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	--	--	68
S 259 (4) Rosebud-Cartersville-E.	---	Chas. M. Smith,Contr. $496,430.93	S&C Structure	11/21/67	350 Cal. Days	2/13/68	Fair	3	97
S 259 (5) Rosebud-Cartersville-E.	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & PCG Brdge.	4/23/68	260 Cal.	5/16/68	Fair	5	86

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf. & PMBS	4/24/69	250 Cal. Days	5/26/69	Fair	9	65
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	2 PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Fair	11	87
S 405 (6) Lewistown-Hanover-Judith River	4.580	Wickens Bros. $485,901.38	G,Agg.Surf.,PMB & 1 Bridge	10/21/69	200 Cal. Days	NOT STARTED			
F 9999 (25) U.S. #87 & 191	---	Western Sign $26,524.76	Signing	7/1/69	150 Cal. Days	10/29/69	Poor	5	10
F 9999 (32) U.S. #89	48.2	Skinner Enterprises $17,463.80	Signs, Flashing Beacons & Lighting	5/29/69	120 Cal. Days	9/18/69	Fair	--	60

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

November 1, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 61-1(1)	Begins approximately 8 miles northeasterly of Columbia Falls and extends 2.7 miles northerly on the North Fork of the Flathead River Highway	2.733	Grading, Base, Bituminous Surface Treatment	Awarded Oct. 10, 1969 Sept. 1970		URECO, Inc. $465,181.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast of West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road	8.332 (Intermittent)	Retaining Wall	82 July 1970 Winter Suspension Oct. 8, 1969	300	Intra-Jet Engineering Company $117,845.00
GNP 1-C11	Begins near Logan Pass approximately 32 miles northeasterly of West Glaceir and extending 2.5 miles on the Going-to-the-Sun Road	2.463 (Intermittent)	Intermittent repair of parapet walls and guardrail	63 Aug. 1970 Winter Suspension Oct. 24, 1969	63	Waddell Construction Company $198,036.00
R-AD 9(7)	Intermittent repair and reconstruction in 8 counties	Intermittent	Grading, Bridges, Surface, Reconditioning	100 Completed	97	Hilde Construction Company, Inc. $485,754.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - November 30, 1969

OCLC 22732994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type of Work	Contract Awarded	Date Compl.	Work Began	Progress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (51)48 Superior-East	13.824	Zekay, Inc. $61,858.76	Landscape & Seeding	8/28/68	6/1/69	11/12/68	Completed 11/3/69		
I 90-1 (55)61 Idaho Line-Missoula Co. Line	---	Curran Const. $8,595.00	2 Median Covers	7/23/69	90 Cal. Days	10/9/69	Completed 11/7/69		
I 90-2 (32)120 U-1 Clinton-E & W	8.908	Washington Const. $4,235,063.09	G,Agg.Surf.,PMB,PMBS, Signing, Seeding, Comf.Sta. & Forest Serv. Road	SUBJ. TO BPR CONCUR.	360 Cal. Days	NOT STARTED			
I 90-2 (32)120 U-2 Clinton-E & W	---	Mahnomen Pile D&E & Huckaba Const. $451,512.03	2 PC Underpasses & 1 PC Bridge	SUBJ. TO BPR CONCUR.	300 Cal. Days	NOT STARTED			
I 90-2 (32)120 U-3 Clinton-E & W	8.908	Fred Strandberg $68,784.20	Fencing	SUBJ. TO BPR CONCUR.	30 Cal. Days	NOT STARTED			
I 90-2 (33)129 U-1 & I 90-3 (15)132 U-1 Beavertail-E & W	6.474	Washington Const. $3,241,826.29	G,Agg.Surf.,PMB, Signing & Dual PC Girder Overpass	7/1/69	400 Cal. Days	8/4/69	Good	50	19
I 90-2 (33)129 U-2 & I 90-3 (15)132 U-2 Beavertail-E & W	6.474	Granite Const. $42,748.90	Fencing	7/1/69	30 Cal. Days	9/23/69	--	--	6
I 90-2 (35)85 U-1 Frenchtown-E & W	10.170	Peter Kiewit Sons' $4,185,224.50	G,Agg.Surf.,Cem.Trtd. Base,PC Conc.Pav.,PMBS, Signing & Dual Weigh Stations	11/21/69	400 Cal. Days	NOT STARTED			
I 90-2 (35)85 U-2 Frenchtown-E & W	10.170	Pipestone Const. $96,276.69	Fencing	11/21/69	30 Cal. Days	NOT STARTED			
I 90-2 (47)85 Frenchtown-E & W	---	Mahnomen Pile D&E & Huckaba Const. $249,381.80	2 PC Girder Under-passes	11/21/69	260 Cal. Days	NOT STARTED			
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F&S Contracting $4,848,777.53	G,GS,PMB, & 1-312' x 14' C Struct.	6/14/68	425 Cal. Days	7/15/68	Poor	42	65
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	Poor	2	25
I 90-3 (14)135 U-1 Bearmouth-West	7.605	Washington Const. & Crick Co. $4,202,924.57	G,GS,PMB,Dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Fair	--	76

MONTHLY CONSTRUCTION REPORT - 11/30/69

Division 11-30 - Missoula (continued)

I 90-3 (14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	33
F 215 (16) U-3 Lolo-Missoula	---	Waddell Const. $47,000.00	Weigh Sta. & Surf. of Ramps	3/27/69	7/31/69	4/14/69	Completed 11/8/69		
S 343 (11) Avon-Helmville	2.966	Ureco, Inc. $468,477.00	G,Agg.Surf. & PMB	7/22/69	200 Cal. Days	8/14/69	Fair	22	39
F 9999 (17) U.S. #10A	53.4	Skinner Enterprises $24,454.05	Signing	9/17/69	120 Cal. Days	NOT STARTED			
SMP 1599-69 Various	---	Francis Tindall $129,048.00	Crushing & stockpiling	10/21/69	150 Cal. Days	NOT STARTED			

Division 12-30 - Kalispell

S 000S (16) Sec.Rte.Nos. 206, 209, 424,487 & 503	35.00	Skinner Enterprises $19,278.70	Signing & Delin.	3/27/69	9/30/69	10/14/69	Completed 11/10/69		
F 63 (12), S 306 (9) & S 432 (3) St.Ignatius-Pablo, Round Butte-Ronan & Ronan-East	7.667	Goodfellow Bros. $1,370,121.96	G,GS,PMB & PMS	2/26/69	240 Cal. Days	4/15/69	Fair	7	78
F 88 (6), F 186 (7) & F 186 (8) Paradise-Ravalli & Paradise-East	4.731	Crick Const. $1,136,622.25	G,GS,PMS & 1-30' CSB	3/12/69	200 Cal. Days	3/26/69	Completed 11/24/69		
F 118 (11) & F 250 (8) Libby-Rexford via Calif. Ave. & Troy-Libby	3.896	Holland Const. Co. $1,769,642.90	G,Agg.Surf.,PMBS, Signing, Signals, Lighting & 2 bridges	7/23/69	330 Cal. Days	9/4/69	Fair	35	11
ROW F 250 (7) Troy-Libby	---	Pipestone Const. $2,258.50	Fencing	11/18/69	30 Cal. Days	NOT STARTED			
F 250 (8) U-2 Troy-Libby	---	Garrick Const. $85,250.00	Storm Drain Outfall	11/5/69	6/30/70	NOT STARTED			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 9 (13) Cardwell-Boulder	3.920	Watters Const. $7,985.50	Fencing	9/16/69	45 Cal. Days	10/16/69	Good	3	86
S 9 (14) Cardwell-Boulder	3.920	Schultz & Lindsay $508,275.49	G,Agg.Surf.,PMB & Seal Coating	8/22/69	180 Cal. Days	9/29/69	Good	34	35

MONTHLY CONSTRUCTION REPORT - 11/30/69
Division 21-30 - Butte (cont'd)

I 15-1 (42)23 U-1 Dell-Redrock	15.244	S. Birch, Inc. $4,385,992.31	G,Agg.Surf.,Bit.Stab. Base,PMBS,Seeding & Signing	7/1/69	400 Cal. Days	7/21/69	Good	150	31
I 15-1 (42)23 U-2 Dell-Redrock	---	Haggerty-Messmer $408,916.63	Bridges & Overpasses	7/1/69	300 Cal. Days	8/4/69	Fair	8	30
I 15-1 (42)23 U-3 Dell-Redrock	15.244	Hildreth Const. $80,668.50	Fencing	7/1/69	30 Cal. Days	9/25/69	Fair	4	14
I 15-2 (22)123 U-3, I 115-2 (5)126 U-3, I 90-4 (15)216 U-3 & U 70 (16) U-2 Butte-W. & Butte Spur, Butte W. via Iron St.-Butte	5.607	Skinner Enterprises $185,756.66	Weigh Stations, Sign & Lighting	2/7/68	60 Cal. Days	7/22/68	--	--	99
I 15-2 (22)123 U-4, I 115-2 (5)126 U-4, I 90-4 (15)216 U-4 & I 90-4 (19)228 U-2 Butte-E & Butte-Spur	6.096	Nelson Lndscp.Serv. $33,005.00	Seeding	8/25/69	30 Cal. Days	NOT STARTED			
I-IG 15-3 (8)177 U-1 & S 412 (6) Mont.City-N&S, Mont.City-E. Helena, L&C Co. Line-Permanente Cement Plant	6.083	Zook Bros. Const. $2,907,061.20	G,GS,PMS,Dr.,Sign & Structures	6/26/67	300 Cal. Days	7/25/67	Completed 9/22/69		
I 15-3 (22)168 U-1 Jefferson City-N & S	5.397	Maronick Const. $1,992,393.65	G,Agg.Surf.,PMBS, Signing & Structures	6/25/69	300 Cal. Days	7/28/69	Fair	26	28
I 15-3 (22)168 U-2 Jefferson City-N & S	5.397	Watters Const. $43,329.86	Fencing	6/25/69	30 Cal. Days	9/3/69	--	--	9
I 15-3 (24)173 & I 90-5 (20)250 Clancy-N&S & Cardwell-W.	3.569	Nelson Lndscp.Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	Fair	10	99
S 34 (5) & S 35 (19) Jackson-Wisdom & Jackson-Dillon	3.608	N. L. Garrick $573,344.60	G,Agg.Surf.,PMBS, PMB & Structures	7/22/69	200 Cal. Days	8/26/69	Fair	24	68
S 72 (5) Helena-York	4.345	Maronick Const. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	Fair	3	90
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	6/30/69	--	--	99
I 90-5 (18)265 U-1 Milligan Canyon to Jct. 287	7.007	Zook Bros. Const. $1,592,658.57	G,Related Items & Structures	8/27/68	210 Cal. Days	9/30/68	Completed 11/22/69		
I 90-5 (18)265 U-2 Milligan Canyon to Jct. 287	7.007	Smith & Smith Const. $41,621.25	Fencing	7/31/68	30 Cal. Days	10/9/68	Completed 11/20/69		

MONTHLY CONSTRUCTION REPORT - 11/30/69

Division 21-30 - Butte (cont'd)

I 90-5 (19)255 U-1 Cardwell-Milligan Canyon	10.401	Zook Bros. Const. $2,622,528.50	G, Related Items & Structure	7/31/68	275 Cal. Days	9/3/68	Completed 11/3/69		
I 90-5 (23)255 & I 90-5 (24)265 Cardwell-Milligan Canyon & Milligan Canyon-Jct. 287	17.408	Zook Bros. Const. $3,734,288.95	Agg.Surf.,PMB Surf. & Signing	7/23/69	250 Cal. Days	9/5/69	Good	70	13
U 207 (12) Butte-Pipestone Pass	1.303	A & B Const. Co. $933,615.30	G,Agg.Surf.,Bit.Stab. Surf.,PMBS, Signing, Lighting, Traf. Signals & Structure	7/23/69	230 Cal. Days	8/22/69	Fair	15	20

Division 22-30 - Bozeman

I 90-5 (21)272, I 90-6 (20)287 & I 90-6 (25)275 Three Forks-E & W & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Lndscp. & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	72
I-IG 90-6 (23)304 U-1, F 44 (1) & F 222 (18) Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	4.574	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel. Items, Structures & Culvert	3/28/69	325 Cal. Days	5/18/69	Fair	18	55
I-IG 90-6 (23)304 U-2 Bozeman-N.Side-E.	4.716	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	5/7/69	--	--	58
I-IG 90-6 (24)306 Bozeman-N.Side-E.	---	Haggerty-Messmer $672,471.74	Structures	3/28/69	320 Cal. Days	4/21/69	--	--	27
I 90-6 (27)305 Bozeman-N.Side-E.	5.486	Holland Const. & Foley Bros. $839,472.21	Agg.Surf.,PMBS, Light & Sign	9/17/69	180 Cal. Days	NOT STARTED			
SMP 3499-69 Various	---	Holland Const. $70,900.00	Crush & stockpile	10/21/69	100 Cal.	11/18/69	Good	4	9

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (33)229 U-1 & I 15-5 (35)230 U-5 Dearborn River-N. & Cascade Co. Line-N.	1.537	Schultz & Lindsay $465,408.96	G & Related Items	8/25/69	150 Cal. Days	9/22/69	Poor	12	8
I 15-4 (33)229 U-2 Dearborn River-N.	1.011	Clair Boulet Const. $7,362.00	Fencing	8/25/69	30 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 11/30/69

Division 31-30 - Great Falls (cont'd)

I 15-4 (33)229 U-3 & I 15-5 (35)230 U-1 Dearborn River-No. & Cascade Co. Line-No.	4.310	Schultz & Lindsay $2,095,448.20	Agg.Surf.,PMBS,Lndscp. & 2 Comf. Stas. & Related Items	10/23/69	350 Cal. Days	11/5/69	Good	23	1
I-IG 15-4 (39)229 Dearborn River-N.	---	Cop Construction $2,257,619.32	Dual S&C Girder Bridge	5/29/69	475 Cal. Days	7/11/69	Fair	11	12
I 15-5 (30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const. Co. $592,483.40	G. & Related Items	9/26/68	180 Cal. Days	10/14/68	Poor	2	92
I 15-5 (30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	Good	4	31
I 15-5 (35)230 U-2 Cascade Co. Line-No.	---	Mahnomen Pile D&E $899,481.54	Dual SG Bridge	4/24/69	325 Cal. Days	6/4/69	Good	9	35
I 15-5 (35)230 U-3 Cascade Co. Line-No.	---	Sletten Const. $1,436,120.16	Dual S&C Girder Brdg.	4/24/69	360 Cal. Days	5/9/68	Good	17	30
I 15-5 (35)230 U-4 Cascade Co. Line-No.	3.299	Pipestone Const. Co. $24,691.24	Fencing	11/21/69	30 Cal. Days	NOT STARTED			
I 15-5 (43)230 Cascade Co. Line-No.	---	Mahnomen Pile D&E $1,216,218.82	Dual Stl.Girder Brdg.	7/23/69	370 Cal. Days	8/26/69	Fair	12	5
I 15-5 (45)255 U-1, I 15-5 (54)259 U-1 I 15-5 (30)260 U-4 Ulm-So., Ulm Inter-No. & Ulm-Gore Hill	12,802	Nilson-Smith Const. & S. Birch, Inc. $3,252,211.05	G,Agg.Surf.,PMB,PMS, Seed,Sign,Cem.Stab.Base, PC Conc.Pave.,Lighting & Weigh Station	5/29/69	300 Cal. Days	7/1/69	Good	33	41
I 15-5 (45)255 U-3 & I 15-5 (54)259 U-2 Ulm-So. & Ulm Inter.-No.	5.785	Pipestone Const. $14,695.16	Fencing	5/29/69	30 Cal. Days	6/23/69	--	--	51
I 15-5 (49)234 U-2 Hardy Creek-So.	---	Oscar Mortensen $35,250.17	Slope Prot. & Conc. Stairway	7/23/69	100 Cal. Days	8/18/69	Good	6	96
I 15-5 (52)256 Ulm-So.-Gore Hill	---	Riklin Const. Co. $129,487.53	PC Girder Bridge	5/29/69	180 Cal. Days	6/18/69	Winter Shutdown	--	77 10/29/69
F 149 (24), U 278 (7), U 395 (10), & US 382 (1) Gt. Falls-Ft.Benton, W. Bank Mo. River, 15th & Mont. & Black Eagle-Volta Dam	3.092	Schultz & Lindsay $1,661,734.33	G,Agg.Surf.,PMB, PMBS,Sign, Traffic	4/24/69	7/31/70	6/5/69	Good	--	75
F 218 (14) Gore Hill-Emerson Jct.	---	Long Const. Co. $54,106.00	Draining & Erosion Control	10/23/69	5/31/70	11/4/69	Fair	4	18
S 223 (4) U-1 Fairfield-Power	5.974	Nilson-Smith Const. $425,616.80	G,Agg.Surf., & PMB	9/16/69	180 Cal. Days	10/20/69	Good	30	13
S 223 (4) U-2 Fairfield-Power	---	Watters Const. Co. $46,008.28	Structures	9/16/69	150 Cal. Days	10/15/69	Fair	3	7

MONTHLY CONSTRUCTION REPORT - 11/30/69

Division 32-30 - Havre

I 15-8 (17)369 U-1 Sunburst-South	9.216	Nilson-Smith Const. $2,230,525.98	G,Agg.Surf.,PMBS,Sign & 3 S&C Girder Brdgs.	11/21/69	330 Cal. Days	NOT STARTED			
I 15-8 (17)369 U-2 Sunburst-South	9.216	Pipestone Const. $58,711.99	Fencing	11/21/69	30 Cal. Days	NOT STARTED			
F 210 (6) Babb-South	---	Ureco, Inc. $34,980.50	4 Truck Escape Ramps	7/23/69	110 Cal. Days	8/14/69	Poor	4	26
S 219 (9) Big Sandy-Rudyard	6.217	Nilson-Smith Const. $345,139.17	G,Agg.Surf.,PMB & Seal Coating	8/21/69	200 Cal. Days	9/16/69	Winter Shutdown	10/24/69	12
F 252 (25) & F 252 (26) Ft. Benton-Havre	2.542	Baltrusch Const. $380,389.59	G,Agg.Surf.,PMBS & Structure	4/24/69	150 Cal. Days	5/21/69	--	--	77
S 316 (14) Cut Bank-No.	0.030	Watters Const. Co. $64,900.00	Culvert Install & Rem. Channel Change & RMS	8/21/69	120 Cal. Days	10/1/69	Fair	7	70

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I-IG 94-5 (10)174 Terry-Fallon	6.540	S. Birch, Inc. $972,408.82	Agg.Surf.,PMBS,Seed & Signing	3/28/69	275 Cal. Days	6/10/69	Completed 11/25/69		
I 94-5 (11)166 U-1 Terry-West	8.153	Wm. Clairmont $973,175.83	G & Rel. Items	7/1/69	200 Cal. Days	7/28/69	Fair	24	30
I 94-5 (11)166 U-2 Terry-West	---	Sletten Const. $1,370,963.34	Dual Structures	7/1/69	365 Cal. Days	8/14/69	Good	16	25
I 94-5 (11)166 U-3 Terry-West	8.254	Granite Const. $60,694.00	Fencing	7/1/69	30 Cal. Days	8/18/69	--	--	48
I-IG 94-6 (14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS,Sign & Structure	10/27/67	400 Cal. Days	11/10/67	Good	23	99
I-IG 94-6 (14)209 U-5 Glendive-E & W		U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	4/4/68	Completed 11/4/69		
I 94-6 (17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Lndscpg. & Seed	3/28/69	5/15/70	5/13/69	Poor	8	7
S 347 (14) Alzada-Ekalaka	9.085	Northern Improvement $587,623.09	G,Agg.Surf.,PMB, Seal & Cover	4/22/69	180 Cal. Days	6/4/69	Fair	34	66
F 9999 (31) State Hwys. 200S, 200 16 & US #10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal. Days	8/5/69	--	--	99

Division 42-30 - Wolf Point

S 000S (13) Sec.Rte.Nos.246, 247 & 438	52.4	Fred Strandberg $11,605.00	Signing & Delin.	8/21/69	120 Cal. Days	10/21/69	Fair	--	67

MONTHLY CONSTRUCTION REPORT - 11/30/69

Division 42-30 - Wolf Point (cont'd)

S 000S (14) Sec.Rte.Nos. 250, 251, 344, 404, 496 & 514	100.4	Fred Strandberg $15,659.10	Signing	9/16/69	90 Cal. Days	10/29/69	Good	--	71
S 000S (15) Sec.Rte.No. 248	18.6	Fred Strandberg $5,994.50	Signing	9/16/69	60 Cal. Days	10/28/69	Fair	--	67
F 193 (19) Culbertson-Plentywood	7.485	Northern Improvement $857,709.32	G,Agg.Surf,PMBS, Signing & Structure	9/17/69	200 Cal. Days	10/6/69	Suspended 11/7/79		5
F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert $1,258,330.40	G,GS,PMB & PMBS	7/31/68	250 Cal. Days	9/17/68	Fair	6	95
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Suspended 11/14/69		
S 337 (12) Malta-Loring	10.832	Nilson-Smith Const. $683,611.46	G,Agg.Surf.,PMB & Seal Coating	7/22/69	225 Cal. Days	9/11/69	Good	34	21
S 416 (3) & S 417 (5) Dagmar-Coalridge-McElroy & Antelope-Coalridge	5.843	Harry Norgaard $161,185.20	G & Agg. Surf.	7/1/69	120 Cal. Days	9/17/69	--	--	90
S 439 (3) Hinsdale-North	---	Huckaba Const. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Good	2	99
S 439 (4) Hinsdale-North	9.272	Joe Mayo & Son, Inc. $702,648.36	G,Agg.Surf.& PMBS	7/22/69	240 Cal. Days	9/22/69	Good	37	10

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1-Underpass & 1-Bridge	3/28/69	275 Cal. Days	4/23/69	Fair	91	71
I 90-8 (36)407 U-2 Columbus-E.		Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	--	--	64
I 90-8 (48)416 U-1 Park City-W.	9.195	Schultz & Lindsay $3,996,439.13	G,Rel.Items & Strs.	9/26/68	300 Cal. Days	10/17/68	Fair	45	95
I 90-8 (48)416 U-2 Park City-W.	9.195	Fred Strandberg $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	Fair	3	82
I 90-8 (55)455 U-3 Pinehill-Pryor Creek	6.012	Walter Mackin $39,965.50	Fencing	3/27/68	30 Cal. Days	5/20/68	Completed 11/14/69		
I 90-8 (55)455 U-4 Pinehill-Pryor Creek	6.012	Papp Landscaping $29,973.38	Seeding	8/25/69	30 Cal. Days	10/17/69	Fair	--	41
I 90-8 (60)410 Columbus-Park City	14.152	Schultz & Lindsay $1,847,394.73	Agg.Surf.,PMBS &	11/21/69	180 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 11/30/69

Division 51-30 - Billings (cont'd)

I-IG 90-9 (18)489 U-1 & I 90-9 (23)498 Hardin-E & W & The Dunmore-West	10.390	Joe Mayo & Sons', Wm. Collins & Son, & Tennefos Const. Co.	G,Rel.Items & Structures	10/29/68	240 Cal. Days	11/22/68	Fair	103	90
I-IG 90-9 (18)489 U-2 Hardin-E & W	---	Sletten Const. Co. $955,182.19	Dual Stl.Girder Brdg.	2/26/69	350 Cal. Days	3/19/69	Good	10	32
I-IG 90-9 (18)489 U-3 Hardin-E & W		Fred Strandberg $58,885.90	Fencing	9/26/69	30 Cal. Days	11/27/68	--	--	67
I 90-9 (30)483 Toluca-East	5.833	Empire Sand & Gravel $658,093.57	Agg.Surf.,PMBS & Sign	9/17/69	180 Cal. Days	10/24/69	Fair	21	8
S 129 (11) Columbus-Rapelje	7.452	Empire Sand & Gravel $544,892.22	G,Agg.Surf., PMB & Sign	9/16/69	180 Cal. Days	10/20/69	Fair	25	19
SMP 5699-69 Various	---	Hilde Const. Co. $75,000.00	Crush & Stockpile	10/21/69	120 Cal. Days	11/24/69	Fair	16	6

Division 52-30 - Miles City

F 86 (33) Miles City-No. Dak.Line	7.734	Peter Kiewit Sons' $1,475,526.39	G,Lime Treated Roadbed	7/23/69	350 Cal. Days	8/18/69	Fair	30	12
F 86 (35) Tongue & Yellowstone River Irr. Ditch		Peter Kiewit Sons' $54,793.00	Reshaping & lining Irrigation Ditch	11/21/69	3/31/70	NOT STARTED			
I 94-3 (23)105 U-1 Rosebud-E.	8.247	Barton Contracting $2,297,823.61	G,Agg.Surf.,PMBS Signing & Structures	4/24/69	300 Cal. Days	6/2/69	Winter Shutdown		27 11/21/69
I 94-3 (23)105 U-2 Rosebud-E.	8.246	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	6/16/69	Fair	3	66
I 94-3 (26)95 U-1 Rosebud-W.	8.850	Hilde Const. Co. $2,490,623.50	G,Agg.Surf.,PMBS, Sign, Seed & Dual Weigh Station	7/23/69	350 Cal. Days	8/20/69	Fair	70	21
I 94-3 (26)95 U-2 Rosebud-West	---	Fred Strandberg & Miles Const. Co. $563,146.53	Structures	9/17/69	270 Cal. Days	10/13/69	Poor	6	2
I 94-3 (26)95 U-3 Rosebud-W.	8.906	Pipestone Const. $62,013.04	Fencing	7/23/69	30 Cal. Days	9/3/69	Good	5	46
I-IG 94-5 (7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	Good	4	85
S 259 (4) Rosebud-Cartersville-E.	---	Chas.M. Smith,Contr. $496,430.93	S&C Structure	11/21/67	350 Cal. Days	2/13/68	--	--	97
S 259 (5) Rosebud-Cartersville-E.	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & PCG Brdg.	4/23/68	260 Cal. Days	5/16/68	--	--	86
F 9999 (12) U.S.#10, 12 & 312 & State Hwy. #22	126.6	Miles City Electric $102,596.00	Signing	11/21/69	100 Cal. Days	NOT STARTED			

MONTHLY CONSTRUCTION REPORT - 11/30/69

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf., & PMBS	4/24/69	250 Cal. Days	5/26/69	Fair	--	72
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	2 PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Fair	7	94
S 405 (6) Lewistown-Hanover- Judith River	4.580	Wickens Bros. $485,901.38	G,Agg.Surf.,PMB & 1 Bridge	10/21/69	200 Cal. Days	11/17/69	Fair	7	2
F 9999 (25) US #87 & 191	---	Western Sign $26,524.76	Signing	7/1/69	150 Cal. Days	10/29/69	Completed 11/21/69		
F 9999 (32) U.S. #89	48.2	Skinner Enterprises $17,463.80	Signs, Flashing Beacons & Lighting	5/29/69	120 Cal. Days	9/18/69	--	--	60

MONTHLY PROGI S REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

December 1, 1969

Project	Location	Length	Type Work	% Work Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 61-1(1)	Begins approximately 8 miles northeasterly of Columbia Falls and extends 2.7 miles northerly on the North Fork of the Flathead River Highway	2.733	Grading, Base, Bituminous Surface Treatment	Awarded Oct. 10, 1969 Sept. 1970 8	13	URECO, Inc. $465,181.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast of West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road	8.332 (Intermittent)	Retaining Wall	82 July 1970 Winter Suspension Oct. 8, 1969	300	Intra-Jet Engineering Company $117,845.00
GNP 1-C11	Begins near Logan Pass approximately 32 miles northeasterly of West Glaceir and extending 2.5 miles on the Going-to-the-Sun Road	2.463 (Intermittent)	Intermittent repair of parapet walls and guardrail	63 Aug. 1970 Winter Suspension Oct. 24, 1969	63	Waddell Construction Company $198,036.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - December 31, 1969

OCLC 22722994 WF

Project Number & Location	Mileage	Contractor & Bid Price	Type of Work	Contract Awarded	Date Compl.	Work Began	Progress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-2 (32)120 U-1 Clinton-E & W	8.908	Washington Const. $4,235,063.09	G,Agg.Surf.,PMB,PMBS, Signing, Seeding, Comf. Sta. & Forest Serv. Road	12/16/69	360 Cal. Days	NOT STARTED			
I 90-2 (32)120 U-2 Clinton-E & W	---	Mahnomen Pile D&E & Huckaba Const. $451,512.03	2 PC Underpasses & 1 PC Bridge	12/2/69	300 Cal. Days	NOT STARTED			
I 90-2 (32)120 U-3 Clinton-E & W	8.908	Fred Strandberg $68,784.20	Fencing	12/2/69	30 Cal. Days	NOT STARTED			
I 90-2 (33)129 U-1 & I 90-3 (15)132 U-1	6.474	Washington Const. $3,241,826.29	G,Agg.Surf.,PMB, Signing & Dual PC Girder Overpass	7/1/69	400 Cal. Days	8/4/69	Fair	40	29
I 90-2 (33)129 U-2 & I 90-3 (15)132 U-2 Beavertail-E & W	6.474	Granite Const. $42,748.90	Fencing	7/1/69	30 Cal. Days	9/23/69	--	--	6
I 90-2 (35)85 U-1 Frenchtown-E & W	10.170	Peter Kiewit Sons' $4,185,224.50	G,Agg.Surf.,Cem.Trtd. Base, PC Conc. Pav., PMBS, Signing & Dual Weigh Stas.	11/21/69	400 Cal. Days	12/12/69	--	--	0
I 90-2 (35)85 U-2 Frenchtown-E & W	10.170	Pipestone Const. $96,276.69	Fencing	11/21/69	30 Cal. Days	NOT STARTED			
I 90-2 (47)85 Frenchtown- E & W	---	Mahnomen Pile D&E & Huckaba Const. $249,381.80	2 PC Girder Underpasses	11/21/69	260 Cal. Days	NOT STARTED			
I 90-3 (13)143 U-1 Bearmouth-East	7.580	F&S Contracting $4,848,777.53	G,GS,PMB, & 1-312' x 14' C Struct.	6/14/68	425 Cal. Days	7/15/68	Winter Shutdown 12/2/69		65
I 90-3 (13)143 U-3 Bearmouth-East	7.580	Clair Boulet Const. $42,851.50	Fencing	5/29/68	30 Cal. Days	7/29/68	--	--	25
I 90-3 (14)135 U-1 Bearmouth-West	7.605	Washington Const. & Crick Co. $4,202,924.57	G,GS,PMB, Dual 345.58' PC Girder Brdg.	6/14/68	400 Cal. Days	7/10/68	Suspended 11/20/69		81
I 90-3 (14)135 U-3 Bearmouth-West	7.605	Clair Boulet Const. $53,416.92	Fencing	5/29/68	30 Cal. Days	7/22/68	--	--	33
S 343 (11) Avon-Helmville	2.966	Ureco, Inc. $468,477.00	G,Agg.Surf. & PMB	7/22/69	200 Cal. Days	8/14/69	Winter Shutdown 12/12/69		50

MONTHLY CONSTRUCTION REPORT - 12/31/69

Division 21-30 - Butte (cont'd)

I 15-2 (22)123 U-4, I 115-2 (5)126 U-4, I 90-4 (15)216 U-4 & I 90-4 (19)228 U-2 Butte-E & Butte-Spur	6.096	Nelson Lndscp.Serv. $33,005.00	Seeding	8/25/69	30 Cal. Days	NOT STARTED			
I 15-3 (22)168 U-1 Jefferson City-N & S	5.397	Maronick Const. $1,992,393.65	G.Agg.Surf.,PMBS, Signing & Structures	6/25/69	300 Cal. Days	7/28/69	Fair	10	43
I 15-3 (22)168 U-2 Jefferson City-N & S	5.397	Watters Const. $43,329.86	Fencing	6/25/69	30 Cal. Days	9/3/69	--	--	14
I 15-3 (24)173 & I 90-5 (20)250 Clancy-N&S & Cardwell-W.	3.569	Nelson Lndscp.Serv. $24,538.80	Seeding	2/26/69	4/30/69	4/16/69	Completed 12/3/69		
S 34 (5) & S 35 (19) Jackson-Wisdom & Jackson-Dillon	3.608	N. L. Garrick $573,344.60	G,Agg.Surf.,PMBS, PMB & Structures	7/22/69	200 Cal. Days	8/26/69	--	--	86
S 72 (5) Helena-York	4.345	Maronick Const. $265,915.04	G,Agg.Surf. & PMB Base	4/22/69	150 Cal. Days	5/26/69	--	--	90
F 77 (16) Townsend-Helena	4.323	Hilde Const. Co. $457,778.12	G,GS & PMB	9/26/68	200 Cal. Days	6/30/69	Completed 12/5/69		
I 90-5 (23)255 & I 90-5 (24)265 Cardwell-Milligan Canyon & Milligan Canyon-Jct. 287	17.408	Zook Bros. Const. $3,734,288.95	Agg.Surf.,PMBS & Signing	7/23/69	250 Cal. Days	9/5/69	--	--	18
U 207 (12) Butte-Pipestone Pass	1.303	A & B Const. Co. $933,615.30	G,Agg.Surf.,Bit.Stab. Surf,PMBS, Signing, Lighting, Traf. Signals & Structure	7/23/69	230 Cal. Days	8/22/69	Fair	7	37

Division 22-30 - Bozeman

I 90-5 (21)272, I 90-6 (20)287 & I 90-6 (25)275 Three Forks-E & W & Manhattan-Bozeman	22.203	Roberts & Anderson $76,182.02	Seeding, Lndscp. & Slope Protection	8/28/68	6/1/69	10/4/68	--	--	72
I-IG 90-6 (23)304 U-1, F 44 (1) & F 222 (18) Bozeman-N.Side-E., Belgrade-Bozeman & Bozeman-E.	4.574	Holland Const. & Foley Bros. $2,314,866.16	G,Agg.Surf.,PMBS & Rel. Items, Structures & Culvert	3/28/69	325 Cal. Days	5/18/69	Fair	12	55
I-IG 90-6 (23)304 U-2 Bozeman-N.Side-E.	4.716	Joseph Yurek $42,277.90	Fencing	3/28/69	30 Cal. Days	5/7/69	--	--	58

MONTHLY CONSTRUCTION REPORT - 12/31/69

Division 22-30 - Bozeman (cont'd)

I-IG 90-6 (24)306 Bozeman-N.Side-E.	---	Haggerty-Messmer $672,471.74	Structures	3/28/69	320 Cal. Days	4/21/69	Suspended 11/30/69	29
I 90-6 (27)305 Bozeman-N.Side-E.	5.486	Holland Const. & Foley Bros. $839,472.21	Agg.Surf.,PMBS, Light & Sign	9/17/69	180 Cal. Days	NOT STARTED		
S 370 (12) U-90 Bozeman-Wilsall	---	Skinner Enterprises $9,560.00	Slide Detector Fence, Signs & Signals	12/16/69	6/1/70	NOT STARTED		
SMP 3499-69 Various	---	Holland Const. $70,900.00	Crush & Stockpile	10/21/69	100 Cal. Days	11/18/69	Good --	59

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (33)229 U-1 & I 15-5 (35)230 U-5 Dearborn River-N. & Cascade Co. Line-No.	1.537	Schultz & Lindsay $465,408.96	G & Related Items	8/25/69	150 Cal. Days	9/22/69	Winter Shutdown 12/5/69	19
I 15-4 (33)229 U-2 Dearborn River-N.	1.011	Clair Boulet Const. $7,362.00	Fencing	8/25/69	30 Cal. Days	NOT STARTED		
I 15-4 (33)229 U-3 & I 15-5 (35)230 U-1 Dearborn River-No. & Cascade Co. Line-No.	4.310	Schultz & Lindsay $2,095,448.20	Agg.Surf.,PMBS,Lndscp. & 2 Comf. Stas. & Related Items	10/23/69	350 Cal. Days	11/5/69	-- --	9
I-IG 15-4 (39)229 Dearborn River-No.	---	Cop Construction $2,257,619.32	Dual S&C Girder Bridge	5/29/69	475 Cal. Days	7/11/69	Suspended 11/30/69	16
I 15-5 (30)260 U-1 Ulm-Gore Hill	7.016	Hilde Const. Co. $592,483.40	G & Related Items	9/26/68	180 Cal. Days	10/14/68	-- --	92
I 15-5 (30)260 U-3 Ulm-Gore Hill	7.016	Bohleen Const. $30,093.50	Fencing	9/26/68	30 Cal. Days	11/7/68	Fair 2	53
I 15-5 (35)230 U-2 Cascade Co. Line-No.	---	Mahnomen Pile D&E $899,481.54	Dual SG Bridge	4/24/69	325 Cal. Days	6/4/69	Suspended 11/30/69	36
I 15-5 (35)230 U-3 Cascade Co. Line-No.	---	Sletten Const. $1,436,120.16	Dual S&C Girder Bridge	4/24/69	360 Cal. Days	5/9/68	Suspended 11/30/69	35
I 15-5 (35)230 U-4 Cascade Co. Line-No.	3.299	Pipestone Const. Co. $24,691.24	Fencing	11/21/69	30 Cal. Days	NOT STARTED		
I 15-5 (43)230 Cascade Co. Line-No.	---	Mahnomen Pile D&E $1,216,218.82	Dual Stl.Girder Brdg.	7/23/69	370 Cal. Days	8/26/69	Suspended 11/30/69	12

MONTHLY CONSTRUCTION REPORT - 12/31/69

Division 31-30 - Great Falls (cont'd)

I 15-5 (45)255 U-1, I 15-5 (54)259 U-1 & I 15-5 (30)260 U-4 Ulm-So., Ulm Inter-No. & Ulm-Gore Hill	12.802	Nilson-Smith Const. & S. Birch, Inc. $3,252,211.05	G,Agg.Surf.,PMB,PMS, Seed, Sign.Cem.Stab.Base, PC Conc.Pave.,Lighting & Weigh Station	5/29/69	300 Cal. Days	7/1/69	Winter Shutdown 12/1/69	43
I 15-5 (45)255 U-3 & I 15-5 (54)259 U-2 Ulm-So. & Ulm Inter-No.	5.785	Pipestone Const. $14,695.16	Fencing	5/29/69	30 Cal. Days	6/23/69	-- --	51
I 15-5 (49)234 U-2 Hardy Creek-So.	---	Oscar Mortensen $35,250.17	Slope Prot. & Conc. Stairway	7/23/69	100 Cal. Days	8/18/69	Completed 12/22/69	
I 15-5 (52)256 Ulm-So.-Gore Hill	---	Riklin Const. Co. $129,487.53	PC Girder Bridge	5/29/69	180 Cal. Days	6/18/69	Winter Shutdown 11/30/69	77
F 149 (24), U 278 (7), U 395 (10), & US 382 (1) Gt. Falls-Ft. Benton, W. Bank Mo. River, 15th & Mont. & Black Eagle-Volta Dam	3.092	Schultz & Lindsay $1,661,734.33	G,Agg.Surf.,PMB, PMBS, Sign, Traffic	4/24/69	7/31/70	6/5/69	Winter Shutdown 11/26/69	77
F 218 (14) Gore Hill-Emerson Jct.	---	Long Const. Co. $54,106.00	Draining & Erosion Control	10/23/69	5/31/70	11/4/69	Suspended 12/23/69	18
S 223 (4) U-1 Fairfield-Power	5.974	Nilson-Smith Const. $425,616.80	G,Agg.Surf., & PMB	9/16/69	180 Cal. Days	10/20/69	Winter Shutdown 12/4/69	18
S 223 (4) U-2 Fairfield-Power	---	Watters Const. Co. $46,008.28	Structures	9/16/69	150 Cal. Days	10/15/69	Suspended 11/30/69	40

Division 32-30 - Havre

I 15-8 (17)369 U-1 Sunburst-South	9.216	Nilson-Smith Const. $2,230,525.98	G,Agg.Surf.,PMBS,Sign & 3 S&C Girder Brdgs.	11/21/69	330 Cal. Days	NOT STARTED		
I 15-8 (17)369 U-2 Sunburst-South	9.216	Pipestone Const. $58,711.99	Fencing	11/21/69	30 Cal. Days	NOT STARTED		
F 210 (6) Babb-South	---	Ureco, Inc. $34,980.50	4 Truck Escape Ramps	7/23/69	110 Cal. Days	8/14/69	Winter Shutdown 10/9/69	26
S 219 (9) Big Sandy-Rudyard	6.217	Nilson-Smith Const. $345,139.17	G,Agg.Surf.,PMB & Seal Coating	8/21/69	200 Cal. Days	9/16/69	Winter Shutdown 10/24/69	12
F 252 (25) & F 252 (26) Ft. Benton-Havre	2.542	Baltrusch Const. $380,389.59	G,Agg.Surf.,PMBS & Structure	4/24/69	150 Cal. Days	5/21/69	Winter Shutdown 12/13/69	79
S 316 (14) Cut Bank-No.	0.030	Watters Const. Co. $64,900.00	Culvert Install & Rem. Channel Change & RMS	8/21/69	120 Cal. Days	10/1/69	Suspended 11/25/69	92

MONTHLY CONSTRUCTION REPORT - 12/31/69

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I 94-5 (11)166 U-1 Terry-West	8.153	Wm. Clairmont $973,175.83	G & Rel. Items	7/1/69	200 Cal. Days	7/28/69	Fair	8	37
I 94-5 (11)166 U-2 Terry-West	---	Sletten Const. $1,370,963.34	Dual Structures	7/1/69	365 Cal. Days	8/14/69	Suspended 11/30/69		28
I 94-5 (11)166 U-3 Terry-West	8.254	Granite Const. $60,694.00	Fencing	7/1/69	30 Cal. Days	8/18/69	--	--	56
I-IG 94-6 (14)209 U-1 & U 199 (8) Glendive-E & W & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMS,Sign & Structure	10/27/67	400 Cal. Days	11/10/67	--	--	99
I 94-6 (17)209 Glendive-E & W	7.912	Papp Landscaping $23,022.00	Lndscpg. & Seed	3/28/69	5/15/70	5/13/69	--	--	40
S 347 (14) Alzada-Ekalaka	9.085	Northern Improvement $587,623.09	G,Agg.Surf.,PMB, Seal & Cover	4/22/69	180 Cal. Days	6/4/69	Winter Shutdown 12/22/69	--	66
F 9999 (31) State Hwys. 200S, 200 16 & US #10	83.4	Western Sign Corp. $70,048.12	Signing	5/29/69	200 Cal. Days	8/5/69	--	--	99

Division 42-30 - Wolf Point

S 000S (13) Sec.Rte.Nos. 246, 247 & 438	52.4	Fred Strandberg $11,605.00	Signing & Delin.	8/21/69	120 Cal. Days	10/21/69	Completed 11/26/69		
S 000S (14) Sec.Rte.Nos. 250, 251 344, 404, 496 & 514	100.4	Fred Strandberg $15,659.10	Signing	9/16/69	90 Cal. Days	10/29/69	Completed 12/13/69		
S 000S (15) Sec.Rte.No. 248	18.6	Fred Strandberg $5,994.50	Signing	9/16/69	60 Cal. Days	10/28/69	Completed 11/26/69		
F 193 (19) Culbertson-Plentywood	7.485	Northern Improvement $857,709.32	G,Agg.Surf.,PMBS, Signing & Structure	9/17/69	200 Cal. Days	10/6/69	Suspended 11/7/69		5
F 240 (12) W. of Wolf Point-No. Dak. Line	14.506	Gus M. Albert $1,248,330.40	G,GS,PMB & PMBS	7/31/68	250 Cal. Days	9/17/68	Suspended 12/1/69		95
F 253 (17) Circle-Wolf Point via 4th St. Underpass	0.177	Lloyd C. Lockrem $289,222.50	Upgrading & PC Conc. Pavement	12/19/69	180 Cal. Days	NOT STARTED			
F 273 (15) Sidney-Culbertson	3.328	Wm. Clairmont $438,988.91	G,GS,PMB & PMS	9/26/68	180 Cal. Days	11/1/68	Suspended 11/14/69		78
S 337 (12) Malta-Loring	10.832	Nilson-Smith Const. $683,611.46	G,Agg.Surf.,PMB & Seal Coating	7/22/69	225 Cal. Days	9/11/69	--	--	39

MONTHLY CONSTRUCTION REPORT - 12/31/69
Division 42-30 - Wolf Point (cont'd)

S 416 (3) & S 417 (5) Dagmar-Coalridge-McElroy & Antelope-Coalridge	5.843	Harry Norgaard $161,185.20	G & Agg.Surf.	7/1/69	120 Cal. Days	9/17/69	--	--	90
S 439 (3) Hinsdale-North	---	Huckaba Const. $209,915.65	1-303.0' Bridge	10/29/68	220 Cal. Days	11/21/68	Completed 11/26/69		
S 439 (4) Hinsdale-North	9.272	Joe Mayo & Son, Inc. $702,648.36	G,Agg.Surf. & PMBS	7/22/69	240 Cal. Days	9/22/69	Winter Shutdown 12/22/69		19

DISTRICT FIVE - BILLINGS
Division 51-30 - Billings

I 90-8 (36)407 U-1 Columbus-E.	7.326	Zook Brothers $2,676,650.22	G & 1-Underpass & 1-Bridge	3/28/69	275 Cal. Days	4/23/69	--	--	80
I 90-8 (36)407 U-2 Columbus-E.	7.326	Wm. M. Frazer $48,667.50	Fencing	3/28/69	30 Cal. Days	4/23/69	--	--	64
I 90-8 (48)416 U-1 Park City-W.	9.195	Schultz & Lindsay $3,996,439.13	G,Rel.Items & Strs.	9/26/68	300 Cal. Days	10/17/68	--	--	95
I 90-8 (48)416 U-2 Park City-W.	9.195	Fred Strandberg $68,445.00	Fencing	9/26/68	30 Cal. Days	10/17/68	--	--	82
I 90-8 (55)455 U-4 Pinehill-Pryor Creek	6.012	Papp Landscaping $29,973.38	Seeding	8/25/69	30 Cal. Days	10/17/69	Completed 12/16/69		
I 90-8 (60)410 Columbus-Park City	14.152	Schultz & Lindsay $1,847,394.73	Agg.Surf. & PMBS	11/21/69	180 Cal. Days	12/9/69	--	--	1
I-IG 90-9 (18)489 U-1 & I 90-9 (23)498 Hardin-E & W & The Dunmore-West	10.390	Joe Mayo & Sons, Wm.Collins & Son, & Tennefos Const. $3,150,157.55	G, Rel.Items & Structures	10/29/68	240 Cal. Days	11/22/68	Suspended 11/30/69		92
I-IG 90-9 (18)489 U-2 Hardin-E & W	---	Sletten Const. Co. $955,182.19	Dual Stl.Girder Bridge	2/26/69	350 Cal. Days	3/19/69	Fair	12	42
I-IG 90-9 (18)489 U-3 Hardin-E & W	7.972	Fred Strandberg $58,885.90	Fencing	9/26/69	30 Cal. Days	11/27/69	--	--	70
I 90-9 (30)483 Toluca-East	5.833	Empire Sand & Gravel $658,093.57	Agg.Surf.,PMBS & Sign	9/17/69	180 Cal. Days	10/24/69	Poor	18	17
S 129 (11) Columbus-Rapelje	7.452	Empire Sand & Gravel $544,892.22	G,Agg.Surf.,PMB & Sign	9/16/69	180 Cal. Days	10/20/69	Winter Shutdown 12/12/69		32
S 136 (5) Clark Fork-Yellowstone	0.486	Charles M. Smith $234,539.75	G,Agg.Surf.,RMBS & Structure	12/16/69	170 Cal. Days	NOT STARTED			
FU 386 (11) 1st Ave.So.-Billings	0.623	Empire Sand & Gravel & Quality Conc. $407,785.86	G,Agg.Surf.,PMBS, Lighting & Traf.Signals	12/23/69	150 Cal. Days	NOT STARTED			
SMP 5699-69 Various	---	Hilde Const. Co. $75,000.00	Crush & Stockpile	10/21/69	120 Cal. Days	11/24/69	Suspended 12/18/69		63

MONTHLY CONSTRUCTION REPORT - 12/31/69

Division 52-30 - Miles City

F 86 (33) Miles City-No.Dak.Line	7.734	Peter Kiewit Sons' $1,475,526.39	G,Lime Treated Roadbed	7/23/69	350 Cal. Days	8/18/69	-- --	12
F 86 (35) Tongue & Yellowstone River Irr. Ditch		Peter Kiewit Sons' $54,793.00	Reshaping & Lining Irrigation Ditch	11/21/69	3/31/70	12/3/69	-- --	18
I 94-3 (23)105 U-1 Rosebud-E.	8.247	Barton Contracting $2,297,823.61	G,Agg.Surf.,PMBS Signing & Structures	4/24/69	300 Cal. Days	6/2/69	Suspended 11/21/69	35
I 94-3 (23)105 U-2 Rosebud-E.	8.246	Granite Const. $59,519.80	Fencing	4/24/69	30 Cal. Days	6/16/69	Suspended 12/19/69	71
I 94-3 (26)95 U-1 Rosebud-W.	8.850	Hilde Const. Co. $2,490,623.50	G,Agg.Surf.,PMBS, Sign Seed & Dual Weigh Sta.	7/23/69	350 Cal. Days	8/20/69	-- --	24
I 94-3 (26)95 U-2 Rosebud-West	---	Fred Strandberg & Miles Const. Co. $563,146.53	Structures	9/17/69	270 Cal. Days	10/13/69	Suspended 11/30/69	4
I 94-3 (26)95 U-3 Rosebud-West	8.906	Pipestone Const. $62,013.04	Fencing	7/23/69	30 Cal. Days	9/3/69	Suspended 12/21/69	60
I-IG 94-5 (7)174 U-2 Terry-Fallon	6.540	Walter Mackin & Son $39,469.00	Fencing	2/28/68	30 Cal. Days	4/18/68	Completed 12/4/69	
S 259 (4) Rosebud-Cartersville-E.	---	Charles M. Smith $496,430.93	S&C Structures	11/21/67	350 Cal. Days	2/13/68	Suspended 11/30/69	97
S 259 (5) Rosebud-Cartersville-E.	9.722	Cop Const. Co. $222,066.80	G,GS,RMB & PCG Brdg.	4/23/68	260 Cal. Days	5/16/68	-- --	86
F 9999 (12) US #10, 12 & 312 & State Hwy. #22	126.6	Miles City Electric $102,596.00	Signing	11/21/69	100 Cal. Days	NOT STARTED		

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

F 45 (12) U-1 Big Timber-Harlowton	6.058	Wickens Bros. $936,866.01	G,Agg.Surf., & PMBS	4/24/69	250 Cal. Days	5/26/69	Winter Shutdown 11/26/69	73
F 45 (12) U-2 Big Timber-Harlowton	---	Cop Const. Co. $221,438.41	2 PCG Bridges	4/24/69	200 Cal. Days	5/20/69	Suspended 11/30/69	97
S 92 (4) Hobson-S.W.	5.319	Lewis Const. Co. $254,748.40	Grading & PMB	12/16/69	180 Cal. Days	NOT STARTED		
S 405 (6) Lewistown-Hanover-Judith River	4.580	Wickens Bros. $485,901.38	G,Agg.Surf.,PMB & 1 Bridge	10/21/69	200 Cal. Days	11/17/69	Winter Shutdown 12/5/69	4
F 9999 (32) U.S. #89	48.2	Skinner Enterprises $17,463.80	Signs, Flashing Beacons & Lighting	5/29/69	120 Cal. Days	9/18/69	Completed 12/20/69	

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

January 1, 1970

Project	Location	Length	Type Work	% Work-Completed and Estimated Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 61-1(1)	Begins approximately 8 miles northeasterly of Columbia Falls and extends 2.7 miles northerly on the North Fork of the Flathead River Highway	2.733	Grading, Base, Bituminous Surface Treatment	9 Sept. 1970	14	URECO, Inc. $465,181.50
GNP 1-C10	Begins near Logan Pass approximately 33 miles northeast of West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road	8.332 (Intermittent)	Retaining Wall	82 July 1970 Winter Suspension Oct. 8, 1969	300	Intra-Jet Engineering Company $117,845.00
GNP 1-C11	Begins near Logan Pass approximately 32 miles northeasterly of West Glaceir and extending 2.5 miles on the Going-to-the-Sun Road	2.463 (Intermittent)	Intermittent repair of parapet walls and guardrail	63 Aug. 1970 Winter Suspension Oct. 24, 1969	63	Waddell Construction Company $198,036.00